

TC1 & TC2 Progress Update

May 2025 IPS

Jonathan Thompson
Sr. Lead Engineer, Interconnection
Projects

Interconnection Cycle Study Timeline

| | Transition Cycle 1 | | | Transition Cycle 2 | | | Cycle 01 | | |
|--|--------------------|------------|----------|--------------------|------------|----------|------------|------------|----------|
| Phase | Start Date | End Date | Duration | Start Date | End Date | Duration | Start Date | End Date | Duration |
| Fast Lane End Date <i>executed by Developer & TO OR filed unexecuted</i> | 12/15/2023 | 4/18/2025 | | | | | | | |
| Application Deadline | N/A | N/A | N/A | 12/17/2024 | 12/17/2024 | 0 | 4/24/2026 | 4/24/2026 | 0 |
| Application Review | N/A | N/A | N/A | 12/18/2024 | 7/6/2025 | 201 | 4/27/2026 | 7/25/2026 | 90 |
| Model Posting | 2/1/2024 | 2/1/2024 | 0 | 6/6/2025 | 6/6/2025 | 0 | 6/27/2026 | 6/27/2026 | 0 |
| Phase I | 1/22/2024 | 5/21/2024 | 120 | 7/7/2025 | 9/24/2025 | 80 | 7/27/2026 | 11/23/2026 | 120 |
| Decision Point I | 5/22/2024 | 6/20/2024 | 30 | 9/25/2025 | 10/24/2025 | 30 | 11/24/2026 | 12/23/2026 | 30 |
| Phase II | 6/21/2024 | 12/20/2024 | 182 | 10/27/2025 | 4/24/2026 | 180 | 12/24/2026 | 6/21/2027 | 180 |
| Decision Point II | 12/23/2024 | 1/21/2025 | 30 | 4/27/2026 | 5/26/2026 | 30 | 6/22/2027 | 7/21/2027 | 30 |
| Phase III | 4/21/2025 | 8/31/2025 | 133 | 5/27/2026 | 11/22/2026 | 180 | 7/22/2027 | 1/17/2028 | 180 |
| Decision Point III | 9/2/2025 | 10/1/2025 | 30 | 11/23/2026 | 12/22/2026 | 30 | 1/18/2028 | 2/16/2028 | 30 |
| Final Agreement | 9/2/2025 | 10/31/2025 | 60 | 11/23/2026 | 1/21/2027 | 60 | 1/18/2028 | 3/17/2028 | 60 |

Notes:

- **Transition Cycle #1 Phase 3** cannot formally start until Fast Lane is officially closed out. PJM will begin preparatory work activities for Phase 3 SIS in March 2025.
- **Transition Cycle #2 Phase 1** start date is dependent on Transition Cycle #1 DP2 close, Transition Cycle #2 Review completion and Transition Cycle #2 Model being posted for 30 days
- **Transition Cycle #2 Phase 2** start date is dependent on Transition Cycle #1 DP3 close
- **Transition Cycle #2 Phase 3** start date is dependent on Transition Cycle #1 GIAs executed or filed unexecuted
- **Cycle #1 Phase 1** start date is dependent on Transition Cycle #2 DP2 close, Cycle #1 Review completion and Cycle #1 Model being posted for 30 days
- **Cycle #1 Phase 2** start date is dependent on Transition Cycle #2 DP3 close
- **Cycle #1 Phase 3** start date is dependent on Transition Cycle #2 GIAs executed or filed unexecuted

Legend

Actual date

Projected date

TC1 Phase III

- Summer Peak/Light Load Load Flow Cases and Files
- Posted to PJM.com on 4/28

TC2 Phase I

- Summer/Light Load/Winter Load Flow Case and Files
- Posted to PJM.com on June 6, 2025
- New Gen Deliv 2 testing
- PH I Start becomes July 7, 2025

| | Projects | MWE |
|-----------------------------------|----------|--------|
| Approved TC2 Resubmitted Projects | 482 | 43,627 |
| Approved RRI Projects | 51 | 11,577 |
| Total TC2/RRI | 533 | 55,204 |

Presenter:

Jonathan Thompson

Sr. Lead Engineer, Interconnection
Projects

Jonathan.Thompson@pjm.com



Member Hotline

(610) 666 – 8980

(866) 400 – 8980

custsvc@pjm.com