

Cycle Schedule Update

AJ Lambert– Manager,
Interconnection Planning Projects

Interconnection Process
Subcommittee

March 30, 2026

Cycle Schedule Update

- Transition Cycle 1 Status & Retool Update
- Transition Cycle 2 Phase II Status
- Cycle 1 Application Window

Interconnection Cycle Study Timeline

Phase	Transition Cycle 1			Transition Cycle 2			Cycle 01		
	Start Date	End Date	Duration	Start Date	End Date	Duration	Start Date	End Date	Duration
Fast Lane End Date <i>executed by Developer & TO OR filed unexecuted</i>	12/15/2023	4/18/2025							
Application Deadline	N/A	N/A	N/A	12/17/2024	12/17/2024	0	4/27/2026	4/27/2026	0
Application Review	N/A	N/A	N/A	12/18/2024	7/6/2025	201	4/28/2026	7/27/2026	91
Model Posting	2/1/2024	2/1/2024	0	6/6/2025	6/6/2025	0	6/26/2026	6/26/2026	0
Phase I	1/22/2024	5/20/2024	120	7/7/2025	10/31/2025	117	7/28/2026	11/24/2026	120
Decision Point I	5/21/2024	6/20/2024	31	11/3/2025	12/2/2025	30	11/25/2026	12/24/2026	30
Phase II	6/21/2024	12/20/2024	183	12/3/2025	6/1/2026	181	1/28/2027	7/26/2027	180
Decision Point II	12/23/2024	1/21/2025	30	6/2/2026	7/1/2026	30	7/27/2027	8/25/2027	30
Phase III	4/21/2025	9/19/2025	152	7/2/2026	12/28/2026	180	8/26/2027	2/22/2028	181
Decision Point III	9/22/2025	10/21/2025	30	12/29/2026	1/27/2027	30	2/23/2028	3/23/2028	30
Final Agreement Negotiation	9/22/2025	11/20/2025	60	12/29/2026	2/26/2027	60	2/23/2028	4/24/2028	62

Notes:

- **Transition Cycle #2 Phase 3** start date is dependent on Transition Cycle #1 GIAs executed or filed unexecuted
- **Cycle #1 Phase 1** start date is dependent on Transition Cycle #2 DP2 close, Cycle #1 Review completion and Cycle #1 Model being posted for 30 days
- **Cycle #1 Phase 2** start date is dependent on Transition Cycle #2 DP3 close
- **Cycle #1 Phase 3** start date is dependent on Transition Cycle #2 GIAs executed or filed unexecuted

Legend
Actual date
Projected date

Currently evaluating Cycle 1 Model posting date with respect to TC2 DP2 elections and timing

TC1 Project Status

- 76 projects were executed by the Project Developer (~13GW)
 - 5 projects were filed unexecuted (536 MW)
- All TC1 agreements have been filed with FERC (either fully executed or unexecuted)
 - PJM requires resolution on all agreements in order to update the Final SIS Cluster Report- i.e. Retool 2

- [Phase III SIS Cluster Report](#) (issued Sept 18, 2025)
 - Included all 130 New Service Requests who met requirements to be studied for Phase 3
- [Final SIS Cluster Report](#)- i.e. Retool 1 (issued December 8, 2025, after DP3 elections were made)
 - projects that did not submit at DP3 were removed
 - PJM then retooled the study with the 87 New Service Requests that remained and issued final agreements to all remaining requests on December 17, 2025.
- Updated Final SIS Cluster Report- i.e. Retool 2 (in progress)
 - Only 76 of the 87 projects executed their final agreement meaning a Retool 2 is now required.
 - 6 withdrew and 5 were filed unexecuted.
 - If adjustments to the agreements are required following this Retool 2, changes will be handled via the scope change process post-GIA.
 - Phase 3 Retool is required to be complete prior to advancing TC2 Phase 3.

- 270 Projects are currently being studied by PJM
 - PJM is currently coordinating with the TOs to determine reinforcements for overloaded flow gates
 - TOs actively working to complete Physical Interconnection Facility Studies for all projects
 - PJM reviewing study results to determine acceleration eligibility
 - PJM anticipates publishing Phase 2 reports on June 1st, 2026 and initiating agreement negotiations for accelerated projects on June 2nd, 2026.
 - **TC2 DP2 elections and modifications must be made in NextGen**

	Application Total	MWE	MWC
C01 Submissions in NextGen	23	1,283	304
Everything BELOW requires developer action to be considered for Cycle 1 Submission into Nextgen will be required. Any Queue Point submission will be withdrawn after April 27 th . Refer to the January IPS Cycle 01 Application Guidance for instruction on submission requirements			
C01 Submissions in Queue Point	29	7,801	7,522
AH2-AJ1 Submissions in Queue Point			
Transitional CIR Submissions in Queue Point			
Prior Queue Point submissions that included CIR transfer			
LTF Submissions in Queue Point			

Application Deadline set for 04/27/2026

TC1 GIAs/Retool	TC2 PH2 SIS Reports	C01 Applications
<ul style="list-style-type: none"> Updated Final SIS Cluster Report (i.e. Retool 2) pending resolution of all TC1 agreements. Once complete it will be posted to pjm.com 	<ul style="list-style-type: none"> 270 projects to be studied, with Phase 2 reports expected to be posted June 1st Project Developer to proactively review NextGen comments ahead of DP2 	<ul style="list-style-type: none"> Application deadline of 04/27/2026, submission must be made via NextGen

- **Cycle 1 Public Information Posting**
- **Cycle 1 Model Posting Timing**
- **NextGen File Upload Requirements- DMDG**
- **Dynamic Model and EMT packages for CIR-uprates**
- **Battery Study Methodology and Project Modifications**
- **Cycle 1 Model with respect to RTEP Upgrades**
- **Readiness Deposit Refund Process**

Any other questions regarding Cycle #1 project submission?

- **Cancellation Costs for terminated GIAs**

Any other questions regarding “post-agreement” process?

- **Surplus Service Application Process**

Any other questions regarding Surplus Service?

Presenter:
AJ Lambert;
Andrew.Lambert@pjm.com

Cycle Schedule Update



Member Hotline

(610) 666 – 8980

(866) 400 – 8980


custsvc@pjm.com

**PROTECT THE
POWER GRID**

**THINK BEFORE
YOU CLICK!**



**BE ALERT TO
MALICIOUS PHISHING
EMAILS**



**Report suspicious email activity to PJM.
Call (610) 666-2244 or email it_ops_ctr_shift@pjm.com**