

Construction Metrics

Nora Embert

Interconnection Construction
Management

January 2026 IPS




Historic Projects Placed in Service


Generation Placed In Service (MWE)


2021	Coal	11
	Natural Gas	3,753
	Solar	891
	Storage	1
	Wind	310
	Total	4,966
2022	Natural Gas	1,983
	Solar	1,074
	Wind	0
	Total	3,056
2023	Natural Gas	3,279
	Nuclear	54
	Solar	1,301
	Storage	62
	Wind	282
	Total	4,978
2024	Natural Gas	5
	Solar	4,451
	Storage	43
	Wind	290
	Total	4,788
2025	Coal	29
	Solar	2,531
	Wind	255
	Total	2,815
Grand Total		20,604


Status of Agreements by Year Signed



Status of Agreements by Year Signed







■ Permitting, **29%**

■ Other, **28%**


■ Supply Chain Delays, **23%**

■ Transmission Owner Cause (Other), **11%**

■ Testing/Backfeed Delays, **9%**

■ **Other:** includes various delay such as land ownership, ownership transfer, Engineering Procurement and Construction Contractor (EPC) procurement, equipment issues, and construction delays


■ **Transmission Owner Cause (Other):** includes various delays caused by the TO such as construction delays, IA delays and network upgrade delays



UC-ISP: Under construction, partially in service





Current Construction Project Status




EP: Engineering procurement | **UC:** Under construction | **UC-ISP:** Under construction, partially in service | **W:** withdrawn | **IS:** In service

Withdrawn Projects by Year







Presenter:

Nora Embert

Interconnection Construction
Management

Nora.Embert@PJM.com



Member Hotline

(610) 666 – 8980

(866) 400 – 8980

custsvc@pjm.com