

Cycle Schedule Update

Nikki Militello – Sr. Manager,
Interconnection Projects

Interconnection Process
Subcommittee

April 27, 2026

Cycle Schedule Update

- Transition Cycle 1 Status & Retool Update
- Transition Cycle 2 Phase II Status
- Cycle 1 Application Window

Interconnection Cycle Study Timeline

Transition Cycle 2

Phase	Start Date	End Date	Duration
Application Deadline	12/17/2024	12/17/2024	0
Application Review	12/18/2024	7/6/2025	201
Model Posting	6/6/2025	6/6/2025	0
Phase I	7/7/2025	10/31/2025	117
Decision Point I	11/3/2025	12/2/2025	30
Phase II	12/3/2025	6/5/2026	185
Decision Point II	6/8/2026	7/7/2026	30
Phase III	7/8/2026	1/4/2027	181
Decision Point III	1/5/2027	2/3/2027	30
Final Agreement Negotiation	1/5/2027	3/5/2027	60

Start Date Dependency:

Transition Cycle 2, Phase I: Dependent on Transition Cycle 1 DP2 close, Transition Cycle 2 Review completion and Transition Cycle 2 Model being posted for 30 days

Transition Cycle 2, Phase II: Dependent on Transition Cycle 1 DP3 close

Transition Cycle 2, Phase III: Dependent on Transition Cycle 1 GIAs executed or withdrawn

Legend:

■ Actual date ■ Projected date

Currently Evaluating Cycle 1 Model Posting Date with Respect to TC2 DP2 Elections and Timing.

- There are two FERC proceedings involving the TC1 agreements still pending.
- PJM requires resolution on all agreements in order to finalize Phase 3 Retool 2
- Phase 3 Retool 2
 - If adjustments to the agreements are required following this Retool 2, changes will be handled via the scope change, agreements to amend, and/or replacement pages depending on the nature of the adjustment.
 - Phase 3 Retool 2 is required to be complete prior to advancing TC2 Phase 3.

- 278 Projects are currently being studied in Phase II.
 - PJM is currently coordinating with the TOs to confirm the overloaded flowgates and required reinforcements.
 - TOs actively working to complete physical interconnection facility studies for all projects.
 - PJM is reviewing study results to determine acceleration eligibility for DP2.
 - PJM plans to publish Phase 2 reports on June 5th and initiate agreement negotiation for accelerated projects on June 8th, 2026.
 - **TC2 DP2 elections and modifications will be made in NextGen.**

Snapshot of Cycle 01 Statistics as of 4/21/26

	Application Total	MWE	MWC	MFO
LTF Submissions	10	-	-	3,595
Merchant Transmission Submissions	-	-	-	-
Generator Interconnection Submissions	48	9,031	8,981	18,617

TC1 GIAs/Retool	TC2 PH2 SIS Reports	C01 Applications
<ul style="list-style-type: none"> Retool 2 pending resolution of all TC1 agreements. Once complete it will be posted to pjm.com. 	<ul style="list-style-type: none"> 278 projects to be studied, with Phase 2 reports expected to be posted June 5th. Project Developer to proactively review NextGen comments ahead of DP2. 	<ul style="list-style-type: none"> Application deadline of today, 04/27/2026.

Presenter:
Nikki Militello;
Nikki.Militello@pjm.com

Cycle Schedule Update



Member Hotline

(610) 666 – 8980

(866) 400 – 8980


custsvc@pjm.com

**PROTECT THE
POWER GRID**

**THINK BEFORE
YOU CLICK!**



**BE ALERT TO
MALICIOUS PHISHING
EMAILS**



**Report suspicious email activity to PJM.
Call (610) 666-2244 or email it_ops_ctr_shift@pjm.com**