# **Dogwood Run 115/230kV Transmission Project**

#### **General Information**

Proposing entity name CONFIDENTIAL INFORMATION

Does the entity who is submitting this proposal intend to be the CONFIDENTIAL INFORMATION Designated Entity for this proposed project?

Company proposal ID CONFIDENTIAL INFORMATION

PJM Proposal ID 292

Project title Dogwood Run 115/230kV Transmission Project

Project description

The Dogwood Run project includes a new 115/230kV substation. This substation will include a 115kV 3-position ringbus and a 115/230kV transformer. The substation will connect via a short (~0.25 mile) 230kV line to a new line position at the nearby William Grove Substation. The Allen to

Roundtop 115kV transmission line will be tied into the substation via an approximately 2 mile double

circuit transmission line.

Email CONFIDENTIAL INFORMATION

Project in-service date 05/2026

Tie-line impact No

Interregional project No

Is the proposer offering a binding cap on capital costs?

Yes

Additional benefits CONFIDENTIAL INFORMATION

## **Project Components**

- 1. Dogwood Run Allen / Roundtop 115kV Transmission Line
- 2. 230/115kV Dogwood Run Substation
- 3. 230kV Williams Grove Substation Interconnect

- 4. T-Line Interconnection: Dogwood Run Allen / Roundtop 115kV Interconnec...
- 5. Dogwood Run Williams Grove 230kV Transmission Line

### **Greenfield Transmission Line Component**

Component title	Dogwood Run - Allen / Roundtop 115kV Transmission Line

Project description CONFIDENTIAL INFORMATION

Point A Dogwood Run

Point B Allen

Point C Roundtop

	Normal ratings	Emergency ratings
Summer (MVA)	271.000000	336.000000
Winter (MVA)	305.000000	372.000000

Conductor size and type Single 1033.5 "Curlew" ACSR

Nominal voltage AC

Nominal voltage 115

Line construction type Overhead

General route description

See Routing Map attachment for information on the general project route. Most high-voltage transmission projects will require a state siting approval. To begin the siting approval process, Proposer plans to hold pre-application meetings with the regulatory agency to introduce Proposer and the Project, as well as confirm its understanding of the process. Shortly thereafter, Proposer will simultaneously begin collecting siting data and start its outreach efforts so that public siting input is incorporated at the earliest stages of the Project. Once the Proposer identifies a preferred site/route and at least one viable alternative site/route, Proposer will carry out the environmental and detailed engineering work described in the Site Selection/Routing Analysis section above in order to establish a highly- detailed Project plan to support the siting applications.

Terrain description The terrain traversed by the project features mainly farmland.

Right-of-way width by segment

The project proposes to utilize a right-of-way width of 100 feet.

Electrical transmission infrastructure crossings

Electrical infrastructure crossings may be required depending on final line route and substation configuration. This will be coordinated during the detailed design process with the interconnection PTO.

Civil infrastructure/major waterway facility crossing plan

No civil infrastructure or major waterway crossings.

**Environmental impacts** 

The proposed Project was sited to avoid and minimize impacts to wetlands or other areas of environmental concern based on GIS data. It is possible that the Project cannot avoid impacts to a limited number of wetlands and waterways. If so, Proposer expects the Project will be subject to regulation under certain permitting programs, namely Section 404 of the Clean Water Act, Section 10 of the Rivers and Harbors Act, and Section 401 of the Clean Water Act. Proposer will engage a qualified consultant to conduct a wetlands delineation of the selected site/route in order to establish the extent of proposed impacts and the need for specific permits from the state or U.S. Army Corps of Engineers. In addition to the permits described above, Proposer has identified other permits which may be required for the construction of the Project. Proposer considers these permits to be minor due to the more limited effort to prepare applications and the less intensive permitting processes which follow. These include permits related to airspace clearance, stormwater/erosion and sedimentation control, road crossings, and utility and railroad crossings.

Tower characteristics

The preliminary design for the transmission line utilizes tubular steel monopole structures with double circuit, single 1033.5 "Curlew" ACSR in a vertical configuration with one optical groundwire and one shieldwire.

Construction responsibility

CONFIDENTIAL INFORMATION

Benefits/Comments

CONFIDENTIAL INFORMATION

Component Cost Details - In Current Year \$

Engineering & design CONFIDENTIAL INFORMATION

Permitting / routing / siting CONFIDENTIAL INFORMATION

ROW / land acquisition CONFIDENTIAL INFORMATION

Materials & equipment CONFIDENTIAL INFORMATION

Construction & commissioning CONFIDENTIAL INFORMATION

Construction management CONFIDENTIAL INFORMATION

Overheads & miscellaneous costs CONFIDENTIAL INFORMATION

Contingency CONFIDENTIAL INFORMATION Total component cost \$4,411,991.00 Component cost (in-service year) \$4,986,715.00 **Greenfield Substation Component** Component title 230/115kV Dogwood Run Substation Project description CONFIDENTIAL INFORMATION Substation name 230/115kV Dogwood Run Substation Substation description The new 230/115kV Dogwood Run Substation will be a 115kV three-position ring bus that will interconnect the existing Allen - Roundtop 115kV transmission line via a new ~2 mile double circuit transmission line. The new substation will include a 230/115kV transformer and a 2% series reactor. A short line will be used to connect the new sub with the existing 230kV Williams Grove Substation. Nominal voltage AC Nominal voltage 230/115 **Transformer Information** Capacity (MVA) Name Dogwood Run 230/115kV Transformoer Transformer **High Side** Low Side **Tertiary** Voltage (kV) 230 115 Major equipment description 115kV circuit breakers (3) will have a continuous current rating of 3000A, a 598 MVA rating, and a short circuit current rating of 40kA. 115kV terminal equipment will be rated at 3000A. The 230/115kV transformer will have a capacity of 350 MVA. The substation will also include a 2% series reactor. Normal ratings **Emergency ratings** 

Summer (MVA) 598.000000 598.000000 598.000000 Winter (MVA) 598.000000 Environmental assessment The proposed Project was sited to avoid and minimize impacts to wetlands or other areas of environmental concern based on GIS data. It is possible that the Project cannot avoid impacts to a limited number of wetlands and waterways. If so, Proposer expects the Project will be subject to regulation under certain permitting programs, namely Section 404 of the Clean Water Act, Section 10 of the Rivers and Harbors Act, and Section 401 of the Clean Water Act. Proposer will engage a qualified consultant to conduct a wetlands delineation of the selected site/route in order to establish the extent of proposed impacts and the need for specific permits from the state or U.S. Army Corps of Engineers. In addition to the permits described above, Proposer has identified other permits which may be required for the construction of the Project. Proposer considers these permits to be minor due to the more limited effort to prepare applications and the less intensive permitting processes which follow. These include permits related to airspace clearance, stormwater/erosion and sedimentation control, road crossings, and utility and railroad crossings. Outreach plan Proposer will identify and engage stakeholders, such as community officials and landowners within the Project area, early in the process and maintain an active dialogue throughout. Public meetings may be held to offer a venue for landowners and other interested community members to learn about the Project and for Proposer to learn more about specific landowner and community preferences. Proposer plans to make information available on its website and provide notification of public meetings to landowners within the Project area as required in the siting approval process. Land acquisition plan

The Project will be located primarily on new right-of-way to be purchased by Proposer. In addition, Proposer will procure any necessary easements required to access the site. Proposer will assign a Right-of-Way Manager to oversee all real estate related activities for the Project including appraisals, title work, surveying, land acquisition and restoration. A right-of-way agent will contact the property owner(s) in person to explain the Project and, as necessary, secure permission to conduct surveys, archaeological studies, etc. The right-of-way agent will be the primary point of contact to negotiate with the property owner to acquire the substation site and any required easements on a mutually agreeable basis. To the extent that negotiations reach an impasse, Proposer will be able to pursue eminent domain. The right-of-way agents will continue to act as a liaison with the property owners during construction and through the restoration process.

CONFIDENTIAL INFORMATION

CONFIDENTIAL INFORMATION

Component Cost Details - In Current Year \$

Construction responsibility

Benefits/Comments

Engineering & design CONFIDENTIAL INFORMATION

Permitting / routing / siting CONFIDENTIAL INFORMATION

ROW / land acquisition CONFIDENTIAL INFORMATION

Materials & equipment CONFIDENTIAL INFORMATION

Construction & commissioning CONFIDENTIAL INFORMATION

Construction management CONFIDENTIAL INFORMATION

Overheads & miscellaneous costs CONFIDENTIAL INFORMATION

Contingency CONFIDENTIAL INFORMATION

Total component cost \$7,952,512.00

Component cost (in-service year) \$9,000,118.00

**Substation Upgrade Component** 

Component title 230kV Williams Grove Substation Interconnect

Project description CONFIDENTIAL INFORMATION

Substation name Williams Grove

Substation zone 237

Substation upgrade scope The substation scope will involve adding one (1) new 4000A, 230kV circuit breaker to the open

breaker and a half position to create a new line position to connect to the new 230/115kV Dogwood Run Substation. A short (~0.25 mile) line will connect the Dogwood Run Substation to the new line

position at the Williams Grove Substation.

**Transformer Information** 

None

New equipment description 230kV Circuit Breaker (1): 4000A continuous current rating, 230kV Circuit Breaker Isolation
Disconnect Switches & associated jumper assemblies: 4000A continuous current rating, 1593 MVA

rating, and a short circuit current rating of 63kA.

Substation assumptions It appears that the substation can be expanded to accommodate the new 230kV interconnection.

Real-estate description

The current substation extents should be able to accommodate the new transmission line position.

Construction responsibility CONFIDENTIAL INFORMATION

Benefits/Comments CONFIDENTIAL INFORMATION

**Component Cost Details - In Current Year \$** 

Engineering & design CONFIDENTIAL INFORMATION

Permitting / routing / siting CONFIDENTIAL INFORMATION

ROW / land acquisition CONFIDENTIAL INFORMATION

Materials & equipment CONFIDENTIAL INFORMATION

Construction & commissioning CONFIDENTIAL INFORMATION

Construction management CONFIDENTIAL INFORMATION

Overheads & miscellaneous costs CONFIDENTIAL INFORMATION

Contingency CONFIDENTIAL INFORMATION

Total component cost \$1,531,392.00

Component cost (in-service year) \$1,732,257.00

**Transmission Line Upgrade Component** 

Component title T-Line Interconnection: Dogwood Run - Allen / Roundtop 115kV Interconnection

Project description CONFIDENTIAL INFORMATION

Impacted transmission line Allen - Roundtop

Point A Allen

Point B Roundtop

Point C

Terrain description

The terrain traversed by the project features mainly agricultural areas with some lightly forested

areas.

#### **Existing Line Physical Characteristics**

Operating voltage 115

Conductor size and type N/A

Hardware plan description N/A

Tower line characteristics N/A

#### **Proposed Line Characteristics**

Voltage (kV)	115.000000	115.000000
	Normal ratings	Emergency ratings

Summer (MVA) 184.000000 251.000000

Winter (MVA) 223.00000 251.000000

Conductor size and type N/A

Shield wire size and type N/A

Rebuild line length <0.25 miles

Rebuild portion description

The existing line will be broken and a new double circuit dead-end tower installed to connect the new Dogwood Run - Allen / Roundtop line to the existing 115kV Allen to Roundtop line.

Right of way

The existing right-of-way will be reused to facilitate the transmission interconnection facilities necessary to loop the lines into the new substation.

Designed

Construction responsibility CONFIDENTIAL INFORMATION

Benefits/Comments CONFIDENTIAL INFORMATION

**Component Cost Details - In Current Year \$** 

Engineering & design CONFIDENTIAL INFORMATION

Permitting / routing / siting CONFIDENTIAL INFORMATION

2021-W1-292 8

Operating

ROW / land acquisition CONFIDENTIAL INFORMATION

Materials & equipment CONFIDENTIAL INFORMATION

Construction & commissioning CONFIDENTIAL INFORMATION

Construction management CONFIDENTIAL INFORMATION

Overheads & miscellaneous costs CONFIDENTIAL INFORMATION

Contingency CONFIDENTIAL INFORMATION

Total component cost \$689,999.00

Component cost (in-service year) \$785,870.00

### **Greenfield Transmission Line Component**

Component title Dogwood Run - Williams Grove 230kV Transmission Line

Project description CONFIDENTIAL INFORMATION

Point A Dogwood Run

Point B Williams Grove

Point C

	Normal ratings	Emergency ratings
Summer (MVA)	798.000000	798.000000
Winter (MVA)	837.000000	837.000000
Conductor size and type	Single 1033.5 "Curlew" ACSS	
Nominal voltage	AC	
Nominal voltage	230	
Line construction type	Overhead	

General route description

Terrain description

Right-of-way width by segment

Electrical transmission infrastructure crossings

Civil infrastructure/major waterway facility crossing plan

**Environmental impacts** 

Tower characteristics

Construction responsibility

Benefits/Comments

**Component Cost Details - In Current Year \$** 

Engineering & design

See Routing Map attachment for information on the general project route. Most high-voltage transmission projects will require a state siting approval. To begin the siting approval process, Proposer plans to hold pre-application meetings with the regulatory agency to introduce Proposer and the Project, as well as confirm its understanding of the process. Shortly thereafter, Proposer will simultaneously begin collecting siting data and start its outreach efforts so that public siting input is incorporated at the earliest stages of the Project. Once the Proposer identifies a preferred site/route and at least one viable alternative site/route, Proposer will carry out the environmental and detailed engineering work in order to establish a highly detailed Project plan to support the siting applications.

The terrain traversed by the project features farmland.

The project proposes to utilize a right-of-way width of 125 feet.

Electrical infrastructure crossings may be required depending on final line route. This will be coordinated during the detailed design process with the interconnection PTO.

No civil infrastructure or major waterway crossings.

The proposed Project was sited to avoid and minimize impacts to wetlands or other areas of environmental concern based on GIS data. It is possible that the Project cannot avoid impacts to a limited number of wetlands and waterways. If so, Proposer expects the Project will be subject to regulation under certain permitting programs, namely Section 404 of the Clean Water Act, Section 10 of the Rivers and Harbors Act, and Section 401 of the Clean Water Act. Proposer will engage a qualified consultant to conduct a wetlands delineation of the selected site/route in order to establish the extent of proposed impacts and the need for specific permits from the state or U.S. Army Corps of Engineers. In addition to the permits described above, Proposer has identified other permits which may be required for the construction of the Project. Proposer considers these permits to be minor due to the more limited effort to prepare applications and the less intensive permitting processes which follow. These include permits related to airspace clearance, stormwater/erosion and sedimentation control, road crossings, and utility and railroad crossings.

The preliminary design for the transmission line utilizes tubular steel monopole structures with single circuit, single 1033.5 "Curlew" ACSS in a delta configuration and a single optical groundwire.

CONFIDENTIAL INFORMATION

**CONFIDENTIAL INFORMATION** 

CONFIDENTIAL INFORMATION

Permitting / routing / siting CONFIDENTIAL INFORMATION

ROW / land acquisition CONFIDENTIAL INFORMATION

Materials & equipment CONFIDENTIAL INFORMATION

Construction & commissioning CONFIDENTIAL INFORMATION

Construction management CONFIDENTIAL INFORMATION

Overheads & miscellaneous costs CONFIDENTIAL INFORMATION

Contingency CONFIDENTIAL INFORMATION

Total component cost \$512,603.00

Component cost (in-service year) \$579,378.00

# **Congestion Drivers**

None

# **Existing Flowgates**

FG#	From Bus No.	From Bus Name	To Bus No.	To Bus Name	СКТ	Voltage	TO Zone	Analysis type	Status
N2-SVM8	204520	27ALLEN	204520	27ALLEN	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM9	204520	27ALLEN	204520	27ALLEN	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM10	204526	27DILLSBRG	204526	27DILLSBRG	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM11	204526	27DILLSBRG	204526	27DILLSBRG	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM12	204528	27GARDNERS	204528	27GARDNERS	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM13	204528	27GARDNERS	204528	27GARDNERS	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM16	204546	27MOUNTAIN	204546	27MOUNTAIN	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM17	204546	27MOUNTAIN	204546	27MOUNTAIN	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM18	204552	27P.P.G.I.	204552	27P.P.G.I.	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM19	204552	27P.P.G.I.	204552	27P.P.G.I.	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded
N2-SVM26	204556	27ROUND TP	204556	27ROUND TP	0	115	227	Summer N-1-1 Voltage Magnit	ubhecluded

FG#	From Bus No.	From Bus Name	To Bus No.	To Bus Name	СКТ	Voltage	TO Zone	Analysis type	Status
N2-SVM27	204556	27ROUND TP	204556	27ROUND TP	0	115	227	Summer N-1-1 Voltage Magni	tubhecluded
N2-SVD1	200504	26CARLISLE	200504	26CARLISLE	0	115	226	Summer N-1-1 Voltage Drop	Included
N2-SVD2	200504	26CARLISLE	200504	26CARLISLE	0	115	226	Summer N-1-1 Voltage Drop	Included
N2-SVD3	204520	27ALLEN	204520	27ALLEN	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD4	204520	27ALLEN	204520	27ALLEN	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD5	204526	27DILLSBRG	204526	27DILLSBRG	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD6	204526	27DILLSBRG	204526	27DILLSBRG	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD7	204528	27GARDNERS	204528	27GARDNERS	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD8	204528	27GARDNERS	204528	27GARDNERS	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD9	204546	27MOUNTAIN	204546	27MOUNTAIN	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD10	204546	27MOUNTAIN	204546	27MOUNTAIN	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD11	204552	27P.P.G.I.	204552	27P.P.G.I.	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD12	204552	27P.P.G.I.	204552	27P.P.G.I.	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD15	204556	27ROUND TP	204556	27ROUND TP	0	115	227	Summer N-1-1 Voltage Drop	Included
N2-SVD16	204556	27ROUND TP	204556	27ROUND TP	0	115	227	Summer N-1-1 Voltage Drop	Included

# **New Flowgates**

**CONFIDENTIAL INFORMATION** 

## **Financial Information**

Capital spend start date 03/2022

Construction start date 03/2024

Project Duration (In Months) 50

### **Cost Containment Commitment**

Cost cap (in current year) CONFIDENTIAL INFORMATION

### Components covered by cost containment

- 1. Dogwood Run Allen / Roundtop 115kV Transmission Line Proposer
- 2. 230/115kV Dogwood Run Substation Proposer
- 3. Dogwood Run Williams Grove 230kV Transmission Line Proposer

### Cost elements covered by cost containment

Engineering & design Yes

Permitting / routing / siting Yes

ROW / land acquisition Yes

Materials & equipment Yes

Construction & commissioning Yes

Construction management Yes

Overheads & miscellaneous costs Yes

Taxes Yes

AFUDC Yes

Escalation No.

Additional Information CONFIDENTIAL INFORMATION

Is the proposer offering a binding cap on ROE?

Is the proposer offering a Debt to Equity Ratio cap?

CONFIDENTIAL INFORMATION

#### **Additional Comments**

None