

Fast Lane Update and Transition Schedule

February 2025 IPS

AJ Lambert

Interconnection Planning Projects


Expedited Process Analysis Status

	AE1	AE2	AF1	AF2	AG1
Load Flow Model Status	Posted	Posted	Posted	Posted	Posted
Load Flow % Complete	100%	100%	100%	100%	100%
Short Circuit % Complete	100%	100%	100%	100%	100%
Stability % Complete	100%	100%	100%	100%	100%

NOTE: Analyses considered Not Required are included in the completion percentages above

- AE1-AG1 LF models (Summer Peak & Light Load) are posted to [PJM.com](https://www.pjm.com)
- PJM analysis is complete for AE1-AG1 projects
- Expedited Process projects will receive SIS report after all analysis is completed, followed by Facilities Study Report (if required) and final GIA/WMPA
- For project-specific questions, please reach out to your PJM Project Manager


Agreement Status



Fast Lane Energy Values

- **25.2 GW** across all projects
 - 2.6 GW are in Negotiation
 - 4.2 GW are out for Execution
 - 18.4 GW have completed Agreement Phase
 - 13.3 GW Fully Executed
 - 5 GW requested Withdrawal
 - 70 MW (2 projects) requested to be filed unexecuted

Progress Year to Date



Interconnection Cycle Study Timeline

	Transition Cycle #1			Transition Cycle #2			Cycle #1		
Phase	Start Date	End Date	Duration	Start Date	End Date	Duration	Start Date	End Date	Duration
Fast Lane End Date <i>executed by Developer & TO OR filed unexecuted</i>	12/15/2023	4/18/2025							
Application Deadline	N/A	N/A	N/A	12/17/2024	12/17/2024	0	4/24/2026	4/24/2026	0
Application Review	N/A	N/A	N/A	12/18/2024	5/27/2025	161	4/27/2026	7/25/2026	90
Model Posting	2/1/2024	2/1/2024	0	4/28/2025	4/28/2025	0	6/27/2026	6/27/2026	0
Phase 1	1/22/2024	5/21/2024	120	5/28/2025	9/24/2025	120	7/27/2026	11/23/2026	120
DP1	5/22/2024	6/20/2024	30	9/25/2025	10/24/2025	30	11/24/2026	12/23/2026	30
Phase 2	6/21/2024	12/20/2024	182	10/27/2025	4/24/2026	180	12/24/2026	6/21/2027	180
DP2	12/23/2024	1/21/2025	30	4/27/2026	5/26/2026	30	6/22/2027	7/21/2027	30
Phase 3	4/21/2025	8/31/2025	133	5/27/2026	11/22/2026	180	7/22/2027	1/17/2028	180
DP3	9/2/2025	10/1/2025	30	11/23/2026	12/22/2026	30	1/18/2028	2/16/2028	30
Final Agreement	9/2/2025	10/31/2025	60	11/23/2026	1/21/2027	60	1/18/2028	3/17/2028	60

Notes:

- **Transition Cycle #1 Phase 3** cannot formally start until Fast Lane is officially closed out. PJM will begin preparatory work activities for Phase 3 SIS in March 2025.
- **Transition Cycle #2 Phase 1** start date is dependent on Transition Cycle #1 DP2 close, Transition Cycle #2 Review completion and Transition Cycle #2 Model being posted for 30 days
- **Transition Cycle #2 Phase 2** start date is dependent on Transition Cycle #1 DP3 close
- **Transition Cycle #2 Phase 3** start date is dependent on Transition Cycle #1 GIAs executed or filed unexecuted
- **Cycle #1 Phase 1** start date is dependent on Transition Cycle #2 DP2 close, Cycle #1 Review completion and Cycle #1 Model being posted for 30 days
- **Cycle #1 Phase 2** start date is dependent on Transition Cycle #2 DP3 close
- **Cycle #1 Phase 3** start date is dependent on Transition Cycle #2 GIAs executed or filed unexecuted

Legend

Actual date

Projected date

Presenter:

Andrew Lambert

Interconnection Planning Projects

Andrew.Lambert@pjm.com



Member Hotline

(610) 666 – 8980

(866) 400 – 8980

custsvc@pjm.com