

Cycle Schedule Update

June 2025 IPS

Lisa Krizenoskas

Interconnection Planning Analysis

Interconnection Cycle Study Timeline

	Transition Cycle 1			Transition Cycle 2			Cycle 01		
Phase	Start Date	End Date	Duration	Start Date	End Date	Duration	Start Date	End Date	Duration
Fast Lane End Date <i>executed by Developer & TO OR filed unexecuted</i>	12/15/2023	4/18/2025							
Application Deadline	N/A	N/A	N/A	12/17/2024	12/17/2024	0	4/24/2026	4/24/2026	0
Application Review	N/A	N/A	N/A	12/18/2024	7/6/2025	201	4/27/2026	7/25/2026	90
Model Posting	2/1/2024	2/1/2024	0	6/6/2025	6/6/2025	0	6/27/2026	6/27/2026	0
Phase I	1/22/2024	5/21/2024	120	7/7/2025	9/24/2025	80	7/27/2026	11/23/2026	120
Decision Point I	5/22/2024	6/20/2024	30	9/25/2025	10/24/2025	30	11/24/2026	12/23/2026	30
Phase II	6/21/2024	12/20/2024	182	10/27/2025	4/24/2026	180	12/24/2026	6/21/2027	180
Decision Point II	12/23/2024	1/21/2025	30	4/27/2026	5/26/2026	30	6/22/2027	7/21/2027	30
Phase III	4/21/2025	8/31/2025	133	5/27/2026	11/22/2026	180	7/22/2027	1/17/2028	180
Decision Point III	9/2/2025	10/1/2025	30	11/23/2026	12/22/2026	30	1/18/2028	2/16/2028	30
Final Agreement	9/2/2025	10/31/2025	60	11/23/2026	1/21/2027	60	1/18/2028	3/17/2028	60

Notes:

- **Transition Cycle #1 Phase 3** cannot formally start until Fast Lane is officially closed out. PJM will begin preparatory work activities for Phase 3 SIS in March 2025.
- **Transition Cycle #2 Phase 1** start date is dependent on Transition Cycle #1 DP2 close, Transition Cycle #2 Review completion and Transition Cycle #2 Model being posted for 30 days
- **Transition Cycle #2 Phase 2** start date is dependent on Transition Cycle #1 DP3 close
- **Transition Cycle #2 Phase 3** start date is dependent on Transition Cycle #1 GIAs executed or filed unexecuted
- **Cycle #1 Phase 1** start date is dependent on Transition Cycle #2 DP2 close, Cycle #1 Review completion and Cycle #1 Model being posted for 30 days
- **Cycle #1 Phase 2** start date is dependent on Transition Cycle #2 DP3 close
- **Cycle #1 Phase 3** start date is dependent on Transition Cycle #2 GIAs executed or filed unexecuted

Legend

Actual date
Projected date

TC1 Phase II System Impact Study

- **Analysis:** Finalizing Load Flow, Short Circuit and Stability analysis
- **Network Upgrades:** Working with TOs on confirmation of required Network Upgrades
- **Facilities Studies:** Ensuring all TOs provide Facilities studies for required Network Upgrades
- **Affected Systems:** Ensuring all neighboring Affected System Operators provide study results including scope, cost, schedule for any Network Upgrades.

TC2 Phase I System Impact Study

- Summer/Light Load/Winter Load Flow Case and Files were Posted to PJM.com on June 6, 2025
- New Gen Deliv 2 testing
- Phase I SIS Start becomes July 7, 2025
- PJM will post final Summer/Light Load/Winter Load Flow Cases and Files approximately one week after Phase I SIS start.

FAQs

- [Transition Cycle 1, Phase II](#)
- [Transition Cycle 2, Phase I](#)

Presenter:

Lisa Krizenoskas

Manager, Interconnection Planning
Analysis

Lisa.Krizenoskas@pjm.com



Member Hotline

(610) 666 – 8980

(866) 400 – 8980

custsvc@pjm.com