

Cycle Schedule Update

September 2025 IPS
Jason Shoemaker
Interconnection Analysis

Interconnection Cycle Study Timeline

Phase	Transition Cycle 1			Transition Cycle 2			Cycle 01		
	Start Date	End Date	Duration	Start Date	End Date	Duration	Start Date	End Date	Duration
Fast Lane End Date <i>executed by Developer & TO OR filed unexecuted</i>	12/15/2023	4/18/2025							
Application Deadline	N/A	N/A	N/A	12/17/2024	12/17/2024	0	4/27/2026	4/27/2026	0
Application Review	N/A	N/A	N/A	12/18/2024	7/6/2025	201	4/28/2026	7/25/2026	89
Model Posting	2/1/2024	2/1/2024	0	6/6/2025	6/6/2025	0	6/27/2026	6/27/2026	0
Phase I	1/22/2024	5/21/2024	120	7/7/2025	10/31/2025	117	7/27/2026	11/23/2026	120
Decision Point I	5/22/2024	6/20/2024	30	11/3/2025	12/2/2025	30	11/24/2026	12/23/2026	30
Phase II	6/21/2024	12/20/2024	182	12/3/2025	4/24/2026	143	12/24/2026	6/21/2027	180
Decision Point II	12/23/2024	1/21/2025	30	4/27/2026	5/26/2026	30	6/22/2027	7/21/2027	30
Phase III	4/21/2025	9/19/2025	152	5/27/2026	11/23/2026	181	7/22/2027	1/17/2028	180
Decision Point III	9/22/2025	10/21/2025	30	11/24/2026	12/23/2026	30	1/18/2028	2/16/2028	30
Final Agreement	9/22/2025	11/20/2025	60	11/24/2026	1/22/2027	60	1/18/2028	3/17/2028	60

Notes:

- **Transition Cycle #1 Phase 3** cannot formally start until Fast Lane is officially closed out. PJM will begin preparatory work activities for Phase 3 SIS in March 2025.
- **Transition Cycle #2 Phase 1** start date is dependent on Transition Cycle #1 DP2 close, Transition Cycle #2 Review completion and Transition Cycle #2 Model being posted for 30 days
- **Transition Cycle #2 Phase 2** start date is dependent on Transition Cycle #1 DP3 close
- **Transition Cycle #2 Phase 3** start date is dependent on Transition Cycle #1 GIAs executed or filed unexecuted
- **Cycle #1 Phase 1** start date is dependent on Transition Cycle #2 DP2 close, Cycle #1 Review completion and Cycle #1 Model being posted for 30 days
- **Cycle #1 Phase 2** start date is dependent on Transition Cycle #2 DP3 close
- **Cycle #1 Phase 3** start date is dependent on Transition Cycle #2 GIAs executed or filed unexecuted

Legend

Actual date

Projected date

TC1 Phase III - Agreement Drafting

- Finalizing all study inputs
- Drafting and reviewing interconnection agreements
- Continue to target the close of Phase III on 9/19

TC2 Phase I System Impact Study

- Phase I SIS start was July 7, 2025
- PJM announced the close of Phase 1 would occur on 10/31/25
- Transmission Owners are evaluating study results and developing mitigations

FAQs

- [Transition Cycle 1, Phase II](#)
- [Transition Cycle 2, Phase I](#)

Presenter:

Jason Shoemaker

Director, Interconnection Analysis

Jason.Shoemaker@pjm.com



Member Hotline

(610) 666 – 8980

(866) 400 – 8980

custsvc@pjm.com