

# Cycle Schedule Update

**October 2025 IPS**

Jason Shoemaker

Interconnection Analysis

## Interconnection Cycle Study Timeline

Phase	Transition Cycle 1			Transition Cycle 2			Cycle 01		
	Start Date	End Date	Duration	Start Date	End Date	Duration	Start Date	End Date	Duration
<b>Fast Lane End Date</b> <i>executed by Developer &amp; TO OR filed unexecuted</i>	12/15/2023	4/18/2025							
<b>Application Deadline</b>	N/A	N/A	N/A	12/17/2024	12/17/2024	0	4/27/2026	4/27/2026	0
<b>Application Review</b>	N/A	N/A	N/A	12/18/2024	7/6/2025	201	4/28/2026	7/25/2026	89
<b>Model Posting</b>	2/1/2024	2/1/2024	0	6/6/2025	6/6/2025	0	6/27/2026	6/27/2026	0
<b>Phase I</b>	1/22/2024	5/21/2024	120	7/7/2025	10/31/2025	117	7/27/2026	11/23/2026	120
<b>Decision Point I</b>	5/22/2024	6/20/2024	30	11/3/2025	12/2/2025	30	11/24/2026	12/23/2026	30
<b>Phase II</b>	6/21/2024	12/20/2024	182	12/3/2025	4/24/2026	143	12/24/2026	6/21/2027	180
<b>Decision Point II</b>	12/23/2024	1/21/2025	30	4/27/2026	5/26/2026	30	6/22/2027	7/21/2027	30
<b>Phase III</b>	4/21/2025	9/19/2025	152	5/27/2026	11/23/2026	181	7/22/2027	1/17/2028	180
<b>Decision Point III</b>	9/22/2025	10/21/2025	30	11/24/2026	12/23/2026	30	1/18/2028	2/16/2028	30
<b>Final Agreement</b>	9/22/2025	11/20/2025	60	11/24/2026	1/22/2027	60	1/18/2028	3/17/2028	60

### Notes:

- **Transition Cycle #1 Phase 3** cannot formally start until Fast Lane is officially closed out. PJM will begin preparatory work activities for Phase 3 SIS in March 2025.
- **Transition Cycle #2 Phase 1** start date is dependent on Transition Cycle #1 DP2 close, Transition Cycle #2 Review completion and Transition Cycle #2 Model being posted for 30 days
- **Transition Cycle #2 Phase 2** start date is dependent on Transition Cycle #1 DP3 close
- **Transition Cycle #2 Phase 3** start date is dependent on Transition Cycle #1 GIAs executed or filed unexecuted
- **Cycle #1 Phase 1** start date is dependent on Transition Cycle #2 DP2 close, Cycle #1 Review completion and Cycle #1 Model being posted for 30 days
- **Cycle #1 Phase 2** start date is dependent on Transition Cycle #2 DP3 close
- **Cycle #1 Phase 3** start date is dependent on Transition Cycle #2 GIAs executed or filed unexecuted

### Legend

Actual date  
Projected date

## TC1 - Decision Point III

- Agreement Negotiation and Decision Point III started on 9/22/2025
- 130 projects, representing 19,353 MW of energy, 9,891 MW of CIRs
- Close of Decision Point III on 10/21/2025

# TC2 - Phase I System Impact Study

- Phase I SIS start was 07/07/2025
- Phase 1 target remains 10/31/2025
- PJM and Transmission Owners finalizing report inputs

# Cycle 01 – Application Phase

- Application Deadline of 04/27/2026 announced
- Preliminary cohort statistics

Generation				Long Term Firm	
# of Projects	MWE	MWC		# of Projects	MW
26	4,605	4,242		7	2,295

## Presenter:

Jason Shoemaker

Director, Interconnection Analysis

[Jason.Shoemaker@pjm.com](mailto:Jason.Shoemaker@pjm.com)



## Member Hotline

(610) 666 – 8980

(866) 400 – 8980

[custsvc@pjm.com](mailto:custsvc@pjm.com)