

Cycle Schedule Update

Colleen Lauver – Manager,
Interconnection Analysis

Interconnection Process
Subcommittee

July 27, 2026

Cycle Schedule Update

- Transition Cycle 2 Status
- Cycle 01 Application Review & Timeline Update

Phase III Activities

- Official start of July 8th
- PJM is actively reviewing Decision Point 2 submittals.
- Following Decision Point 2 submittal reviews, PJM will conduct the following activities:
 - Updates to models, reflecting removal of TC2 projects withdrawn at DP2
 - Retool of load flow, short circuit, and stability results to incorporate DP2 changes
 - PSCAD/EMT studies for select projects in weak grid areas
 - Coordination of Affected System Studies, if applicable

Interconnection Cycle Study Timeline

Cycle 01			
Phase	Start Date	End Date	Duration
Application Deadline	4/27/2026	4/27/2026	0
Application Review	4/28/2026	9/27/2026	153
Model Posting	8/28/2026	8/28/2026	0
Phase I	9/28/2026	1/25/2027	120
Decision Point I	1/26/2027	2/24/2027	30
Phase II	2/25/2027	8/23/2027	180
Decision Point II	8/24/2027	9/22/2027	30
Phase III	9/23/2027	3/20/2028	180
Decision Point III	3/21/2028	4/19/2028	30
Final Agreement Negotiation	3/21/2028	5/19/2028	60

Start Date Dependency:

Cycle 01, Phase I: Dependent on Transition Cycle 2 DP2 close, Cycle 01 Review completion and Cycle 01 Model being posted for 30 days

Cycle 01, Phase II: Dependent on Transition Cycle 2 DP3 close

Cycle 01, Phase III: Dependent on the conclusion of Transition Cycle 2 Final Agreement Negotiation

Legend:

■ Actual date ■ Projected date

- Per Manual 14H, Section 2.9, PJM anticipates posting the Phase I summer peak base case on August 28th, with the start of Phase I beginning on September 28th.
- PJM anticipates posting the winter peak & light load base cases on September 11th

Cycle 1 Application Review Phase

- Application reviews are anticipated to be completed by end of week.
- Scoping meeting are in progress with the anticipation to complete by the first week of August
- Final number of New Service Requests to be studied in Cycle 01 Phase I will be made public prior to posting the C01 Phase 1 summer peak base case.
[Reference: [Cycle Service Request Status](#) page on [pjm.com](#)]

TC2 PH3 Period	C01 Applications
• TC2 Phase III started Jul 8, with data reviews in progress.	• Anticipated posting of Cycle 01 summer peak model is August 28th. • List of New Service Requests to be studied in Phase I will be available prior to the model posting on August 28th.

Presenter:
Colleen Lauver;
Colleen.Lauver@pjm.com

Cycle Update



Member Hotline

(610) 666 – 8980


(866) 400 – 8980

custsvc@pjm.com

**PROTECT THE
POWER GRID**
**THINK BEFORE
YOU CLICK!**



**BE ALERT TO
MALICIOUS PHISHING
EMAILS**



Report suspicious email activity to PJM.
Call (610) 666-2244 or email it_ops_ctr_shift@pjm.com