

PJM Facilities Study Report
For
Network Upgrade N9378
Transition Cycle #1

June 2025

Introduction

This Facilities Study has been prepared in accordance with the PJM Open Access Transmission Tariff and PJM Manuals. The Transmission Owner (TO) is Virginia Electric and Power Company (VEPCO or Dominion).

A. Project Description

The System Impact Study for PJM Interconnection Transition Cycle #1 has identified the need for PJM Network Upgrade N9378. The scope of this Network Upgrade includes the following:

- Replace Transformer #2 at Carson Substation

The Preliminary Scoping Document located in the Appendices, Attachment #1.

B. Transmission Owner Facilities Study Results

1. Detailed Scope of work for Network Upgrade N9378:

The following is a detailed description of Transmission Owner Upgrades for Network Upgrade N9378. These facilities shall be designed according to the Transmission Owner's Applicable Technical Requirements and Standards. Once built the Transmission Owner will own, operate, and maintain these facilities.

See Preliminary Scoping Summaries located in the Appendices, Attachment #1.

2. MILESTONE SCHEDULE FOR COMPLETION OF DOMINION WORK

Facilities outlined in this report are estimated to take 59 months to construct, from the time of full execution of the Generation Interconnection Agreement and completion of a construction kickoff call. This schedule may be impacted by the timeline for procurement and installation of long lead items and the ability to obtain outages to construct and test the proposed facilities.

Description	Start month	Finish month
Engineering	1	10
Permitting/Procurement	3	45
Construction	47	59

3. ASSUMPTIONS IN DEVELOPING SCOPE/COST/SCHEDULE

- The preliminary construction schedule is dependent on outage availability.
- See Attachment 1 – Preliminary Scoping Summary – Substation for additional assumptions

4. LAND REQUIREMENTS

Dominion will be responsible for the following expectations in the area of Real Estate:

- Any additional land needed for Storm Water Management, Landscaping, and Wetlands/Wetlands Mitigation.
- Any other Land/Permitting requirements required by the Network Upgrade

5. ENVIRONMENTAL AND PERMITTING

The Dominion will be responsible for the following expectations in the area of Environmental and Permitting:

- Assessment of environmental impacts related to the Network Upgrade including:
 - Environmental Impact Study requirements
 - Environmental Permitting
- A stormwater easement and/or specific stormwater design BMP's to allow access to and use of the facilities, including a maintenance agreement for said stormwater facilities.
- Conditional Use Permit for Substation
- Any additional land needed for Storm Water Management, Landscaping, and Wetlands/Wetlands Mitigation
- Any other Permitting requirements required by the Network Upgrade

C. APPENDICES

Attachment #1: Preliminary Scoping Summary – Substation Carson



Project Number: N9378 – Carson Substation

Project Description: ***Replace Transformer No. 2***
SUBSTATION SCOPE OF WORK

Date: 06/20/2025

Revision Number: 0

Project Summary

Network Upgrade N9378 provides for replacement of transformer 2 at Carson Substation in Dinwiddie County, Virginia.

Purchase and install substation material – Network Upgrade:

1. Four (4), 500-230kV, 480MVA, single phase transmission transformer
2. Four (4), 396kV, 318kV MCOV, surge arrester
3. Four (4), 180kV, 144kV MCOV, surge arrester
4. Steel structures as required including switch stands, oil containment, bus supports, and CCVT supports
5. Foundations as required including equipment and bus support stands
6. Conductors, connectors, conduits, control cables, and grounding materials as per engineering standards

Remove Substation Material – Network Upgrade

1. Conductor, connectors, conduit, control cable, foundations, structures, and grounding materials as per engineering standards

Purchase and install relay material – Network Upgrade:

1. Four (4), SPR Relay/Aux package
2. Four (4), 4510 – SEL-2411 equipment annunciator
3. One (1), 1217 – dual SEL-487E transmission Tx diff panel
4. Four (4), 4501 – voltage reduction master control box

Remove relay material – Network Upgrade:

1. Retire panel No. 42