



**Generation Interconnection
Feasibility Study Report
for
Queue Project AE2-292
GRIT DP-PERTH 115 KV
76.2 MW Capacity / 127 MW Energy**

July, 2019

Table of Contents

1	Introduction.....	6
2	Preface.....	6
3	General	8
4	Point of Interconnection.....	9
4.1	Primary Point of Interconnection	9
4.2	Secondary Point of Interconnection.....	9
5	Cost Summary	10
6	Transmission Owner Scope of Work.....	11
7	Attachment Facilities	12
8	Direct Connection Cost Estimate.....	13
9	Non-Direct Connection Cost Estimate.....	14
10	System Reinforcements.....	15
11	Schedule.....	21
12	Transmission Owner Analysis.....	22
12.1	Power Flow Analysis	22
12.2	Short Circuit Analysis.....	22
12.3	Stability Analysis.....	22
13	Interconnection Customer Requirements.....	23
13.1	System Protection.....	23
13.2	Compliance Issues and Interconnection Customer Requirements	23
13.3	Power Factor Requirements.....	23
14	Revenue Metering and SCADA Requirements	24
14.1	PJM Requirements	24
14.2	Dominion Requirements.....	24
15	Network Impacts- Primary Point of Interconnection.....	25
15.1	Generation Deliverability	27
15.2	Multiple Facility Contingency	27
15.3	Contribution to Previously Identified Overloads.....	27
15.4	Potential Congestion due to Local Energy Deliverability.....	30
15.5	System Reinforcements.....	32
15.6	Flow Gate Details.....	39

15.6.1	Index 1	40
15.6.2	Index 2	42
15.6.3	Index 3	44
15.6.4	Index 4	46
15.6.5	Index 5	48
15.6.6	Index 6	50
15.6.7	Index 7	52
15.6.8	Index 8	54
15.6.9	Index 9	56
15.6.10	Index 10.....	58
15.6.11	Index 11.....	60
15.6.12	Index 12.....	62
15.6.13	Index 13.....	64
15.6.14	Index 14.....	66
15.6.15	Index 15.....	68
15.6.16	Index 16.....	70
15.6.17	Index 17.....	72
15.6.18	Index 18.....	74
15.6.19	Index 19.....	77
15.6.20	Index 20.....	80
15.6.21	Index 21.....	83
15.6.22	Index 22.....	86
15.6.23	Index 23.....	89
15.6.24	Index 24.....	90
15.6.25	Index 25.....	91
15.6.26	Index 26.....	93
15.6.27	Index 27.....	96
15.7	Affected Systems	99
15.7.1	LG&E	99
15.7.2	MISO.....	99
15.7.3	TVA.....	99
15.7.4	Duke Energy Progress	99
15.7.5	NYISO.....	99

15.8	Contingency Descriptions.....	100
15.9	Short Circuit	108
16	Network Impacts – Secondary Point of Interconnection	109
16.1	Generation Deliverability	111
16.2	Multiple Facility Contingency	111
16.3	Contribution to Previously Identified Overloads.....	111
16.4	Potential Congestion due to Local Energy Deliverability.....	114
16.5	Flow Gate Details.....	116
16.5.1	Index 1	117
16.5.2	Index 2	119
16.5.3	Index 3	121
16.5.4	Index 4	124
16.5.5	Index 5	126
16.5.6	Index 6	128
16.5.7	Index 7	130
16.5.8	Index 8	132
16.5.9	Index 9	134
16.5.10	Index 10.....	136
16.5.11	Index 11.....	138
16.5.12	Index 12.....	140
16.5.13	Index 13.....	142
16.5.14	Index 14.....	144
16.5.15	Index 15.....	146
16.5.16	Index 16.....	148
16.5.17	Index 17.....	150
16.5.18	Index 18.....	153
16.5.19	Index 19.....	156
16.5.20	Index 20.....	159
16.5.21	Index 21.....	162
16.5.22	Index 22.....	163
16.5.23	Index 23.....	164
16.5.24	Index 24.....	166
16.5.25	Index 25.....	169

16.6	Affected Systems	172
16.6.1	LG&E	172
16.6.2	MISO	172
16.6.3	TVA	172
16.6.4	Duke Energy Progress	172
16.6.5	NYISO	172
16.7	Contingency Descriptions.....	173
16.8	Short Circuit	181
17	Attachment 1: One Line Diagram	182

1 Introduction

This Feasibility Study has been prepared in accordance with the PJM Open Access Transmission Tariff, 36.2, as well as the Feasibility Study Agreement between the Interconnection Customer (IC), and PJM Interconnection, LLC (PJM), Transmission Provider (TP). The Interconnected Transmission Owner (ITO) is Virginia Electric and Power Company (VEPCO).

2 Preface

The intent of the feasibility study is to determine a plan, with ballpark cost and construction time estimates, to connect the subject generation to the PJM network at a location specified by the Interconnection Customer. The Interconnection Customer may request the interconnection of generation as a capacity resource or as an energy-only resource. As a requirement for interconnection, the Interconnection Customer may be responsible for the cost of constructing: (1) Direct Connections, which are new facilities and/or facilities upgrades needed to connect the generator to the PJM network, and (2) Network Upgrades, which are facility additions, or upgrades to existing facilities, that are needed to maintain the reliability of the PJM system.

In some instances a generator interconnection may not be responsible for 100% of the identified network upgrade cost because other transmission network uses, e.g. another generation interconnection, may also contribute to the need for the same network reinforcement. Cost allocation rules for network upgrades can be found in PJM Manual 14A, Attachment B. The possibility of sharing the reinforcement costs with other projects may be identified in the feasibility study, but the actual allocation will be deferred until the impact study is performed.

The Interconnection Customer seeking to interconnect a wind or solar generation facility shall maintain meteorological data facilities as well as provide that meteorological data which is required per Schedule H to the Interconnection Service Agreement and Section 8 of Manual 14D.

An Interconnection Customer with a proposed new Customer Facility that has a Maximum Facility Output equal to or greater than 100 MW shall install and maintain, at its expense, phasor measurement units (PMUs). See Section 8.5.3 of Appendix 2 to the Interconnection Service Agreement as well as section 4.3 of PJM Manual 14D for additional information.

PJM utilizes manufacturer models to ensure the performance of turbines is properly captured during the simulations performed for stability verification and, where applicable, for compliance with low voltage ride through requirements. Turbine manufacturers provide such models to their customers. The list of manufacturer models PJM has already validated is contained in Attachment B of Manual 14G. Manufacturer models may be updated from time to time, for various reasons such as to reflect changes to the control systems or to more accurately represent the capabilities turbines and controls which are currently available in the field. Additionally, as new turbine models are developed, turbine manufacturers provide such new models which must be used in the conduct of these studies. PJM needs adequate time to evaluate the new models in

order to reduce delays to the System Impact Study process timeline for the Interconnection Customer as well as other Interconnection Customers in the study group. Therefore, PJM will require that any Interconnection Customer with a new manufacturer model must supply that model to PJM, along with a \$10,000 fully refundable deposit, no later than three (3) months prior to the starting date of the System Impact Study (See Section 4.3 for starting dates) for the Interconnection Request which shall specify the use of the new model. The Interconnection Customer will be required to submit a completed dynamic model study request form (Attachment B-1 of Manual 14G) in order to document the request for the study.

The Feasibility Study estimates do not include the feasibility, cost, or time required to obtain property rights and permits for construction of the required facilities. The project developer is responsible for the right of way, real estate, and construction permit issues. For properties currently owned by Transmission Owners, the costs may be included in the study.

3 General

The Interconnection Customer (IC) has proposed a Solar generating facility located in Campbell County, Virginia. The installed facilities will have a total capability of **127 MW** with **76.2 MW** of this output being recognized by PJM as Capacity. The proposed in-service date for this project is **April 1, 2021**. This study does not imply a Transmission Owner (TO) commitment to this in-service date.

Queue Number	AE2-292
Project Name	GRIT DP-PERTH 115 KV
Interconnection Customer	
State	Virginia
County	Campbell
Transmission Owner	Dominion
MFO	127
MWE	127
MWC	76.2
Fuel	Solar
Basecase Study Year	2022

4 Point of Interconnection

4.1 Primary Point of Interconnection

AE2-292 “Grit DP – Perth 115 kV” will interconnect with the Dominion’s transmission system at the proposed AE2-291 switching station. The AE2-291 switching station is proposed to intersect the Grit DP to Perth 115 kV transmission line and will be adjacent to the transmission right-of-way. This is the primary Point of Interconnection (POI) chosen by the IC with the ITO’s transmission system. The IC is responsible for securing right-of-way, permits and constructing the proposed attachment line from the solar facility site to the proposed new switching station. Attachment 1 shows a one-line diagram of the proposed interconnection facilities. The IC may not install any facilities on Dominion’s right-of-way without first obtaining the necessary approval from Dominion Energy. **Costs provided are contingent on the AE2-291 switching station being built.**¹

4.2 Secondary Point of Interconnection

The IC requested that a secondary POI “Grit DP – Perth 115 kV” be reviewed for network impacts (Secondary Point of Interconnection). This report does not provide costs for the physical interconnection of secondary POI. It was just analyzed for network impacts. Results are shown in the “Network Impacts – Secondary Point of Interconnection” section of this report.

¹ Note that the AE2-292 project intends to interconnect to the Dominion system through the proposed AE2-291 interconnection switchyard. Should the AE2-291 project drop from the Interconnection Queue, the AE2-292 project will be responsible to assume the Direct Connection and Non-Direction costs identified in the AE2-291 Feasibility Study report for connection to the Dominion system.

5 Cost Summary

The AE2-292 project will be responsible for the following costs:

Description	Total Cost
Attachment Facilities	\$1,700,000
Direct Connection Network Upgrade	\$1,000,000
Non Direct Connection Network Upgrades	\$Remote Terminal Work
Total Costs	\$2,700,000 + Remote Terminal Work

In addition, the AE2-292 project may be responsible for a contribution to the following costs

Description	Total Cost
System Upgrades	\$183,205,200

Cost allocations for these upgrades will be provided in the System Impact Study Report.

The costs provided above exclude the Contribution in Aid of Construction (“CIAC”) Federal Income Tax Gross Up charge. If, at a future date, it is determined that the CIAC Federal Income Tax Gross charge is required, the Transmission Owner shall be reimbursed by the Interconnection Customer for such taxes.

The required Attachment Facilities and Direct and Non-Direct Connection work for the interconnection of the AE2-292 generation project to the VEPCO Transmission System is detailed in the following sections. The associated one-line is shown in Attachment 1.

6 Transmission Owner Scope of Work

Dominion assessed the impact of the proposed Queue Project AE2-292 was evaluated as a 76.2 MW Capacity (127.0 MW Energy) injection at the proposed AE2-291 115 kV switching station along the Grid DP-Perth 115 kV line in the Dominion Transmission System, for compliance with NERC Reliability Criteria on Dominion Transmission System. The system was assessed using the summer 2022 AE2 case provided to Dominion by PJM. When performing a generation analysis, Dominion's main analysis will be load flow study results under single contingency (both normal and stressed system conditions). Dominion Criteria considers a transmission facility overloaded if it exceeds 94% of its emergency rating under normal and stressed system conditions. A full listing of Dominion's Planning Criteria and interconnection requirements can be found in the Company's Facility Connection Requirements which are publicly available at: <http://www.dominionenergy.com>.

The results of these studies evaluate the system under a limited set of operating conditions and do not guarantee the full delivery of the capacity and associated energy of this proposed generation facility under all operating conditions. NERC Planning and Operating Reliability Criteria allow for the re-dispatch of generating units to resolve projected and actual deficiencies in real time and planning studies. Specifically in Planning Studies NERC Category C Contingency Conditions (Bus Fault, Tower Line, N-1-1, and Stuck Breaker scenarios) allow for re-dispatch of generating units to resolve potential reliability deficiencies. For Dominion Planning Criteria the re-dispatch of generating units for these contingency conditions is allowed as long as the projected loading does not exceed 100% of a facility Load Dump Rating.

The required Attachment Facilities, Direct Connection and Non-Direct Connection work for the interconnection of the AE2-292 generation project to the Dominion Transmission System is detailed in the following sections. The associated one-line with the generation project attachment facilities and primary direct and non-direct connection are shown in Attachment 1.

Note that the ITO findings were made from a conceptual review of this project. A more detailed review of the connection facilities and their cost will be identified in a future study phases. Further note that the cost estimate data contained in this document should be considered high level estimates since it was produced without a detailed engineering review. The applicant will be responsible for the actual cost of construction. ITO herein reserves the right to return to any issues in this document and, upon appropriate justification, request additional monies to complete any reinforcements to the transmission systems.

7 Attachment Facilities

To accommodate the proposed AE2-292 Project, Dominion Energy will install one span of overhead 115 kV line to the point of interconnection (“POI”) including 115 kV interconnection metering. The total preliminary cost estimate for the Attachment work is given in the table below. These costs do not include CIAC Tax Gross-up.

Description	Total Cost
Substation (Metering)	\$ 500,000
Transmission (one span)	\$ 1,200,000
Total Attachment Facility Costs	\$ 1,700,000

It is estimated to take **18-24 months** to complete this work upon execution of an Interconnection Construction Service Agreement (ICSA). These preliminary cost estimates are based on typical engineering costs. A more detailed engineering cost estimates are normally done when the IC provides an exact site plan location for the generation substation during the Facility Study phase. See Attachment 1.

8 Direct Connection Cost Estimate

To accommodate the proposed AE2-292 Project, Dominion Energy will expand the proposed AE2-291 Switching Station with an additional 115 kV circuit breaker bay to allow for the proposed interconnection. The total preliminary cost estimate for the Direct Connection work is given in the table below. These costs do not include CIAC Tax Gross-up.

Description	Total Cost
Add additional breaker bay to proposed AE2-291 switching station	\$ 1,000,000
Total Direct Connection Facility Costs	\$ 1,000,000

It is estimated to take **24-30 months** to complete this work upon execution of an Interconnection Construction Service Agreement (ICSA). These preliminary cost estimates are based on typical engineering costs. A more detailed engineering cost estimates are normally done when the IC provides an exact site plan location for the generation substation during the Facility Study phase. See Attachment 1.

9 Non-Direct Connection Cost Estimate

The total preliminary cost estimate for the Non-Direct Connection work is given in the table below. These costs do not include CIAC Tax Gross-up.

Description	Total Cost
Remote Terminal Work	\$ TBD in Facilities Study Phase
Total Non-Direct Connection Facility Costs	\$ TBD in Facilities Study Phase

Remote Terminal Work: During the Facilities Study, ITO's System Protection Engineering Department will review transmission line protection as well as anti-islanding required to accommodate the new generation and interconnection substation. System Protection Engineering will determine the minimal acceptable protection requirements to reliably interconnect the proposed generating facility with the transmission system. The review is based on maintaining system reliability by reviewing ITO's protection requirements with the known transmission system configuration which includes generating facilities in the area. This review may determine that transmission line protection and communication upgrades are required at remote substations.

This work will be done concurrently with the expansion of the proposed AE2-291 switching station described in the Direct Connection work section above.

10 System Reinforcements

Facility	Upgrade Description	Cost
05LEESVI 138.0 kV - 05SMITHMTN2 138.0 kV Ckt 1	<u>AEP</u> AEPA0017a (187) : Rebuild / reconductor 8.1 miles of overhead conductor (ACSR ~ 556.5 ~ 26/7 ~ DOVE) Project Type : FAC Cost : \$12,150,000 Time Estimate : 24-36 Months AEPA0017b (188) : Increase CT thermal limit at Leesville above 327 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0017c (189) : Increase Relay Compliance Trip Limit at Smith Mountain above 327 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0017d (190) : Increase Relay Compliance Trip Limit at Leesville above 327 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months	\$12,225,000
AE2-313 TAP 500.0 kV - 8CARSON 500.0 kV Ckt 1	<u>DVP</u> dom-124 (638) : Rebuild 16.3 miles of 500 kV Line 511 from AE2-313 Tap to Carson with 3-1351.5 125C ACSR. Project Type : FAC Cost : \$50,530,000 Time Estimate : 48-60 Months	\$50,530,000
3CRSTL HILL 115.0 kV - AC1-222 TAP 115.0 kV Ckt 1	<u>DVP</u> dom-119 (628) : Rebuild 0.5 miles of 115 kV Line 1016 from Crystal Hill DP to AC1-222 Tap with 768 ACSS. Project Type : FAC Cost : \$650,000 Time Estimate : 30-36 Months	\$650,000

Facility	Upgrade Description	Cost
05BANSTR 138.0 kV - 05EDAN 2 138.0 kV Ckt 1	<u>AEP</u> AEP_AE1_REF_r0019 (133) : Current End Ratings: S/N: 293, S/N: 341 1) Banister - East Danville ACSR ~ 1033.5 ~ 45/7 ~ ORTOLAN, Conductor Section 2. 196 feet, A Sag Study will be required on the 196 foot section of line to mitigate the overload . Depending on the sag study results, cost for this upgrade is expected to be between \$20,000 (no remediations required just sag study, new ratings: S/N: 296, S/E: 398) and \$55.6K (complete line reconductor/rebuild required) Project Type : FAC Cost : \$55,600 Time Estimate : 6-12 Months AEPA0010a (161) : Rebuild / reconductor 196 ft. of overhead conductor (ACSR ~ 1033.5 ~ 45/7 ~ ORTOLAN) Project Type : FAC Cost : \$55,500 Time Estimate : 24-36 Months AEPA0010b (162) : Replace 138 kV station conductor at East Danville and Banister (Sub cond 1590 AAC 61 Str.) Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months AEPA0010c (163) : Increase Relay Thermal Limit above 458 MVA at East Danville Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0010d (164) : Increase Relay Compliance Trip Limit above 458 MVA at East Danville Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0010e (165) : A Sag Study will be required for the 10.7 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$42,800 (no remediation required, just sag study) and \$21.4 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$42,800 Time Estimate : 6-12 Months	\$248,300
AC1-083 TAP 138.0 kV - 05BEARSK 138.0 kV Ckt 1	<u>AEP</u> AEPA0011a (166) : A Sag Study will be required for the 3.8 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$15,200 (no remediation required, just sag study) and \$7.6 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$15,200 Time Estimate : 6-12 Months	\$15,200

Facility	Upgrade Description	Cost
05BEARSK 138.0 kV - AE1-250 TAP 138.0 kV Ckt 1	AEP AEPA0015a (181) : A Sag Study will be required for the 4.1 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$16,400 (no remediation required, just sag study) and \$8.2 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$16,400 Time Estimate : 6-12 Months	\$16,400
05NEWLDN 138.0 kV - 05BRUSHT 138.0 kV Ckt 1	AEP AEPA0018a (192) : A Sag Study will be required for the 2.9 miles of overhead conductor (ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$11,600 (no remediation required, just sag study) and \$5.8 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$11,600 Time Estimate : 6-12 Months AEPA0018b (193) : Replace 795 AAC station conductors at Brush Tavern Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months	\$111,600
05SMITHMTN1 138.0 kV - AC1-083 TAP 138.0 kV Ckt 1	AEP AEPA0012a (168) : Rebuild / reconductor 196 ft. of overhead conductor (ACSR ~ 1033.5 ~ 45/7 ~ ORTOLAN) Project Type : FAC Cost : \$55,500 Time Estimate : 24-36 Months AEPA0012b (169) : Replace three 1200 A disconnect switches at Smith Mountain in relation to circuit breakers C and C1 Project Type : FAC Cost : \$1,200,000 Time Estimate : 12-18 Months	\$1,255,500

Facility	Upgrade Description	Cost
AE1-250 TAP 138.0 kV - 05BANSTR 138.0 kV Ckt 1	AEP AEPA0013a (176) : Replace 1590 AAC 61 Str. Station condutor at Banister Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months AEPA0013b (177) : A Sag Study will be required for the 3.3 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$13,200 (no remediation required, just sag study) and \$6.6 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$13,200 Time Estimate : 6-12 Months	\$113,200
6BUCKING 230.0 kV - 6BREMO 230.0 kV Ckt 1	DVP dom-034 (491) : Rebuild 15.51 miles of 230 kV Line 298 from Buckingham to Brema with 2-636 ACSR. Project Type : FAC Cost : \$23,265,000 Time Estimate : 30-36 Months	\$23,265,000
05OTTER 138.0 kV - 05JOHNMT 138.0 kV Ckt 1	AEP AEP_AE1_REF_r0038 (148) : Current AEP End Rating: S/N: 164, S/E: 205 1) Replace Otter Riser, Sub cond 477 ACSR 26/7 STD. \$175k 2) Replace JohnMt - Otter Line, ACSR ~ 397.5 ~ 30/7 ~ LARK Conductor Section 1, 7 Miles. \$10.5M Project Type : FAC Cost : \$10,670,000 Time Estimate : 18-24 Months	\$10,670,000
05JOHNMT 138.0 kV - 05NEWLDN 138.0 kV Ckt 1	AEP AEP_AE1_REF_r0039 (149) : Current Station Rating: S/N: 167, S/E: 240 1) Replace ACSR ~ 397.5 ~ 30/7 ~ LARK ~ Fe Clamps 9 d, Conductor Section 1, 14.43 miles Project Type : FAC Cost : \$21,650,000 Time Estimate : 12-18 Months	\$21,650,000
05EDAN 2 138.0 kV - 05EDAN 1 138.0 kV Ckt Z1	AEP n6124 (75) : PJM Network Upgrade n6124. Increasing the Danville East Danville 138 kV circuit summer rating to 572/572/572 MVA will still require us to rebuild the line. The network project has an projected in-service date of 06/01/2021. Project Type : FAC Cost : \$9,000,000 Time Estimate : Months	\$9,000,000

Facility	Upgrade Description	Cost
4ALTVSTA 138.0 kV - 05OTTER 138.0 kV Ckt 1	AEP AEPA0014a (178) : Rebuild / reconductor 0.9 miles of overhead conductor (ACSR ~ 397.5 ~ 30/7 ~ LARK) Project Type : FAC Cost : \$1,350,000 Time Estimate : 24-36 Months DVP dom-001 (443) : Relay Change Outs (Secondary) at Altavista Substation Project Type : FAC Cost : \$120,000 Time Estimate : 6-12 Months	\$1,470,000
3SEEDGE HILL 115.0 kV - 6SEEDGE HILL 230.0 kV Ckt 1	DVP dom-046 (512) : Add additional 230/115 kV transformer at Sedge Hill substation. Project Type : CON Cost : \$6,000,000 Time Estimate : 16-18 Months	\$6,000,000
3SEEDGE HILL 115.0 kV - 6SEEDGE HILL 230.0 kV Ckt 2		
6FARMVIL 230.0 kV - 6BUCKING 230.0 kV Ckt 1	DVP dom-035 (493) : Rebuild 12.76 miles of 230 kV Line 298 from Buckingham to Farmville with 2-636 ACSR. Project Type : FAC Cost : \$19,140,000 Time Estimate : 30-36 Months	\$19,140,000
8RAWLINGS 500.0 kV - AE2-313 TAP 500.0 kV Ckt 1	DVP dom-126 (642) : Rebuild 6.2 miles of 500 kV Line 511 from Rawlings to AE2-313 Tap with 3-1351.5 125C ACSR. Project Type : FAC Cost : \$19,220,000 Time Estimate : 48-60 Months	\$19,220,000
3ALTVSTA 115.0 kV - 4ALTVSTA 138.0 kV Ckt 1	DVP dom-122 (634) : Add additional 138/115 kV transformer at Altavista substation Project Type : CON Cost : \$6,000,000 Time Estimate : 16-18 Months	\$6,000,000
3ALTVSTA 115.0 kV - 4ALTVSTA 138.0 kV Ckt 2		
3SKIMMER 115.0 kV - 05SKIMMR 69.0 kV Ckt 1	AEP AEPA0016a (183) : Increase relay thermal limit above 80 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0016b (184) : Replace 115/69 kV transformer Project Type : FAC Cost : \$1,500,000 Time Estimate : 12-18 Months AEPA0016c (185) : Replace metering CTs Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months	\$1,625,000
3SKIMMER 115.0 kV - 05SKIMMR 69.0 kV Ckt 2		

Facility	Upgrade Description	Cost
	TOTAL COST	\$183,205,200

11 Schedule

The elapsed time to complete the Attachment Facilities, Direct and Non-Direct Connection work is provided in Sections 7, 8 and 9 of this report. The schedule for the required Network Impact Reinforcements will be more clearly identified in future study phases. The estimate elapsed time to complete each of the required reinforcements is identified in the “System Reinforcements” section of the report.

12 Transmission Owner Analysis

12.1 Power Flow Analysis

PJM performed a power flow analysis of the transmission system using a 2022 summer peak load flow model and the results were verified by Dominion. Additionally, Dominion performed an analysis of its transmission system. At the Primary POI, the AE2-292 project contributes to overloads on the Dominion transmission system as shown in the “Network Impact – Primary Point of Interconnection” section of the report. The estimated cost of system reinforcements necessary to mitigate these overloads is also provided. At the Secondary POI, the AE2-292 project contributes to overloads on the Dominion transmission system as shown in the “Network Impacts – Secondary Point of Interconnection” section of the report. Cost estimates are not provided for the secondary POI.

12.2 Short Circuit Analysis

PJM performed a short circuit analysis and the results were verified by Dominion. The connection of AE2-292 project to the system does not result in any newly overdutied circuit breakers on the Dominion transmission system and does not have a significant fault current contribution to existing overdutied circuit breakers

12.3 Stability Analysis

PJM will complete a dynamic stability analysis, if necessary, as part of the System Impact Study. The results of this analysis will be reviewed by Dominion. Should stability concerns be identified in PJM’s study, Dominion will develop appropriate system reinforcement(s) and included the estimated cost of any reinforcement(s) in Dominion’s System Impact Study report.

13 Interconnection Customer Requirements

13.1 System Protection

The IC must design its Customer Facilities in accordance with all applicable standards, including the standards in Dominion's "Dominion Energy Electric Transmission Generator Interconnection Requirements" documented in Dominion's Facility Interconnection Requirements "Exhibit C" located at: <https://www.dominionenergy.com/company/moving-energy/electric-transmission-access>. Preliminary Protection requirements will be provided as part of the Facilities Study. Detailed Protection Requirements will be provided once the project enters the construction phase.

13.2 Compliance Issues and Interconnection Customer Requirements

The proposed Customer Facilities must be designed in accordance with Dominion's "Dominion's Facility Interconnection Requirements" document located at: <https://www.dominionenergy.com/company/moving-energy/electric-transmission-access>. In particular, the IC is responsible for the following:

1. The purchase and installation of a fully rated protection device (circuit breaker, circuit switcher, fuse) to protect the IC's GSU transformer(s).
2. The purchase and installation of the minimum required Dominion generation interconnection relaying and control facilities as described in the System Protection noted above. This includes over/under voltage protection, over/under frequency protection, and zero sequence voltage protection relays.
3. The purchase and installation of supervisory control and data acquisition ("SCADA") equipment to provide information in a compatible format to the Dominion Transmission System Control Center.
4. Compliance with the Dominion and PJM generator power factor and voltage control requirements.

The GSU(s) associated with the IC queue request shall meet the grounding requirements as noted in Dominion's "Dominion's Facility Interconnection Requirements" document located at: <https://www.dominionenergy.com/company/moving-energy/electric-transmission-access>.

The IC will also be required to meet all PJM, SERC, and NERC reliability criteria and operating procedures for standards compliance. For example, the IC will need to properly locate and report the over and under voltage and over and under frequency system protection elements for its units as well as the submission of the generator model and protection data required to satisfy the PJM and SERC audits. Failure to comply with these requirements may result in a disconnection of service if the violation is found to compromise the reliability of the Dominion system.

13.3 Power Factor Requirements

The IC shall design its non-synchronous Customer Facility with the ability to maintain a power factor of at least 0.95 leading (absorbing VARs) to 0.95 lagging (supplying VARs) measured at the high-side of the facility substation transformer(s) connected to the Dominion transmission system.

14 Revenue Metering and SCADA Requirements

14.1 PJM Requirements

The Interconnection Customer will be required to install equipment necessary to provide Revenue Metering (KWH, KVARH) and real time data (KW, KVAR) for IC's generating Resource. See PJM Manuals M-01 and M-14D, and PJM Tariff Section 8 of Attachment O.

14.2 Dominion Requirements

See Section 3.4.6 “Metering and Telecommunications” of Dominion’s “Dominion’s Facility Interconnection Requirements” document located at: <https://www.dominionenergy.com/company/moving-energy/electric-transmission-access>.

15 Network Impacts- Primary Point of Interconnection

The Queue Project AE2-292 was evaluated as a 127.0 MW (Capacity 76.2 MW) injection into the proposed AE2-291 interconnection switchyard along the Grit DP-Perth 115 kV line in the Dominion area. Project AE2-292 was evaluated for compliance with applicable reliability planning criteria (PJM, NERC, NERC Regional Reliability Councils, and Transmission Owners). Project AE2-292 was studied with a commercial probability of 53%. Potential network impacts were as follows:

Summer Peak Load Flow

15.1 Generation Deliverability

(Single or N-1 contingencies for the Capacity portion only of the interconnection)

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375962	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P1-2_#5419-A	single	296.0	99.83	101.72	DC	5.58
8097027	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	DVP_P1-2: LN 1016-B	single	130.47	93.52	124.85	DC	40.89
8097260	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 556	single	224.66	97.86	116.03	DC	40.81
8097261	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 296-A	single	224.66	95.9	114.24	DC	41.2
8098100	314936	8RAWLINGS	DVP	942930	AE2-313 TAP	DVP	1	DVP_P1-2: LN 585-A-A	single	4070.2	99.73	100.1	DC	14.94
8098029	942930	AE2-313 TAP	DVP	314902	8CARSON	DVP	1	DVP_P1-2: LN 585-A-A	single	4070.2	99.68	100.04	DC	14.94

15.2 Multiple Facility Contingency

(Double Circuit Tower Line, Fault with a Stuck Breaker, and Bus Fault contingencies for the full energy output)

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375246	242701	05LEESVI	AEP	247499	05SMITHMTN 2	AEP	1	AEP_P4_#10294_05NEWLDN 138_D	breaker	284.0	99.14	115.25	DC	45.75
7375462	242734	05NEWLDN	AEP	242569	05BRUSHT	AEP	1	AEP_P4_#10317_05REUSEN 138_D	breaker	267.0	91.65	100.37	DC	23.28
7724102	314688	3CRSTL HILL	DVP	927260	AC1-222 TAP	DVP	1	AEP_P4_#10294_05NEWLDN 138_D	breaker	350.0	82.71	101.99	DC	67.47

15.3 Contribution to Previously Identified Overloads

(This project contributes to the following contingency overloads, i.e. "Network Impacts", identified for earlier generation or transmission interconnection projects in the PJM Queue)

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374825	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	150.42	154.78	DC	12.91
7374826	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P4_#10213_05CLOVRD 138_A2	breaker	296.0	148.07	149.99	DC	12.61
7375744	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P1-2_#5419-A	single	296.0	106.55	109.1	DC	7.55
7375335	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	392.0	105.26	108.56	DC	12.91
7375336	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P4_#10213_05CLOVRD 138_A2	breaker	392.0	102.85	104.31	DC	12.61
7375057	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	126.77	128.22	DC	9.54
7375961	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P1-2_#8677	single	296.0	107.73	109.23	DC	4.43
7375602	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	Base Case	single	167.0	153.13	163.0	DC	16.49
7375603	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	AEP_P1-2_#5419-A	single	240.0	127.03	134.33	DC	17.53

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC/D C	MW IMPAC T
737557 4	24274 1	05OTTER	AEP	24268 7	05JOHNMT	AEP	1	Base Case	single	167.0	158.58	168.45	DC	16.49
737557 7	24274 1	05OTTER	AEP	24268 7	05JOHNMT	AEP	1	AEP_P1-2_#5419-A	single	245.0	128.15	135.31	DC	17.53
737513 2	24280 2	05SMITHMTN 1	AEP	92605 0	AC1-083 TAP	AEP	1	AEP_P4_#10210_05CLOV RD 138_A2	breaker	296.0	119.09	123.45	DC	12.91
737513 3	24280 2	05SMITHMTN 1	AEP	92605 0	AC1-083 TAP	AEP	1	AEP_P4_#10213_05CLOV 4 EQ 999_A	breaker	296.0	115.96	117.88	DC	12.61
737563 0	24389 2	05MEADS8	AEP	24260 7	05CLOVRD	AEP	1	AEP_P1-2_#5366-B	single	277.0	131.76	134.9	DC	8.71
737563 1	24389 2	05MEADS8	AEP	24260 7	05CLOVRD	AEP	1	AEP_P1-2_#6213	single	277.0	130.89	133.83	DC	8.13
737563 5	24389 2	05MEADS8	AEP	24260 7	05CLOVRD	AEP	1	Base Case	single	277.0	106.26	108.76	DC	6.92
737571 4	24749 9	05SMITHMTN 2	AEP	24277 5	05ROCKCA	AEP	1	AEP_P1-2_#6213	single	277.0	120.2	123.14	DC	8.13
737571 5	24749 9	05SMITHMTN 2	AEP	24277 5	05ROCKCA	AEP	1	AEP_P1-2_#5366-B	single	277.0	119.68	122.83	DC	8.71
809702 6	31466 6	3ALTVSTA	DVP	31466 7	4ALTVSTA	DVP	2	DVP_P1-3: 4ALTVSTA-TX#3	single	130.4 7	119.78	145.26	DC	33.24
809728 7	31466 6	3ALTVSTA	DVP	31466 7	4ALTVSTA	DVP	1	DVP_P1-3: 4ALTVSTA-TX#4	single	126.5 2	112.89	137.62	DC	31.3
737555 7	31466 7	4ALTVSTA	DVP	24274 1	05OTTER	AEP	1	Base Case	single	167.0	161.33	171.21	DC	16.49
737556 1	31466 7	4ALTVSTA	DVP	24274 1	05OTTER	AEP	1	AEP_P1-2_#5419-A	single	245.0	130.03	137.18	DC	17.53
772387 6	31467 7	6BUCKING	DVP	31474 7	6BREMO	DVP	1	DVP_P4-2: 556T591	breaker	699.0	117.03	117.91	DC	13.85
772387 7	31467 7	6BUCKING	DVP	31474 7	6BREMO	DVP	1	DVP_P4-2: 511T556	breaker	699.0	117.03	117.91	DC	13.85
772387 8	31467 7	6BUCKING	DVP	31474 7	6BREMO	DVP	1	DVP_P4-2: 511T591	breaker	699.0	116.96	117.84	DC	13.85
809758 3	31467 7	6BUCKING	DVP	31474 7	6BREMO	DVP	1	DVP_P1-2: LN 556	single	571.5 2	112.71	114.13	DC	8.27
772389 1	31469 2	6FARMVIL	DVP	31467 7	6BUCKING	DVP	1	DVP_P4-2: 511T556	breaker	684.0	115.36	116.26	DC	13.87
772389 2	31469 2	6FARMVIL	DVP	31467 7	6BUCKING	DVP	1	DVP_P4-2: 556T591	breaker	684.0	115.37	116.28	DC	13.87
809760 0	31469 2	6FARMVIL	DVP	31467 7	6BUCKING	DVP	1	DVP_P1-2: LN 556	single	559.3	111.62	113.07	DC	8.28
772392 2	31469 6	3SEEDGE HILL	DVP	31469 7	6SEEDGE HILL	DVP	1	DVP_P4-2: H2T2068	breaker	264.5	106.82	119.87	DC	34.49
772396 3	31469 6	3SEEDGE HILL	DVP	31469 7	6SEEDGE HILL	DVP	2	DVP_P4-2: 3202	breaker	279.1	104.24	118.55	DC	39.92
772396 4	31469 6	3SEEDGE HILL	DVP	31469 7	6SEEDGE HILL	DVP	2	DVP_P4-2: H1T2068	breaker	279.1	100.98	113.31	DC	34.4
809754 4	31469 7	6SEEDGE HILL	DVP	92725 0	AC1-221 TAP	DVP	1	DVP_P1-2: LN 6002_FSA	single	674.9 2	116.05	117.73	DC	11.36
809754 5	31469 7	6SEEDGE HILL	DVP	92725 0	AC1-221 TAP	DVP	1	DVP_P1-2: LN 570	single	674.9 2	116.03	117.72	DC	11.36
737489 8	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	1	DVP_P4-2: 10432	breaker	55.0	116.87	144.26	DC	15.06
737489 9	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	1	DVP_P4-2: 1332	breaker	55.0	115.97	143.35	DC	15.06
737495 6	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	2	DVP_P4-2: 10432	breaker	55.0	112.74	139.16	DC	14.53
737495 7	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	2	DVP_P4-2: 1332	breaker	55.0	111.83	138.25	DC	14.53
737588 7	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	1	AEP_SUBT_P1-3_#2109_3SKIMMER 115_2	single	55.0	123.79	132.26	DC	4.66
737588 9	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	1	AEP_P1-2_#375	single	55.0	106.02	113.63	DC	4.19
737597 4	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	2	AEP_SUBT_P1-3_#146_3SKIMMER 115_1	single	55.0	118.25	126.64	DC	4.62
737597 6	31486 1	3SKIMMER	DVP	24288 6	05SKIMMR	AEP	2	AEP_P1-2_#375	single	55.0	102.27	109.61	DC	4.04

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC/D C	MW IMPACT
7374908	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P4_#10210_05CLOV RD 138_A2	breaker	296.0	139.44	143.8	DC	12.91
7374909	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P4_#10213_05CLOV 4 EQ 999_A	breaker	296.0	136.21	138.14	DC	12.61
8097508	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 556	single	718.0	122.34	124.6	DC	19.47
8097509	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 6002_FSA	single	718.0	118.19	119.77	DC	11.36
8097510	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 570	single	718.0	118.19	119.77	DC	11.36
7375219	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P4_#10210_05CLOV RD 138_A2	breaker	392.0	115.01	118.31	DC	12.91
7375220	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P4_#10213_05CLOV 4 EQ 999_A	breaker	392.0	113.21	114.66	DC	12.61

15.4 Potential Congestion due to Local Energy Deliverability

PJM also studied the delivery of the energy portion of this interconnection request. Any problems identified below are likely to result in operational restrictions to the project under study. The developer can proceed with network upgrades to eliminate the operational restriction at their discretion by submitting a Merchant Transmission Interconnection request.

Note: Only the most severely overloaded conditions are listed below. There is no guarantee of full delivery of energy for this project by fixing only the conditions listed in this section. With a Transmission Interconnection Request, a subsequent analysis will be performed which shall study all overload conditions associated with the overloaded element(s) identified.

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC D C	MW IMPAC T
7375739	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P1-2_#5419-A	operation	296.0	147.86	149.78	DC	12.58
7375743	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	Base Case	operation	296.0	110.45	111.84	DC	9.15
7376308	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P1-2_#5419-A	operation	392.0	102.7	104.15	DC	12.58
7376320	242561	05BOONSBORO	AEP	242765	05REUSEN	AEP	1	AEP_P1-2_#5479	operation	240.0	91.45	101.32	DC	23.68
7375955	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P1-2_#5419-A	operation	296.0	126.39	127.81	DC	9.29
7376267	242641	05FOREST	AEP	242561	05BOONSBORO	AEP	1	AEP_P1-2_#5479	operation	240.0	97.12	106.98	DC	23.68
7375597	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	Base Case	operation	167.0	184.5	200.96	DC	27.48
7375598	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	AEP_P1-2_#5419-A	operation	240.0	158.05	170.22	DC	29.21
7376122	242701	05LEESVI	AEP	247499	05SMITHMTN 2	AEP	1	AEP_P1-2_#375	operation	284.0	98.89	115.0	DC	45.75
7376255	242720	05MONETA	AEP	939010	AE1-130 TAP	AEP	1	AEP_P1-2_#5366-B	operation	409.0	104.28	107.83	DC	14.52
7376172	242734	05NEWLDN	AEP	242641	05FOREST	AEP	1	AEP_P1-2_#5479	operation	240.0	102.54	112.4	DC	23.68
7375571	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	Base Case	operation	167.0	189.95	206.41	DC	27.48
7375572	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	AEP_P1-2_#5419-A	operation	245.0	158.54	170.46	DC	29.21
7376183	242775	05ROCKCA	AEP	242720	05MONETA	AEP	1	AEP_P1-2_#5366-B	operation	409.0	108.24	111.79	DC	14.52
7376098	242802	05SMITHMTN 1	AEP	926050	AC1-083 TAP	AEP	1	AEP_P1-2_#5419-A	operation	296.0	115.77	117.69	DC	12.58
7375624	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	AEP_P1-2_#5366-B	operation	277.0	175.28	180.52	DC	14.52
7375629	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	Base Case	operation	277.0	135.29	137.17	DC	11.54
7375709	247499	05SMITHMTN 2	AEP	242775	05ROCKCA	AEP	1	AEP_P1-2_#5366-B	operation	277.0	148.79	154.03	DC	14.52
7375719	247499	05SMITHMTN 2	AEP	242775	05ROCKCA	AEP	1	Base Case	operation	277.0	113.17	115.05	DC	11.54
8098174	313802	6PRINCE EDW	DVP	314692	6FARMVIL	DVP	1	DVP_P1-2: LN 556	operation	571.52	90.38	91.21	DC	10.51
8098157	314268	6BRIERY	DVP	313802	6PRINCE EDW	DVP	1	DVP_P1-2: LN 556	operation	571.52	91.45	92.28	DC	10.51
8097021	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	DVP_P1-2: LN 1016-B	operation	130.47	147.37	199.6	DC	68.14
8097028	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	Base Case	operation	127.37	91.96	119.88	DC	35.57

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC D C	MW IMPAC T
8097286	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	1	DVP_P1-3: 4ALTVSTA-TX#4	operation	126.52	135.84	177.07	DC	52.17
7375555	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	Base Case	operation	167.0	192.71	209.16	DC	27.48
7375556	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	AEP_P1-2_#5419-A	operation	245.0	160.42	172.34	DC	29.21
8097582	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P1-2: LN 556	operation	571.52	140.51	141.58	DC	13.78
8097905	314688	3CRSTL HILL	DVP	927260	AC1-222 TAP	DVP	1	AEP_P1-2_#375	operation	285.76	101.01	124.62	DC	67.47
8097599	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P1-2: LN 556	operation	559.3	138.39	139.5	DC	13.8
8097637	314694	3GRIT	DVP	314712	3OTTER R	DVP	1	DVP_P1-2: LN 1016-B	operation	285.76	101.66	146.1	DC	127.0
8097775	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	1	DVP_P1-3: 6SEEDGE HILL-TX#2	operation	226.73	118.9	136.56	DC	40.04
8097957	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	2	DVP_P1-3: 6SEEDGE HILL-TX#1	operation	256.06	104.95	120.55	DC	39.92
8097543	314697	6SEEDGE HILL	DVP	927250	AC1-221 TAP	DVP	1	DVP_P1-2: LN 556	operation	674.92	142.23	147.03	DC	32.45
8097255	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 1016-B	operation	224.66	122.54	179.07	DC	127.0
8097262	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	Base Case	operation	224.66	83.09	112.64	DC	66.39
8098107	314714	3PERTH	DVP	314688	3CRSTL HILL	DVP	1	AEP_P1-2_#375	operation	285.76	85.17	108.78	DC	67.47
7375888	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	AEP_SUBT_P1-3_#2109_3SKIMMER 115_2	operation	55.0	119.41	125.76	DC	7.76
7375975	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	AEP_SUBT_P1-3_#146_3SKIMMER 115_1	operation	55.0	112.37	118.68	DC	7.7
7375850	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P1-2_#5419-A	operation	296.0	136.04	137.96	DC	12.58
7375854	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	Base Case	operation	296.0	102.87	104.27	DC	9.15
8097507	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 556	operation	718.0	145.63	150.12	DC	32.45
8097515	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	Base Case	operation	542.0	99.88	103.62	DC	20.3
8097624	927260	AC1-222 TAP	DVP	314696	3SEEDGE HILL	DVP	1	DVP_P1-2: LN 31-A	operation	285.76	102.39	146.84	DC	127.0
8097629	927260	AC1-222 TAP	DVP	314696	3SEEDGE HILL	DVP	1	Base Case	operation	285.76	84.02	105.23	DC	60.61
7376003	939010	AE1-130 TAP	AEP	243892	05MEADS8	AEP	1	AEP_P1-2_#5366-B	operation	409.0	120.35	123.9	DC	14.52
7376136	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P1-2_#5419-A	operation	392.0	113.05	114.5	DC	12.58
7376138	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	Base Case	operation	335.0	99.26	100.5	DC	9.15
8097630	942750	AE2-291 TAP	DVP	314694	3GRIT	DVP	1	DVP_P1-2: LN 1016-B	operation	285.76	102.39	146.84	DC	127.0
8098156	943050	AE2-328 TAP	DVP	314268	6BRIERY	DVP	1	DVP_P1-2: LN 556	operation	571.52	92.11	92.94	DC	10.51

15.5 System Reinforcements

ID	Index	Facility	Upgrade Description	Cost
7375246	6	05LEESVI 138.0 kV - 05SMITHMTN2 138.0 kV Ckt 1	<u>AEPA</u> AEPA0017a (187) : Rebuild / reconductor 8.1 miles of overhead conductor (ACSR ~ 556.5 ~ 26/7 ~ DOVE) Project Type : FAC Cost : \$12,150,000 Time Estimate : 24-36 Months AEPA0017b (188) : Increase CT thermal limit at Leesville above 327 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0017c (189) : Increase Relay Compliance Trip Limit at Smith Mountain above 327 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0017d (190) : Increase Relay Compliance Trip Limit at Leesville above 327 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months	\$12,225,000
8098029	5	AE2-313 TAP 500.0 kV - 8CARSON 500.0 kV Ckt 1	<u>DVP</u> dom-124 (638) : Rebuild 16.3 miles of 500 kV Line 511 from AE2-313 Tap to Carson with 3-1351.5 125C ACSR. Project Type : FAC Cost : \$50,530,000 Time Estimate : 48-60 Months	\$50,530,000
7724102	8	3CRSTL HILL 115.0 kV - AC1-222 TAP 115.0 kV Ckt 1	<u>DVP</u> dom-119 (628) : Rebuild 0.5 miles of 115 kV Line 1016 from Crystal Hill DP to AC1-222 Tap with 768 ACSS. Project Type : FAC Cost : \$650,000 Time Estimate : 30-36 Months	\$650,000

ID	Index	Facility	Upgrade Description	Cost
7374825,7374826,7375744	9	05BANSTR 138.0 kV - 05EDAN 2 138.0 kV Ckt 1	<u>AEPA</u> AEP_AE1_REF_r0019 (133) : Current End Ratings: S/N: 293, S/N: 341 1) Banister - East Danville ACSR ~ 1033.5 ~ 45/7 ~ ORTOLAN, Conductor Section 2. 196 feet, A Sag Study will be required on the 196 foot section of line to mitigate the overload. Depending on the sag study results, cost for this upgrade is expected to be between \$20,000 (no remediations required just sag study, new ratings: S/N: 296, S/E: 398) and \$55.6K (complete line reconductor/rebuild required) Project Type : FAC Cost : \$55,600 Time Estimate : 6-12 Months AEPA0010a (161) : Rebuild / reconductor 196 ft. of overhead conductor (ACSR ~ 1033.5 ~ 45/7 ~ ORTOLAN) Project Type : FAC Cost : \$55,500 Time Estimate : 24-36 Months AEPA0010b (162) : Replace 138 kV station conductor at East Danville and Banister (Sub cond 1590 AAC 61 Str.) Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months AEPA0010c (163) : Increase Relay Thermal Limit above 458 MVA at East Danville Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0010d (164) : Increase Relay Compliance Trip Limit above 458 MVA at East Danville Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0010e (165) : A Sag Study will be required for the 10.7 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$42,800 (no remediation required, just sag study) and \$21.4 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$42,800 Time Estimate : 6-12 Months	\$248,300

ID	Index	Facility	Upgrade Description	Cost
7374909,7374908	25	AC1-083 TAP 138.0 kV - 05BEARSK 138.0 kV Ckt 1	<u>AEP</u> AEPA0011a (166) : A Sag Study will be required for the 3.8 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$15,200 (no remediation required, just sag study) and \$7.6 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$15,200 Time Estimate : 6-12 Months	\$15,200
7375336,7375335	10	05BEARSK 138.0 kV - AE1- 250 TAP 138.0 kV Ckt 1	<u>AEP</u> AEPA0015a (181) : A Sag Study will be required for the 4.1 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$16,400 (no remediation required, just sag study) and \$8.2 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$16,400 Time Estimate : 6-12 Months	\$16,400
7375462	7	05NEWLDN 138.0 kV - 05BRUSHT 138.0 kV Ckt 1	<u>AEP</u> AEPA0018a (192) : A Sag Study will be required for the 2.9 miles of overhead conductor (ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$11,600 (no remediation required, just sag study) and \$5.8 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$11,600 Time Estimate : 6-12 Months AEPA0018b (193) : Replace 795 AAC station conductors at Brush Tavern Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months	\$111,600

ID	Index	Facility	Upgrade Description	Cost
7375133,7375132	13	05SMITHMTN1 138.0 kV - AC1-083 TAP 138.0 kV Ckt 1	<u>AEP</u> AEPA0012a (168) : Rebuild / reconductor 196 ft. of overhead conductor (ACSR ~ 1033.5 ~ 45/7 ~ ORTOLAN) Project Type : FAC Cost : \$55,500 Time Estimate : 24-36 Months AEPA0012b (169) : Replace three 1200 A disconnect switches at Smith Mountain in relation to circuit breakers C and C1 Project Type : FAC Cost : \$1,200,000 Time Estimate : 12-18 Months	\$1,255,500
8097510,8097508,8097509	26	AC1-221 TAP 230.0 kV - 6PERSON230 T 230.0 kV Ckt 1	<u>DVP</u> No Violation. ² Dominion Side Ratings: [Rate A: 961, Rate B: 961, Rate C: 1105] <u>CPL</u> NonPJM Area (389) : The external (i.e. Non-PJM) Transmission Owner, CPL, will not evaluate this violation until the impact study phase. Project Type : FAC Cost : \$0 Time Estimate : N/A Months	\$0

² If “No Reinforcement Needed. Not a valid violation” was provided as the Upgrade Description for a facility in the System Reinforcements table then that facility met one of the following conditions:

- The loading on the facility at your queue position was less than 100%; therefore, the facility is not yet overloaded, but may be overloaded by end of the AE2 queue.
- The TO reviewed their ratings on the facility and determined that the current rating was greater than the rating in PJM’s model. This new rating was greater than the loading at your queue position making the violation invalid.
- The TO reviewed the contingency and determined that contingency was not valid; therefore the violation is invalid. Any contingency corrections will be assessed and corrected in the AE2 impact study phase.

ID	Index	Facility	Upgrade Description	Cost
7375219,7375220	27	AE1-250 TAP 138.0 kV - 05BANSTR 138.0 kV Ckt 1	<u>AEP</u> AEPA0013a (176) : Replace 1590 AAC 61 Str. Station condutor at Banister Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months AEPA0013b (177) : A Sag Study will be required for the 3.3 miles of overhead conductor (2 bundle ACSR ~ 556.5 ~ 26/7 ~ DOVE) to mitigate the overload. Depending on the sag study results, the cost for this upgrade is expected to be between \$13,200 (no remediation required, just sag study) and \$6.6 million (complete line reconductor/rebuild). Time Estimate: a) Sag Study: 6-12 months b) Rebuild: The standard time required for construction differs from state to state. An approximate construction time would be 24 to 36 months after signing an interconnection agreement. Project Type : FAC Cost : \$13,200 Time Estimate : 6-12 Months	\$113,200
7723877,7723876,80 97583,7723878	18	6BUCKING 230.0 kV - 6BREMO 230.0 kV Ckt 1	<u>DVP</u> dom-034 (491) : Rebuild 15.51 miles of 230 kV Line 298 from Buckingham to Brema with 2-636 ACSR. Project Type : FAC Cost : \$23,265,000 Time Estimate : 30-36 Months	\$23,265,000
7375635,7375630,73 75631	14	05MEADS8 138.0 kV - 05CLOVRD 138.0 kV Ckt 1	<u>AEP</u> No Violation.² Current AEP End Ratings: S/N: 348, S/E: 407.	\$0
7375574,7375577	12	05OTTER 138.0 kV - 05JOHNMT 138.0 kV Ckt 1	<u>AEP</u> AEP_AE1_REF_r0038 (148) : Current AEP End Rating: S/N: 164, S/E: 205 1) Replace Otter Riser, Sub cond 477 ACSR 26/7 STD. \$175k 2) Replace JohnMt - Otter Line, ACSR ~ 397.5 ~ 30/7 ~ LARK Conductor Section 1, 7 Miles. \$10.5M Project Type : FAC Cost : \$10,670,000 Time Estimate : 18-24 Months	\$10,670,000
7375603,7375602	11	05JOHNMT 138.0 kV - 05NEWLDN 138.0 kV Ckt 1	<u>AEP</u> AEP_AE1_REF_r0039 (149) : Current Station Rating: S/N: 167, S/E: 240 1) Replace ACSR ~ 397.5 ~ 30/7 ~ LARK ~ Fe Clamps 9 d, Conductor Section 1, 14.43 miles Project Type : FAC Cost : \$21,650,000 Time Estimate : 12-18 Months	\$21,650,000
7375715,7375714	15	05SMITHMTN2 138.0 kV - 05ROCKCA 138.0 kV Ckt 1	<u>AEP</u> No Violation.² Current AEP End Ratings: S/N: 409, S/E: 409.	\$0

ID	Index	Facility	Upgrade Description	Cost
7375962,7375057,7375961	1	05EDAN 2 138.0 kV - 05EDAN 1 138.0 kV Ckt Z1	<u>AEP</u> n6124 (75) : PJM Network Upgrade n6124. Increasing the Danville East Danville 138 kV circuit summer rating to 572/572/572 MVA will still require us to rebuild the line. The network project has an projected in-service date of 06/01/2021. Project Type : FAC Cost : \$9,000,000 Time Estimate : Months	\$9,000,000
8097544,8097545	22	6SEEDGE HILL 230.0 kV - AC1-221 TAP 230.0 kV Ckt 1	<u>DVP</u> No violation. ² Dominion Side Ratings: [Rate A: 961, Rate B: 961, Rate C: 1105]	\$0
7375561,7375557	17	4ALTVSTA 138.0 kV - 05OTTER 138.0 kV Ckt 1	<u>AEP</u> AEP0014a (178) : Rebuild / reconductor 0.9 miles of overhead conductor (ACSR ~ 397.5 ~ 30/7 ~ LARK) Project Type : FAC Cost : \$1,350,000 Time Estimate : 24-36 Months <u>DVP</u> dom-001 (443) : Relay Change Outs (Secondary) at Altavista Substation Project Type : FAC Cost : \$120,000 Time Estimate : 6-12 Months	\$1,470,000
8097261,8097260	3	3OTTER R 115.0 kV - 3ALTVSTA 115.0 kV Ckt 1	<u>DVP</u> No violation. ² Dominion Ratings: [Rate A: 263, Rate B: 287, Rate C: 342]	\$0
7723922	20	3SEEDGE HILL 115.0 kV - 6SEEDGE HILL 230.0 kV Ckt 1	<u>DVP</u> dom-046 (512) : Add additional 230/115 kV transformer at Sedge Hill substation. Project Type : CON Cost : \$6,000,000 Time Estimate : 16-18 Months	\$6,000,000
7723963,7723964	21	3SEEDGE HILL 115.0 kV - 6SEEDGE HILL 230.0 kV Ckt 2		
7723891,8097600,7723892	19	6FARMVIL 230.0 kV - 6BUCKING 230.0 kV Ckt 1	<u>DVP</u> dom-035 (493) : Rebuild 12.76 miles of 230 kV Line 298 from Buckingham to Farmville with 2-636 ACSR. Project Type : FAC Cost : \$19,140,000 Time Estimate : 30-36 Months	\$19,140,000
8098100	4	8RAWLINGS 500.0 kV - AE2-313 TAP 500.0 kV Ckt 1	<u>DVP</u> dom-126 (642) : Rebuild 6.2 miles of 500 kV Line 511 from Rawlings to AE2-313 Tap with 3-1351.5 125C ACSR. Project Type : FAC Cost : \$19,220,000 Time Estimate : 48-60 Months	\$19,220,000

ID	Index	Facility	Upgrade Description	Cost
8097287	16	3ALTVSTA 115.0 kV - 4ALTVSTA 138.0 kV Ckt 1	<u>DVP</u> dom-122 (634) : Add additional 138/115 kV transformer at Altavista substation Project Type : CON Cost : \$6,000,000 Time Estimate : 16-18 Months	\$6,000,000
8097027,8097026	2	3ALTVSTA 115.0 kV - 4ALTVSTA 138.0 kV Ckt 2		
7374899,7374898,7375887,7375889	23	3SKIMMER 115.0 kV - 05SKIMMR 69.0 kV Ckt 1	<u>AEP</u> AEPA0016a (183) : Increase relay thermal limit above 80 MVA Project Type : FAC Cost : \$25,000 Time Estimate : 12-18 Months AEPA0016b (184) : Replace 115/69 kV transformer Project Type : FAC Cost : \$1,500,000 Time Estimate : 12-18 Months AEPA0016c (185) : Replace metering CTs Project Type : FAC Cost : \$100,000 Time Estimate : 12-18 Months	\$1,625,000
7375976,7375974,7374956,7374957	24	3SKIMMER 115.0 kV - 05SKIMMR 69.0 kV Ckt 2		
			TOTAL COST	\$183,205,200

15.6 Flow Gate Details

The following appendices contain additional information about each flowgate presented in the body of the report. For each appendix, a description of the flowgate and its contingency was included for convenience. However, the intent of the appendix section is to provide more information on which projects/generators have contributions to the flowgate in question. Although this information is not used "as is" for cost allocation purposes, it can be used to gage other generators impact. It should be noted the generator contributions presented in the appendices sections are full contributions, whereas in the body of the report, those contributions take into consideration the commercial probability of each project.

—

15.6.1 Index 1

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375057	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	126.77	128.22	DC	9.54

Bus #	Bus	MW Impact
246843	05SMG1	1.6
246844	05SMG2	4.2
246845	05SMG3	2.47
246846	05SMG4	4.35
246847	05SMG5	1.64
247284	05LEESVG	0.92
315165	1HURT 1	4.13
315166	1HURT 2	4.13
919841	AA2-070	0.8
925661	AC1-042 C	1.7
925662	AC1-042 E	2.77
925991	AC1-075 C	2.48
925992	AC1-075 E	1.4
926021	AC1-080 C	0.83
926022	AC1-080 E	0.47
926051	AC1-083 C O1	11.89
926052	AC1-083 E O1	19.4
926521	AC1-123 C O1	7.63
926522	AC1-123 E O1	3.59
926641	AC1-145 C	2.02
926642	AC1-145 E	3.3
933941	AD1-017 C	2.38
933942	AD1-017 E	3.88
934921	AD1-124 C	0.38
934922	AD1-124 E	0.19
936171	AD2-023 C O1	8.69
936172	AD2-023 E O1	4.72
938451	AE1-064 C	15.29
938452	AE1-064 E	7.84
939011	AE1-130 C O1	12.53
939012	AE1-130 E O1	6.14
939941	AE1-230 C1	0.77
939942	AE1-230 E1	0.51
939943	AE1-230 E2	0.85
940081	AE1-250 C	36.21
940082	AE1-250 E	24.14
941801	AE2-185 C	4.79
941802	AE2-185 E	1.6
941821	AE2-187 C	4.79
941822	AE2-187 E	1.6
942331	AE2-246	1.49
942671	AE2-283 C	4.22

Bus #	Bus	MW Impact
942672	AE2-283 E	2.22
942751	AE2-291 C O1	4.59
942752	AE2-291 E O1	3.06
942761	AE2-292 C O1	5.72
942762	AE2-292 E O1	3.81
BLUEG	BLUEG	2.81
CALDERWOOD	CALDERWOOD	0.08
CANNELTON	CANNELTON	0.15
CBM-N	CBM-N	0.01
CBM-S2	CBM-S2	1.49
CHEOAH	CHEOAH	0.06
CHILHOWEE	CHILHOWEE	0.03
COFFEEN	COFFEEN	0.25
COTTONWOOD	COTTONWOOD	0.45
CPL	CPL	1.18
DUCKCREEK	DUCKCREEK	0.56
EDWARDS	EDWARDS	0.26
ELMERSMITH	ELMERSMITH	0.26
FARMERCITY	FARMERCITY	0.15
G-007A	G-007A	0.17
GIBSON	GIBSON	0.11
NEWTON	NEWTON	0.67
NYISO	NYISO	0.03
PRAIRIE	PRAIRIE	1.08
SANTEETLA	SANTEETLA	0.01
SMITHLAND	SMITHLAND	0.08
TATANKA	TATANKA	0.28
TILTON	TILTON	0.33
TRIMBLE	TRIMBLE	0.32
TVA	TVA	0.44
UNIONPOWER	UNIONPOWER	0.06
VFT	VFT	0.43

15.6.2 Index 2

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097026	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	DVP_P1-3: 4ALTVSTA-TX#3	single	130.47	119.78	145.26	DC	33.24

Bus #	Bus	MW Impact
315150	1BUGGS 1	4.41
315151	1BUGGS 2	4.41
315156	1HALLBR1	4.58
315165	1HURT 1	25.99
315166	1HURT 2	25.99
315266	1PLYWOOD A	0.57
924021	AB2-043 C O1	0.12
924161	AB2-060 C O1	0.36
924301	AB2-077 C O1	0.08
924311	AB2-078 C O1	0.08
924321	AB2-079 C O1	0.08
925991	AC1-075 C	13.61
926021	AC1-080 C	4.55
926271	AC1-105 C O1	3.47
927261	AC1-222 C	3.82
934311	AD1-055 C	2.65
936331	AD2-043 C	5.21
936481	AD2-063 C O1	4.59
942451	AE2-258	0.76
942751	AE2-291 C O1	26.7
942761	AE2-292 C O1	33.24
BLUEG	BLUEG	2.01
CALDERWOOD	CALDERWOOD	0.06
CANNELTON	CANNELTON	0.11
CBM-N	CBM-N	0.04
CBM-S2	CBM-S2	0.89
CHEOAH	CHEOAH	0.05
CHILHOWEE	CHILHOWEE	0.02
COFFEEN	COFFEEN	0.18
COTTONWOOD	COTTONWOOD	0.35
CPL	CPL	0.7
DUCKCREEK	DUCKCREEK	0.4
EDWARDS	EDWARDS	0.19
ELMERSMITH	ELMERSMITH	0.18
FARMERCITY	FARMERCITY	0.11
G-007A	G-007A	0.26
GIBSON	GIBSON	0.08
NEWTON	NEWTON	0.48
NYISO	NYISO	0.18
PRAIRIE	PRAIRIE	0.78
SANTEETLA	SANTEETLA	0.01

Bus #	Bus	MW Impact
SMITHLAND	SMITHLAND	0.06
TATANKA	TATANKA	0.2
TILTON	TILTON	0.23
TRIMBLE	TRIMBLE	0.23
TVA	TVA	0.34
UNIONPOWER	UNIONPOWER	0.06
VFT	VFT	0.68

15.6.3 Index 3

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097260	314712	30TTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 556	single	224.66	97.86	116.03	DC	40.81

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.11
315150	1BUGGS 1	6.27
315151	1BUGGS 2	6.27
315153	1CLOVER1	4.43
315154	1CLOVER2	4.38
315158	1KERR 1	0.1
315159	1KERR 2	0.41
315160	1KERR 3	0.4
315161	1KERR 4	0.4
315162	1KERR 5	0.4
315163	1KERR 6	0.4
315164	1KERR 7	0.4
315266	1PLYWOOD A	0.8
924021	AB2-043 C O1	0.18
924161	AB2-060 C O1	0.52
924301	AB2-077 C O1	0.12
924311	AB2-078 C O1	0.12
924321	AB2-079 C O1	0.12
924401	AB2-089 C	0.76
925611	AC1-036 C	0.05
925781	AC1-054 C O1	2.42
925831	AC1-062	0.01
925991	AC1-075 C	16.9
926021	AC1-080 C	5.65
926271	AC1-105 C O1	4.86
927261	AC1-222 C	5.05
934231	AD1-050 C	1.67
934311	AD1-055 C	3.51
934611	AD1-087 C O1	4.25
934621	AD1-088 C	5.2
935171	AD1-152 C O1	4.22
935221	AD1-157 C	0.07
935231	AD1-160 C	0.39
936261	AD2-033 C	5.55
936331	AD2-043 C	6.86
936361	AD2-046 C O1	3.57
936481	AD2-063 C O1	6.74
937481	AD2-202 C O1	1.17
938371	AE1-056 C	2.3
939181	AE1-148 C O1	3.56
939371	AE1-168 C	5.82

Bus #	Bus	MW Impact
940241	AE2-006	0.2
940661	AE2-053	1.32
941791	AE2-182 C	0.94
942451	AE2-258	1.1
942461	AE2-259 C O1	3.13
942751	AE2-291 C O1	32.78
942761	AE2-292 C O1	40.81
943051	AE2-328 C	3.83
BLUEG	BLUEG	1.75
CANNELTON	CANNELTON	0.09
CBM-N	CBM-N	0.02
CBM-S2	CBM-S2	1.73
COFFEEN	COFFEEN	0.14
CPL	CPL	1.17
DUCKCREEK	DUCKCREEK	0.33
EDWARDS	EDWARDS	0.15
ELMERSMITH	ELMERSMITH	0.14
FARMERCITY	FARMERCITY	0.07
G-007A	G-007A	0.17
GIBSON	GIBSON	0.06
NEWTON	NEWTON	0.38
NYISO	NYISO	0.09
PRAIRIE	PRAIRIE	0.53
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.15
TILTON	TILTON	0.2
TRIMBLE	TRIMBLE	0.2
TVA	TVA	0.04
VFT	VFT	0.45

15.6.4 Index 4

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8098100	314936	8RAWLINGS	DVP	942930	AE2-313 TAP	DVP	1	DVP_P1-2: LN 585-A-A	single	4070.2	99.73	100.1	DC	14.94

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.3
315102	1BRUNSWICKG1	19.59
315103	1BRUNSWICKG2	19.59
315104	1BRUNSWICKG3	19.59
315105	1BRUNSWICKS1	40.7
315150	1BUGGS 1	13.33
315151	1BUGGS 2	13.33
315153	1CLOVER1	24.84
315154	1CLOVER2	24.52
315156	1HALLBR1	1.01
315158	1KERR 1	0.24
315159	1KERR 2	1.0
315160	1KERR 3	0.98
315161	1KERR 4	0.98
315162	1KERR 5	0.98
315163	1KERR 6	0.98
315164	1KERR 7	0.98
315165	1HURT 1	5.72
315166	1HURT 2	5.72
315266	1PLYWOOD A	1.5
916301	Z1-086 C	117.83
924021	AB2-043 C O1	0.39
924161	AB2-060 C O1	1.14
924301	AB2-077 C O1	0.25
924311	AB2-078 C O1	0.25
924321	AB2-079 C O1	0.25
924401	AB2-089 C	1.76
925611	AC1-036 C	0.12
925831	AC1-062	0.04
925991	AC1-075 C	8.46
926021	AC1-080 C	2.83
926051	AC1-083 C O1	5.25
926271	AC1-105 C O1	9.16
927251	AC1-221 C	4.03
927261	AC1-222 C	6.38
932761	AC2-100 C	9.27
933941	AD1-017 C	1.05
934231	AD1-050 C	3.88
934311	AD1-055 C	4.43
934341	AD1-058 C	10.1
934611	AD1-087 C O1	19.57

Bus #	Bus	MW Impact
934621	AD1-088 C	27.27
934991	AD1-131 C	3.31
935171	AD1-152 C O1	19.45
935221	AD1-157 C	0.19
935231	AD1-160 C	1.14
936161	AD2-022 C O1	13.37
936171	AD2-023 C O1	7.83
936261	AD2-033 C	13.42
936331	AD2-043 C	8.3
936361	AD2-046 C O1	8.6
936391	AD2-049 C	1.61
936481	AD2-063 C O1	15.44
937481	AD2-202 C O1	5.39
938371	AE1-056 C	6.72
938491	AE1-068 C O1	191.08
938501	AE1-069 C O1	150.98
938941	AE1-122 O1	64.5
939181	AE1-148 C O1	8.52
939371	AE1-168 C	15.54
939421	AE1-174 C	0.31
940081	AE1-250 C	14.15
940241	AE2-006	0.5
940601	AE2-047 C O1	4.26
940661	AE2-053	3.17
941031	AE2-094 C	122.91
941431	AE2-140 C O1	16.85
941791	AE2-182 C	4.93
942211	AE2-233 C	40.16
942451	AE2-258	2.41
942461	AE2-259 C O1	10.44
942552	AE2-270 BAT	23.13
942751	AE2-291 C O1	12.0
942761	AE2-292 C O1	14.94
943051	AE2-328 C	18.07
AA2-074	AA2-074	9.99
CARR	CARR	1.27
CBM-S1	CBM-S1	27.07
CBM-S2	CBM-S2	29.9
CBM-W1	CBM-W1	27.13
CBM-W2	CBM-W2	176.33
CIN	CIN	12.31
CPL	CPL	14.68
IPL	IPL	7.71
LGEE	LGEE	3.57
MEC	MEC	27.3
MECS	MECS	11.39
RENSSELAER	RENSSELAER	1.01
WEC	WEC	3.28
Z1-043	Z1-043	12.93

15.6.5 Index 5

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8098029	942930	AE2-313 TAP	DVP	314902	8CARSON	DVP	1	DVP_P1-2: LN 585-A-A	single	4070.2	99.68	100.04	DC	14.94

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.3
315102	1BRUNSWICKG1	19.59
315103	1BRUNSWICKG2	19.59
315104	1BRUNSWICKG3	19.59
315105	1BRUNSWICKS1	40.7
315150	1BUGGS 1	13.33
315151	1BUGGS 2	13.33
315153	1CLOVER1	24.84
315154	1CLOVER2	24.52
315156	1HALLBR1	1.01
315158	1KERR 1	0.24
315159	1KERR 2	1.0
315160	1KERR 3	0.98
315161	1KERR 4	0.98
315162	1KERR 5	0.98
315163	1KERR 6	0.98
315164	1KERR 7	0.98
315165	1HURT 1	5.72
315166	1HURT 2	5.72
315266	1PLYWOOD A	1.5
916301	Z1-086 C	117.83
924021	AB2-043 C O1	0.39
924161	AB2-060 C O1	1.14
924301	AB2-077 C O1	0.25
924311	AB2-078 C O1	0.25
924321	AB2-079 C O1	0.25
924401	AB2-089 C	1.76
925611	AC1-036 C	0.12
925831	AC1-062	0.04
925991	AC1-075 C	8.46
926021	AC1-080 C	2.83
926051	AC1-083 C O1	5.25
926271	AC1-105 C O1	9.16
927251	AC1-221 C	4.03
927261	AC1-222 C	6.38
932761	AC2-100 C	9.27
933941	AD1-017 C	1.05
934231	AD1-050 C	3.88
934311	AD1-055 C	4.43
934341	AD1-058 C	10.1
934611	AD1-087 C O1	19.57

Bus #	Bus	MW Impact
934621	AD1-088 C	27.27
934991	AD1-131 C	3.31
935171	AD1-152 C O1	19.45
935221	AD1-157 C	0.19
935231	AD1-160 C	1.14
936161	AD2-022 C O1	13.37
936171	AD2-023 C O1	7.83
936261	AD2-033 C	13.42
936331	AD2-043 C	8.3
936361	AD2-046 C O1	8.6
936391	AD2-049 C	1.61
936481	AD2-063 C O1	15.44
937481	AD2-202 C O1	5.39
938371	AE1-056 C	6.72
938491	AE1-068 C O1	191.08
938501	AE1-069 C O1	150.98
938941	AE1-122 O1	64.5
939181	AE1-148 C O1	8.52
939371	AE1-168 C	15.54
939421	AE1-174 C	0.31
940081	AE1-250 C	14.15
940241	AE2-006	0.5
940601	AE2-047 C O1	4.26
940661	AE2-053	3.17
941031	AE2-094 C	122.91
941431	AE2-140 C O1	16.85
941791	AE2-182 C	4.93
942211	AE2-233 C	40.16
942451	AE2-258	2.41
942461	AE2-259 C O1	10.44
942552	AE2-270 BAT	23.13
942751	AE2-291 C O1	12.0
942761	AE2-292 C O1	14.94
942931	AE2-313 C	125.76
943051	AE2-328 C	18.07
AA2-074	AA2-074	9.99
CARR	CARR	1.27
CBM-S1	CBM-S1	27.07
CBM-S2	CBM-S2	29.9
CBM-W1	CBM-W1	27.13
CBM-W2	CBM-W2	176.33
CIN	CIN	12.31
CPL	CPL	14.68
IPL	IPL	7.71
LGEE	LGEE	3.57
MEC	MEC	27.3
MECS	MECS	11.39
RENSSELAER	RENSSELAER	1.01
WEC	WEC	3.28
Z1-043	Z1-043	12.93

15.6.6 Index 6

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC D C	MW IMPAC T
7375246	242701	05LEESV I	AEP	247499	05SMITHMTN 2	AEP	1	AEP_P4_#10294_05NEWLD N 138_D	breaker	284.0	99.14	115.25	DC	45.75

Bus #	Bus	MW Impact
247284	05LEESVG	4.36
315156	1HALLBR1	3.79
315165	1HURT 1	21.51
315166	1HURT 2	21.51
925661	AC1-042 C	9.09
925662	AC1-042 E	14.83
925991	AC1-075 C	11.22
925992	AC1-075 E	6.36
926021	AC1-080 C	3.75
926022	AC1-080 E	2.11
926641	AC1-145 C	10.82
926642	AC1-145 E	17.65
927261	AC1-222 C	3.11
927262	AC1-222 E	2.96
934311	AD1-055 C	2.16
934312	AD1-055 E	0.56
936331	AD2-043 C	4.25
936332	AD2-043 E	5.03
939941	AE1-230 C1	4.1
939942	AE1-230 E1	2.73
939943	AE1-230 E2	4.55
941801	AE2-185 C	25.62
941802	AE2-185 E	8.54
941821	AE2-187 C	25.62
941822	AE2-187 E	8.54
942331	AE2-246	7.94
942671	AE2-283 C	22.55
942672	AE2-283 E	11.84
942751	AE2-291 C O1	22.05
942752	AE2-291 E O1	14.7
942761	AE2-292 C O1	27.45
942762	AE2-292 E O1	18.3
BLUEG	BLUEG	1.66
CALDERWOOD	CALDERWOOD	0.09
CANNELTON	CANNELTON	0.09
CBM-N	CBM-N	0.04
CBM-S2	CBM-S2	0.37
CHEOAH	CHEOAH	0.08
CHILHOWEE	CHILHOWEE	0.03
COFFEEN	COFFEEN	0.15
COTTONWOOD	COTTONWOOD	0.41
CPL	CPL	0.36

Bus #	Bus	MW Impact
DUCKCREEK	DUCKCREEK	0.34
EDWARDS	EDWARDS	0.16
ELMERSMITH	ELMERSMITH	0.16
FARMERCITY	FARMERCITY	0.09
G-007A	G-007A	0.22
GIBSON	GIBSON	0.06
NEWTON	NEWTON	0.41
NYISO	NYISO	0.17
PRAIRIE	PRAIRIE	0.7
SANTEETLA	SANTEETLA	0.02
SMITHLAND	SMITHLAND	0.05
TATANKA	TATANKA	0.18
TILTON	TILTON	0.19
TRIMBLE	TRIMBLE	0.19
TVA	TVA	0.37
UNIONPOWER	UNIONPOWER	0.11
VFT	VFT	0.58

15.6.7 Index 7

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC/D C	MW IMPACT
7375462	242734	05NEWLDN	AEP	242569	05BRUSH T	AEP	1	AEP_P4_#10317_05REUSE N 138_D	breaker	267.0	91.65	100.37	DC	23.28

Bus #	Bus	MW Impact
247284	05LEESVG	1.09
315156	1HALLBR1	1.91
315165	1HURT 1	10.83
315166	1HURT 2	10.83
925661	AC1-042 C	4.57
925662	AC1-042 E	7.46
925991	AC1-075 C	5.75
925992	AC1-075 E	3.26
926021	AC1-080 C	1.92
926022	AC1-080 E	1.08
926051	AC1-083 C O1	2.25
926052	AC1-083 E O1	3.68
926641	AC1-145 C	5.44
926642	AC1-145 E	8.88
927261	AC1-222 C	1.67
927262	AC1-222 E	1.59
933941	AD1-017 C	0.45
933942	AD1-017 E	0.74
934311	AD1-055 C	1.16
934312	AD1-055 E	0.3
936331	AD2-043 C	2.28
936332	AD2-043 E	2.69
938451	AE1-064 C	4.97
938452	AE1-064 E	2.55
939941	AE1-230 C1	2.06
939942	AE1-230 E1	1.38
939943	AE1-230 E2	2.29
941801	AE2-185 C	12.89
941802	AE2-185 E	4.3
941821	AE2-187 C	12.89
941822	AE2-187 E	4.3
942331	AE2-246	4.0
942671	AE2-283 C	11.35
942672	AE2-283 E	5.96
942751	AE2-291 C O1	11.22
942752	AE2-291 E O1	7.48
942761	AE2-292 C O1	13.97
942762	AE2-292 E O1	9.31
BLUEG	BLUEG	1.06
CANNELTON	CANNELTON	0.05
CARR	CARR	0.02
CBM-S2	CBM-S2	1.0

Bus #	Bus	MW Impact
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	0.01
CPL	CPL	0.67
DUCKCREEK	DUCKCREEK	0.2
EDWARDS	EDWARDS	0.09
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.05
G-007	G-007	0.02
GIBSON	GIBSON	0.04
NEWTON	NEWTON	0.23
O-066	O-066	0.15
PRAIRIE	PRAIRIE	0.33
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.02
TATANKA	TATANKA	0.09
TILTON	TILTON	0.12
TRIMBLE	TRIMBLE	0.12
TVA	TVA	0.03

15.6.8 Index 8

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7724102	314688	3CRSTL HILL	DVP	927260	AC1-222 TAP	DVP	1	AEP_P4_#10294_05NEWLDN 138_D	breaker	350.0	82.71	101.99	DC	67.47

Bus #	Bus	MW Impact
246843	05SMG1	0.89
246844	05SMG2	2.35
246845	05SMG3	1.38
246846	05SMG4	2.43
246847	05SMG5	0.92
247284	05LEESVG	1.21
315156	1HALLBR1	2.39
315165	1HURT 1	13.58
315166	1HURT 2	13.58
919841	AA2-070	0.45
925661	AC1-042 C	4.69
925662	AC1-042 E	7.65
925991	AC1-075 C	23.67
925992	AC1-075 E	13.41
926021	AC1-080 C	7.91
926022	AC1-080 E	4.45
926051	AC1-083 C O1	2.86
926052	AC1-083 E O1	4.67
926521	AC1-123 C O1	4.65
926522	AC1-123 E O1	2.19
926641	AC1-145 C	5.58
926642	AC1-145 E	9.11
933941	AD1-017 C	0.57
933942	AD1-017 E	0.93
936331	AD2-043 C	24.4
936332	AD2-043 E	28.87
938451	AE1-064 C	7.3
938452	AE1-064 E	3.74
939941	AE1-230 C1	2.12
939942	AE1-230 E1	1.41
939943	AE1-230 E2	2.35
941801	AE2-185 C	13.23
941802	AE2-185 E	4.41
941821	AE2-187 C	13.23
941822	AE2-187 E	4.41
942331	AE2-246	4.1
942671	AE2-283 C	11.64
942672	AE2-283 E	6.11
942751	AE2-291 C O1	32.51
942752	AE2-291 E O1	21.68
942761	AE2-292 C O1	40.48

Bus #	Bus	MW Impact
942762	AE2-292 E O1	26.99
CARR	CARR	0.03
CATAWBA	CATAWBA	0.16
CBM-S1	CBM-S1	0.68
CBM-W1	CBM-W1	1.92
CBM-W2	CBM-W2	5.42
CIN	CIN	0.89
G-007	G-007	0.15
HAMLET	HAMLET	0.48
IPL	IPL	0.58
LGEE	LGEE	0.27
MEC	MEC	1.4
MECS	MECS	1.19
O-066	O-066	0.96
RENSSELAER	RENSSELAER	0.03
WEC	WEC	0.23

15.6.9 Index 9

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374825	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	150.42	154.78	DC	12.91

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926051	AC1-083 C O1	19.07
926052	AC1-083 E O1	31.12
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
933941	AD1-017 C	3.81
933942	AD1-017 E	6.22
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940081	AE1-250 C	57.33
940082	AE1-250 E	38.22
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6

Bus #	Bus	MW Impact
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O1	6.22
942752	AE2-291 E O1	4.15
942761	AE2-292 C O1	7.75
942762	AE2-292 E O1	5.16
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

15.6.10 Index 10

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375335	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	392.0	105.26	108.56	DC	12.91

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926051	AC1-083 C O1	19.07
926052	AC1-083 E O1	31.12
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
933941	AD1-017 C	3.81
933942	AD1-017 E	6.22
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939841	AE1-220 C O1	4.05
939842	AE1-220 E O1	2.02
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940083	AE1-250 EBAT	54.45

Bus #	Bus	MW Impact
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O1	6.22
942752	AE2-291 E O1	4.15
942761	AE2-292 C O1	7.75
942762	AE2-292 E O1	5.16
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

15.6.11 Index 11

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375602	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	Base Case	single	167.0	153.13	163.0	DC	16.49

Bus #	Bus	MW Impact
246843	05SMG1	0.8
246844	05SMG2	2.09
246845	05SMG3	1.23
246846	05SMG4	2.16
246847	05SMG5	0.82
247284	05LEESVG	1.31
315156	1HALLBR1	2.25
315165	1HURT 1	12.78
315166	1HURT 2	12.78
315266	1PLYWOOD A	0.31
919841	AA2-070	0.4
925661	AC1-042 C	5.45
925991	AC1-075 C	6.8
926021	AC1-080 C	2.27
926051	AC1-083 C O1	2.77
926271	AC1-105 C O1	1.87
926641	AC1-145 C	6.49
927261	AC1-222 C	1.98
933941	AD1-017 C	0.55
934311	AD1-055 C	1.37
936331	AD2-043 C	2.69
938451	AE1-064 C	6.11
939941	AE1-230 C1	2.46
940081	AE1-250 C	5.02
941801	AE2-185 C	15.36
941821	AE2-187 C	15.36
942331	AE2-246	4.76
942671	AE2-283 C	13.52
942751	AE2-291 C O1	13.24
942761	AE2-292 C O1	16.49
BLUEG	BLUEG	1.34
CANNELTON	CANNELTON	0.07
CARR	CARR	0.02
CBM-S2	CBM-S2	1.18
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.03
CPL	CPL	0.79
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.05

Bus #	Bus	MW Impact
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.12
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.15
TVA	TVA	0.06

15.6.12 Index 12

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375574	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	Base Case	single	167.0	158.58	168.45	DC	16.49

Bus #	Bus	MW Impact
246843	05SMG1	0.8
246844	05SMG2	2.09
246845	05SMG3	1.23
246846	05SMG4	2.16
246847	05SMG5	0.82
247284	05LEESVG	1.31
315156	1HALLBR1	2.25
315165	1HURT 1	12.78
315166	1HURT 2	12.78
315266	1PLYWOOD A	0.31
919841	AA2-070	0.4
925661	AC1-042 C	5.45
925991	AC1-075 C	6.8
926021	AC1-080 C	2.27
926051	AC1-083 C O1	2.77
926271	AC1-105 C O1	1.87
926641	AC1-145 C	6.49
927261	AC1-222 C	1.98
933941	AD1-017 C	0.55
934311	AD1-055 C	1.37
936331	AD2-043 C	2.69
938451	AE1-064 C	6.11
939941	AE1-230 C1	2.46
940081	AE1-250 C	5.02
941801	AE2-185 C	15.36
941821	AE2-187 C	15.36
942331	AE2-246	4.76
942671	AE2-283 C	13.52
942751	AE2-291 C O1	13.24
942761	AE2-292 C O1	16.49
BLUEG	BLUEG	1.34
CANNELTON	CANNELTON	0.07
CARR	CARR	0.02
CBM-S2	CBM-S2	1.18
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.03
CPL	CPL	0.79
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.05

Bus #	Bus	MW Impact
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.12
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.15
TVA	TVA	0.06

15.6.13 Index 13

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375132	242802	05SMITHMTN1	AEP	926050	AC1-083 TAP	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	119.09	123.45	DC	12.91

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939841	AE1-220 C O1	4.05
939842	AE1-220 E O1	2.02
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940083	AE1-250 EBAT	54.45
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6

Bus #	Bus	MW Impact
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O1	6.22
942752	AE2-291 E O1	4.15
942761	AE2-292 C O1	7.75
942762	AE2-292 E O1	5.16
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

15.6.14 Index 14

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375630	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	AEP_P1-2_#5366-B	single	277.0	131.76	134.9	DC	8.71

Bus #	Bus	MW Impact
242889	05REUSENS	0.05
246843	05SMG1	2.77
246844	05SMG2	7.29
246845	05SMG3	4.28
246846	05SMG4	7.54
246847	05SMG5	2.85
247284	05LEESVG	1.57
315156	1HALLBR1	1.19
315165	1HURT 1	6.76
315166	1HURT 2	6.76
919841	AA2-070	1.39
924571	AB2-109 C	0.03
925661	AC1-042 C	2.81
925991	AC1-075 C	3.59
926021	AC1-080 C	1.2
926051	AC1-083 C O1	12.71
926521	AC1-123 C O1	13.11
926641	AC1-145 C	3.35
933621	AC2-180 C	0.3
933941	AD1-017 C	2.54
934921	AD1-124 C	0.6
935241	AD1-161 C	2.24
938451	AE1-064 C	35.75
939011	AE1-130 C O1	44.09
939941	AE1-230 C1	1.27
940081	AE1-250 C	30.09
941801	AE2-185 C	7.93
941821	AE2-187 C	7.93
942331	AE2-246	2.46
942671	AE2-283 C	6.98
942751	AE2-291 C O1	7.0
942761	AE2-292 C O1	8.71
BLUEG	BLUEG	1.24
CALDERWOOD	CALDERWOOD	0.03
CANNELTON	CANNELTON	0.07
CARR	CARR	0.05
CBM-S2	CBM-S2	0.48
CHEOAH	CHEOAH	0.02
CHILHOWEE	CHILHOWEE	0.01
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.21

Bus #	Bus	MW Impact
CPLE	CPLE	0.34
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.07
GIBSON	GIBSON	0.05
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.49
RENSSELAER	RENSSELAER	0.04
SANTEETLA	SANTEETLA	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.13
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.14
TVA	TVA	0.19
UNIONPOWER	UNIONPOWER	0.04

15.6.15 Index 15

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375714	247499	05SMITHMTN2	AEP	242775	05ROCKCA	AEP	1	AEP_P1-2_#6213	single	277.0	120.2	123.14	DC	8.13

Bus #	Bus	MW Impact
242889	05REUSENS	0.04
246843	05SMG1	2.5
246844	05SMG2	6.59
246845	05SMG3	3.86
246846	05SMG4	6.81
246847	05SMG5	2.58
247284	05LEESVG	1.42
315156	1HALLBR1	1.07
315165	1HURT 1	6.09
315166	1HURT 2	6.09
919841	AA2-070	1.25
924571	AB2-109 C	0.03
925661	AC1-042 C	2.52
925991	AC1-075 C	3.44
926021	AC1-080 C	1.15
926051	AC1-083 C O1	8.46
926521	AC1-123 C O1	11.72
926641	AC1-145 C	3.0
927261	AC1-222 C	1.15
933621	AC2-180 C	0.24
933941	AD1-017 C	1.69
934311	AD1-055 C	0.8
934921	AD1-124 C	0.5
935241	AD1-161 C	1.83
936331	AD2-043 C	1.55
939941	AE1-230 C1	1.14
940081	AE1-250 C	14.73
941801	AE2-185 C	7.11
941821	AE2-187 C	7.11
942331	AE2-246	2.21
942671	AE2-283 C	6.26
942751	AE2-291 C O1	6.53
942761	AE2-292 C O1	8.13
BLUEG	BLUEG	1.57
CANNELTON	CANNELTON	0.07
CARR	CARR	0.05
CBM-S2	CBM-S2	1.78
COFFEEN	COFFEEN	0.12
CPL	CPL	1.14
DUCKCREEK	DUCKCREEK	0.29
EDWARDS	EDWARDS	0.14
ELMERSMITH	ELMERSMITH	0.12

Bus #	Bus	MW Impact
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.06
NEWTON	NEWTON	0.33
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.04
SMITHLAND	SMITHLAND	0.02
TATANKA	TATANKA	0.13
TILTON	TILTON	0.18
TRIMBLE	TRIMBLE	0.18

15.6.16 Index 16

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097287	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	1	DVP_P1-3: 4ALTVSTA-TX#4	single	126.52	112.89	137.62	DC	31.3

Bus #	Bus	MW Impact
315150	1BUGGS 1	4.15
315151	1BUGGS 2	4.15
315156	1HALLBR1	4.31
315165	1HURT 1	24.47
315166	1HURT 2	24.47
315266	1PLYWOOD A	0.54
924021	AB2-043 C O1	0.12
924161	AB2-060 C O1	0.34
924301	AB2-077 C O1	0.08
924311	AB2-078 C O1	0.08
924321	AB2-079 C O1	0.08
925991	AC1-075 C	12.82
926021	AC1-080 C	4.28
926271	AC1-105 C O1	3.27
927261	AC1-222 C	3.59
934311	AD1-055 C	2.5
936331	AD2-043 C	4.9
942451	AE2-258	0.72
942751	AE2-291 C O1	25.14
942761	AE2-292 C O1	31.3
BLUEG	BLUEG	1.89
CALDERWOOD	CALDERWOOD	0.06
CANNELTON	CANNELTON	0.1
CBM-N	CBM-N	0.04
CBM-S2	CBM-S2	0.84
CHEOAH	CHEOAH	0.05
CHILHOWEE	CHILHOWEE	0.02
COFFEEN	COFFEEN	0.17
COTTONWOOD	COTTONWOOD	0.33
CPL	CPL	0.65
DUCKCREEK	DUCKCREEK	0.38
EDWARDS	EDWARDS	0.17
ELMERSMITH	ELMERSMITH	0.17
FARMERCITY	FARMERCITY	0.1
G-007A	G-007A	0.24
GIBSON	GIBSON	0.07
NEWTON	NEWTON	0.45
NYISO	NYISO	0.17
PRAIRIE	PRAIRIE	0.74
SANTEETLA	SANTEETLA	0.01
SMITHLAND	SMITHLAND	0.05

Bus #	Bus	MW Impact
TATANKA	TATANKA	0.19
TILTON	TILTON	0.22
TRIMBLE	TRIMBLE	0.21
TVA	TVA	0.32
UNIONPOWER	UNIONPOWER	0.06
VFT	VFT	0.64

15.6.17 Index 17

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375557	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	Base Case	single	167.0	161.33	171.21	DC	16.49

Bus #	Bus	MW Impact
246843	05SMG1	0.8
246844	05SMG2	2.09
246845	05SMG3	1.23
246846	05SMG4	2.16
246847	05SMG5	0.82
247284	05LEESVG	1.31
315156	1HALLBR1	2.25
315165	1HURT 1	12.78
315166	1HURT 2	12.78
315266	1PLYWOOD A	0.31
919841	AA2-070	0.4
925661	AC1-042 C	5.45
925991	AC1-075 C	6.8
926021	AC1-080 C	2.27
926051	AC1-083 C O1	2.77
926271	AC1-105 C O1	1.87
926641	AC1-145 C	6.49
927261	AC1-222 C	1.98
933941	AD1-017 C	0.55
934311	AD1-055 C	1.37
936331	AD2-043 C	2.69
938451	AE1-064 C	6.11
939941	AE1-230 C1	2.46
940081	AE1-250 C	5.02
941801	AE2-185 C	15.36
941821	AE2-187 C	15.36
942331	AE2-246	4.76
942671	AE2-283 C	13.52
942751	AE2-291 C O1	13.24
942761	AE2-292 C O1	16.49
BLUEG	BLUEG	1.34
CANNELTON	CANNELTON	0.07
CARR	CARR	0.02
CBM-S2	CBM-S2	1.18
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.03
CPL	CPL	0.79
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.05

Bus #	Bus	MW Impact
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.12
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.15
TVA	TVA	0.06

15.6.18 Index 18

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723878	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P4-2: 511T591	breaker	699.0	116.96	117.84	DC	13.85

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.69
315150	1BUGGS 1	13.27
315151	1BUGGS 2	13.27
315153	1CLOVER1	15.93
315154	1CLOVER2	15.72
315159	1KERR 2	1.04
315266	1PLYWOOD A	1.07
924021	AB2-043 C O1	0.53
924022	AB2-043 E O1	7.09
924031	AB2-045 C	1.15
924032	AB2-045 E	4.39
924161	AB2-060 C O1	1.55
924162	AB2-060 E O1	6.0
924301	AB2-077 C O1	0.33
924302	AB2-077 E O1	1.8
924311	AB2-078 C O1	0.33
924312	AB2-078 E O1	1.8
924321	AB2-079 C O1	0.33
924322	AB2-079 E O1	1.8
924401	AB2-089 C	1.92
924402	AB2-089 E	0.99
925611	AC1-036 C	0.22
925612	AC1-036 E	1.66
925781	AC1-054 C O1	6.07
925782	AC1-054 E O1	2.8
925831	AC1-062	0.09
925991	AC1-075 C	4.97
925992	AC1-075 E	2.82
926021	AC1-080 C	1.66
926022	AC1-080 E	0.93
926271	AC1-105 C O1	6.78
926272	AC1-105 E O1	3.38
927251	AC1-221 C	1.67
927252	AC1-221 E	1.67
927261	AC1-222 C	4.08
927262	AC1-222 E	3.88
932511	AC2-071 C	1.13
932512	AC2-071 E	4.67
932761	AC2-100 C	3.84
932762	AC2-100 E	1.88
934231	AD1-050 C	4.23

Bus #	Bus	MW Impact
934232	AD1-050 E	2.31
934311	AD1-055 C	2.83
934312	AD1-055 E	0.73
934341	AD1-058 C	4.18
934342	AD1-058 E	1.06
934611	AD1-087 C O1	12.07
934612	AD1-087 E O1	5.67
934621	AD1-088 C	29.91
934622	AD1-088 E	14.04
934991	AD1-131 C	1.37
934992	AD1-131 E	0.91
935171	AD1-152 C O1	12.0
935172	AD1-152 E O1	8.0
935221	AD1-157 C	0.47
935222	AD1-157 E	2.59
935231	AD1-160 C	2.85
935232	AD1-160 E	3.93
936261	AD2-033 C	23.77
936262	AD2-033 E	15.84
936331	AD2-043 C	5.29
936332	AD2-043 E	6.26
936361	AD2-046 C O1	9.36
936362	AD2-046 E O1	4.31
936481	AD2-063 C O1	23.83
936482	AD2-063 E O1	15.89
937481	AD2-202 C O1	3.32
937482	AD2-202 E O1	1.67
938371	AE1-056 C	16.75
938372	AE1-056 E	9.15
939181	AE1-148 C O1	9.41
939182	AE1-148 E O1	6.27
939371	AE1-168 C	33.76
939372	AE1-168 E	22.5
940241	AE2-006	0.94
940661	AE2-053	3.5
941791	AE2-182 C	5.41
941792	AE2-182 E	2.55
942451	AE2-258	3.22
942461	AE2-259 C O1	30.47
942462	AE2-259 E O1	20.32
942711	AE2-287 C O1	10.05
942712	AE2-287 E O1	6.7
942751	AE2-291 C O1	6.67
942752	AE2-291 E O1	4.45
942761	AE2-292 C O1	8.31
942762	AE2-292 E O1	5.54
943051	AE2-328 C	34.03
943052	AE2-328 E	15.94
AA2-074	AA2-074	2.39
CARR	CARR	0.25
CBM-S1	CBM-S1	5.4
CBM-S2	CBM-S2	6.67

Bus #	Bus	MW Impact
CBM-W1	CBM-W1	5.03
CBM-W2	CBM-W2	34.8
CIN	CIN	2.29
CPLE	CPLE	3.51
G-007	G-007	0.84
IPL	IPL	1.43
LGEE	LGEE	0.66
MEC	MEC	5.23
MECS	MECS	1.97
O-066	O-066	5.35
RENSSELAER	RENSSELAER	0.2
WEC	WEC	0.61

15.6.19 Index 19

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723892	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P4-2: 556T591	breaker	684.0	115.37	116.28	DC	13.87

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.69
315150	1BUGGS 1	13.29
315151	1BUGGS 2	13.29
315153	1CLOVER1	15.94
315154	1CLOVER2	15.73
315159	1KERR 2	1.04
315266	1PLYWOOD A	1.07
924021	AB2-043 C O1	0.53
924022	AB2-043 E O1	7.09
924161	AB2-060 C O1	1.55
924162	AB2-060 E O1	6.0
924301	AB2-077 C O1	0.33
924302	AB2-077 E O1	1.8
924311	AB2-078 C O1	0.33
924312	AB2-078 E O1	1.8
924321	AB2-079 C O1	0.33
924322	AB2-079 E O1	1.8
924401	AB2-089 C	1.92
924402	AB2-089 E	0.99
925611	AC1-036 C	0.22
925612	AC1-036 E	1.66
925781	AC1-054 C O1	6.08
925782	AC1-054 E O1	2.8
925831	AC1-062	0.09
925991	AC1-075 C	4.97
925992	AC1-075 E	2.82
926021	AC1-080 C	1.66
926022	AC1-080 E	0.94
926271	AC1-105 C O1	6.79
926272	AC1-105 E O1	3.38
927251	AC1-221 C	1.67
927252	AC1-221 E	1.67
927261	AC1-222 C	4.08
927262	AC1-222 E	3.89
932761	AC2-100 C	3.85
932762	AC2-100 E	1.88
934231	AD1-050 C	4.23
934232	AD1-050 E	2.31
934311	AD1-055 C	2.83
934312	AD1-055 E	0.73
934341	AD1-058 C	4.19

Bus #	Bus	MW Impact
934342	AD1-058 E	1.06
934611	AD1-087 C O1	12.08
934612	AD1-087 E O1	5.68
934621	AD1-088 C	29.92
934622	AD1-088 E	14.04
934991	AD1-131 C	1.37
934992	AD1-131 E	0.92
935171	AD1-152 C O1	12.0
935172	AD1-152 E O1	8.0
935221	AD1-157 C	0.47
935222	AD1-157 E	2.59
935231	AD1-160 C	2.85
935232	AD1-160 E	3.93
936261	AD2-033 C	23.78
936262	AD2-033 E	15.85
936331	AD2-043 C	5.29
936332	AD2-043 E	6.26
936361	AD2-046 C O1	9.37
936362	AD2-046 E O1	4.31
936481	AD2-063 C O1	23.85
936482	AD2-063 E O1	15.9
937481	AD2-202 C O1	3.33
937482	AD2-202 E O1	1.68
938371	AE1-056 C	16.75
938372	AE1-056 E	9.15
939181	AE1-148 C O1	9.42
939182	AE1-148 E O1	6.28
939371	AE1-168 C	33.77
939372	AE1-168 E	22.51
940241	AE2-006	0.94
940661	AE2-053	3.51
941791	AE2-182 C	5.41
941792	AE2-182 E	2.55
942451	AE2-258	3.23
942461	AE2-259 C O1	30.48
942462	AE2-259 E O1	20.32
942711	AE2-287 C O1	10.07
942712	AE2-287 E O1	6.71
942751	AE2-291 C O1	6.68
942752	AE2-291 E O1	4.46
942761	AE2-292 C O1	8.32
942762	AE2-292 E O1	5.55
943051	AE2-328 C	34.04
943052	AE2-328 E	15.94
AA2-074	AA2-074	2.39
CARR	CARR	0.25
CBM-S1	CBM-S1	5.45
CBM-S2	CBM-S2	6.69
CBM-W1	CBM-W1	5.11
CBM-W2	CBM-W2	35.16
CIN	CIN	2.33
CPL	CPL	3.52

Bus #	Bus	MW Impact
G-007	G-007	0.83
IPL	IPL	1.46
LGEE	LGEE	0.68
MEC	MEC	5.3
MECS	MECS	2.02
O-066	O-066	5.25
RENSSELAER	RENSSELAER	0.2
WEC	WEC	0.62

15.6.20 Index 20

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723922	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	1	DVP_P4-2: H2T2068	breaker	264.5	106.82	119.87	DC	34.49

Bus #	Bus	MW Impact
315150	1BUGGS 1	16.56
315151	1BUGGS 2	16.56
315156	1HALLBR1	1.0
315165	1HURT 1	5.69
315166	1HURT 2	5.69
315266	1PLYWOOD A	2.43
924021	AB2-043 C O1	0.44
924022	AB2-043 E O1	5.94
924161	AB2-060 C O1	1.25
924162	AB2-060 E O1	4.84
924301	AB2-077 C O1	0.29
924302	AB2-077 E O1	1.58
924311	AB2-078 C O1	0.29
924312	AB2-078 E O1	1.58
924321	AB2-079 C O1	0.29
924322	AB2-079 E O1	1.58
924401	AB2-089 C	1.56
924402	AB2-089 E	0.8
925611	AC1-036 C	0.1
925612	AC1-036 E	0.78
925661	AC1-042 C	1.79
925662	AC1-042 E	2.92
925781	AC1-054 C O1	4.84
925782	AC1-054 E O1	2.23
925991	AC1-075 C	12.59
925992	AC1-075 E	7.13
926021	AC1-080 C	4.21
926022	AC1-080 E	2.37
926271	AC1-105 C O1	14.84
926272	AC1-105 E O1	7.39
926641	AC1-145 C	2.13
926642	AC1-145 E	3.48
927261	AC1-222 C	10.59
927262	AC1-222 E	10.08
934231	AD1-050 C	3.43
934232	AD1-050 E	1.88
934311	AD1-055 C	7.35
934312	AD1-055 E	1.9
935222	AD1-157 E	0.63
935231	AD1-160 C	0.69
935232	AD1-160 E	0.95

Bus #	Bus	MW Impact
936261	AD2-033 C	12.4
936262	AD2-033 E	8.26
936331	AD2-043 C	13.72
936332	AD2-043 E	16.24
936361	AD2-046 C O1	7.81
936362	AD2-046 E O1	3.59
936481	AD2-063 C O1	15.84
936482	AD2-063 E O1	10.56
938371	AE1-056 C	4.05
938372	AE1-056 E	2.21
939181	AE1-148 C O1	7.86
939182	AE1-148 E O1	5.24
939371	AE1-168 C	11.58
939372	AE1-168 E	7.72
939941	AE1-230 C1	0.81
939942	AE1-230 E1	0.54
939943	AE1-230 E2	0.48
940241	AE2-006	0.44
940661	AE2-053	2.92
941801	AE2-185 C	5.05
941802	AE2-185 E	1.68
941821	AE2-187 C	5.05
941822	AE2-187 E	1.68
942331	AE2-246	1.57
942451	AE2-258	2.7
942461	AE2-259 C O1	4.29
942462	AE2-259 E O1	2.86
942671	AE2-283 C	4.45
942672	AE2-283 E	2.34
942711	AE2-287 C O1	7.77
942712	AE2-287 E O1	5.18
942751	AE2-291 C O1	16.62
942752	AE2-291 E O1	11.08
942761	AE2-292 C O1	20.69
942762	AE2-292 E O1	13.79
BLUEG	BLUEG	2.18
CALDERWOOD	CALDERWOOD	0.66
CANNELTON	CANNELTON	0.16
CATAWBA	CATAWBA	0.78
CBM-N	CBM-N	0.03
CHEOAH	CHEOAH	0.62
CHILHOWEE	CHILHOWEE	0.21
COFFEEN	COFFEEN	0.29
COTTONWOOD	COTTONWOOD	2.09
DUCKCREEK	DUCKCREEK	0.57
EDWARDS	EDWARDS	0.25
ELMERSMITH	ELMERSMITH	0.3
FARMERCITY	FARMERCITY	0.22
G-007A	G-007A	0.16
GIBSON	GIBSON	0.1
HAMLET	HAMLET	1.48
NEWTON	NEWTON	0.74

Bus #	Bus	MW Impact
NYISO	NYISO	0.14
PRAIRIE	PRAIRIE	1.67
SANTEETLA	SANTEETLA	0.19
SMITHLAND	SMITHLAND	0.16
TATANKA	TATANKA	0.36
TILTON	TILTON	0.29
TRIMBLE	TRIMBLE	0.24
TVA	TVA	1.73
UNIONPOWER	UNIONPOWER	0.93
VFT	VFT	0.43

15.6.21 Index 21

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723963	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	2	DVP_P4-2: 3202	breaker	279.1	104.24	118.55	DC	39.92

Bus #	Bus	MW Impact
315150	1BUGGS 1	18.94
315151	1BUGGS 2	18.94
315156	1HALLBR1	1.2
315165	1HURT 1	6.78
315166	1HURT 2	6.78
315266	1PLYWOOD A	2.78
924021	AB2-043 C O1	0.5
924022	AB2-043 E O1	6.68
924161	AB2-060 C O1	1.41
924162	AB2-060 E O1	5.44
924301	AB2-077 C O1	0.33
924302	AB2-077 E O1	1.78
924311	AB2-078 C O1	0.33
924312	AB2-078 E O1	1.78
924321	AB2-079 C O1	0.33
924322	AB2-079 E O1	1.78
924401	AB2-089 C	1.83
924402	AB2-089 E	0.94
925611	AC1-036 C	0.11
925612	AC1-036 E	0.84
925661	AC1-042 C	2.17
925662	AC1-042 E	3.54
925781	AC1-054 C O1	5.69
925782	AC1-054 E O1	2.62
925991	AC1-075 C	14.49
925992	AC1-075 E	8.21
926021	AC1-080 C	4.84
926022	AC1-080 E	2.72
926271	AC1-105 C O1	16.91
926272	AC1-105 E O1	8.42
926641	AC1-145 C	2.58
926642	AC1-145 E	4.21
927261	AC1-222 C	12.1
927262	AC1-222 E	11.52
934231	AD1-050 C	4.03
934232	AD1-050 E	2.2
934311	AD1-055 C	8.4
934312	AD1-055 E	2.17
935222	AD1-157 E	0.61
935231	AD1-160 C	0.67
935232	AD1-160 E	0.92
936261	AD2-033 C	13.5

Bus #	Bus	MW Impact
936262	AD2-033 E	9.0
936331	AD2-043 C	15.68
936332	AD2-043 E	18.56
936361	AD2-046 C O1	9.1
936362	AD2-046 E O1	4.18
936481	AD2-063 C O1	17.58
936482	AD2-063 E O1	11.72
938371	AE1-056 C	3.94
938372	AE1-056 E	2.15
939181	AE1-148 C O1	9.12
939182	AE1-148 E O1	6.08
939371	AE1-168 C	12.01
939372	AE1-168 E	8.01
939941	AE1-230 C1	0.98
939942	AE1-230 E1	0.65
939943	AE1-230 E2	0.58
940241	AE2-006	0.47
940661	AE2-053	3.4
941801	AE2-185 C	6.11
941802	AE2-185 E	2.04
941821	AE2-187 C	6.11
941822	AE2-187 E	2.04
942331	AE2-246	1.89
942451	AE2-258	3.04
942671	AE2-283 C	5.38
942672	AE2-283 E	2.82
942711	AE2-287 C O1	8.68
942712	AE2-287 E O1	5.79
942751	AE2-291 C O1	19.24
942752	AE2-291 E O1	12.82
942761	AE2-292 C O1	23.95
942762	AE2-292 E O1	15.97
CALDERWOOD	CALDERWOOD	0.15
CARR	CARR	0.03
CATAWBA	CATAWBA	0.3
CBM-W1	CBM-W1	0.38
CHEOAH	CHEOAH	0.14
CHILHOWEE	CHILHOWEE	0.05
CIN	CIN	0.21
COTTONWOOD	COTTONWOOD	0.39
FARMERCITY	FARMERCITY	0.0
G-007	G-007	0.12
HAMLET	HAMLET	0.67
IPL	IPL	0.14
LGEE	LGEE	0.07
MEC	MEC	0.07
MECS	MECS	0.37
O-066	O-066	0.74
PRAIRIE	PRAIRIE	0.02
RENSSELAER	RENSSELAER	0.02
SANTEETLA	SANTEETLA	0.04
SMITHLAND	SMITHLAND	0.01

Bus #	Bus	MW Impact
TVA	TVA	0.29
UNIONPOWER	UNIONPOWER	0.23
WEC	WEC	0.05

15.6.22 Index 22

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097545	314697	6SEEDGE HILL	DVP	927250	AC1-221 TAP	DVP	1	DVP_P1-2: LN 570	single	674.92	116.03	117.72	DC	11.36

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.21
314704	3LAWRENC	0.09
315102	1BRUNSWICKG1	3.32
315103	1BRUNSWICKG2	3.32
315104	1BRUNSWICKG3	3.32
315105	1BRUNSWICKS1	6.9
315108	1ELIZAR1	0.79
315109	1ELIZAR2	0.77
315110	1ELIZAR3	0.8
315150	1BUGGS 1	9.82
315151	1BUGGS 2	9.82
315153	1CLOVER1	12.46
315154	1CLOVER2	12.3
315158	1KERR 1	0.09
315159	1KERR 2	0.38
315160	1KERR 3	0.38
315161	1KERR 4	0.38
315162	1KERR 5	0.38
315163	1KERR 6	0.38
315164	1KERR 7	0.38
315191	1BEARGRDN G1	1.33
315192	1BEARGRDN G2	1.33
315193	1BEARGRDN S1	2.74
315233	1SURRY 2	6.31
315266	1PLYWOOD A	1.51
916301	Z1-086 C	19.45
920291	AA2-127	0.28
923861	AB2-026 C	0.11
924021	AB2-043 C O1	0.29
924031	AB2-045 C	0.17
924161	AB2-060 C O1	0.84
924301	AB2-077 C O1	0.19
924311	AB2-078 C O1	0.19
924321	AB2-079 C O1	0.19
925611	AC1-036 C	0.09
925831	AC1-062	0.03
925991	AC1-075 C	7.28
926021	AC1-080 C	2.43
926271	AC1-105 C O1	9.33
926751	AC1-161 C O1	10.99
927261	AC1-222 C	6.55

Bus #	Bus	MW Impact
932511	AC2-071 C	0.16
933291	AC2-141 C	10.99
933501	AC2-165 C	3.64
934311	AD1-055 C	4.55
934611	AD1-087 C O1	15.28
934621	AD1-088 C	14.64
935171	AD1-152 C O1	15.18
935221	AD1-157 C	0.14
935231	AD1-160 C	0.83
936261	AD2-033 C	9.82
936331	AD2-043 C	8.48
936361	AD2-046 C O1	3.79
936481	AD2-063 C O1	11.33
937481	AD2-202 C O1	4.21
938371	AE1-056 C	4.87
938491	AE1-068 C O1	30.87
938501	AE1-069 C O1	24.92
938561	AE1-075 C	0.76
939181	AE1-148 C O1	3.91
939371	AE1-168 C	11.32
939411	AE1-173 C	35.72
940241	AE2-006	0.36
940251	AE2-007	57.07
940471	AE2-031 C O1	12.7
940641	AE2-051 C O1	7.2
940661	AE2-053	1.46
941031	AE2-094 C	19.05
941791	AE2-182 C	2.65
942211	AE2-233 C	6.22
942451	AE2-258	1.78
942461	AE2-259 C O1	7.53
942711	AE2-287 C O1	5.52
942751	AE2-291 C O1	9.12
942761	AE2-292 C O1	11.36
942921	AE2-311 C O1	18.27
942931	AE2-313 C	19.03
943051	AE2-328 C	10.81
AC1-131	AC1-131	10.99
BLUEG	BLUEG	17.71
CALDERWOOD	CALDERWOOD	3.8
CANNELTON	CANNELTON	1.22
CATAWBA	CATAWBA	3.83
CBM-N	CBM-N	0.59
CHEOAH	CHEOAH	3.56
CHILHOWEE	CHILHOWEE	1.23
COFFEEN	COFFEEN	2.08
COTTONWOOD	COTTONWOOD	12.54
DUCKCREEK	DUCKCREEK	4.25
EDWARDS	EDWARDS	1.9
ELMERSMITH	ELMERSMITH	2.15
FARMERCITY	FARMERCITY	1.51
G-007A	G-007A	2.66

Bus #	Bus	MW Impact
GIBSON	GIBSON	0.77
HAMLET	HAMLET	7.29
NEWTON	NEWTON	5.41
NYISO	NYISO	2.55
PRAIRIE	PRAIRIE	11.43
SANTEETLA	SANTEETLA	1.06
SMITHLAND	SMITHLAND	1.02
TATANKA	TATANKA	2.55
TILTON	TILTON	2.24
TRIMBLE	TRIMBLE	1.94
TVA	TVA	10.54
UNIONPOWER	UNIONPOWER	5.28
VFT	VFT	7.07

15.6.23 Index 23

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374898	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	DVP_P4-2: 10432	breaker	55.0	116.87	144.26	DC	15.06

Bus #	Bus	MW Impact
315156	1HALLBR1	1.24
315165	1HURT 1	7.05
315166	1HURT 2	7.05
925991	AC1-075 C	3.71
925992	AC1-075 E	2.1
926021	AC1-080 C	1.24
926022	AC1-080 E	0.7
942751	AE2-291 C O1	7.26
942752	AE2-291 E O1	4.84
942761	AE2-292 C O1	9.04
942762	AE2-292 E O1	6.02
BLUEG	BLUEG	0.58
CALDERWOOD	CALDERWOOD	0.01
CANNELTON	CANNELTON	0.03
CBM-N	CBM-N	0.0
CBM-S2	CBM-S2	0.35
CHEOAH	CHEOAH	0.0
CHILHOWEE	CHILHOWEE	0.0
COFFEEN	COFFEEN	0.05
COTTONWOOD	COTTONWOOD	0.07
CPL	CPL	0.25
DUCKCREEK	DUCKCREEK	0.11
EDWARDS	EDWARDS	0.05
ELMERSMITH	ELMERSMITH	0.05
FARMERCITY	FARMERCITY	0.03
G-007A	G-007A	0.04
GIBSON	GIBSON	0.02
NEWTON	NEWTON	0.13
NYISO	NYISO	0.01
PRAIRIE	PRAIRIE	0.21
SANTEETLA	SANTEETLA	0.0
SMITHLAND	SMITHLAND	0.01
TATANKA	TATANKA	0.06
TILTON	TILTON	0.07
TRIMBLE	TRIMBLE	0.06
TVA	TVA	0.07
UNIONPOWER	UNIONPOWER	0.0
VFT	VFT	0.11

15.6.24 Index 24

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374956	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	DVP_P4-2: 10432	breaker	55.0	112.74	139.16	DC	14.53

Bus #	Bus	MW Impact
315156	1HALLBR1	1.2
315165	1HURT 1	6.8
315166	1HURT 2	6.8
925991	AC1-075 C	3.58
925992	AC1-075 E	2.03
926021	AC1-080 C	1.2
926022	AC1-080 E	0.67
942751	AE2-291 C O1	7.0
942752	AE2-291 E O1	4.67
942761	AE2-292 C O1	8.72
942762	AE2-292 E O1	5.81
BLUEG	BLUEG	0.56
CALDERWOOD	CALDERWOOD	0.01
CANNELTON	CANNELTON	0.03
CBM-N	CBM-N	0.0
CBM-S2	CBM-S2	0.34
CHEOAH	CHEOAH	0.0
CHILHOWEE	CHILHOWEE	0.0
COFFEEN	COFFEEN	0.05
COTTONWOOD	COTTONWOOD	0.07
CPL	CPL	0.24
DUCKCREEK	DUCKCREEK	0.11
EDWARDS	EDWARDS	0.05
ELMERSMITH	ELMERSMITH	0.05
FARMERCITY	FARMERCITY	0.03
G-007A	G-007A	0.04
GIBSON	GIBSON	0.02
NEWTON	NEWTON	0.13
NYISO	NYISO	0.01
PRAIRIE	PRAIRIE	0.2
SANTEETLA	SANTEETLA	0.0
SMITHLAND	SMITHLAND	0.01
TATANKA	TATANKA	0.05
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.06
TVA	TVA	0.07
UNIONPOWER	UNIONPOWER	0.0
VFT	VFT	0.11

15.6.25 Index 25

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374908	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	139.44	143.8	DC	12.91

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926051	AC1-083 C O1	19.07
926052	AC1-083 E O1	31.12
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
933941	AD1-017 C	3.81
933942	AD1-017 E	6.22
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939841	AE1-220 C O1	4.05
939842	AE1-220 E O1	2.02
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940083	AE1-250 EBAT	54.45

Bus #	Bus	MW Impact
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O1	6.22
942752	AE2-291 E O1	4.15
942761	AE2-292 C O1	7.75
942762	AE2-292 E O1	5.16
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

15.6.26 Index 26

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097508	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 556	single	718.0	122.34	124.6	DC	19.47

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.4
314704	3LAWRENC	0.14
315150	1BUGGS 1	17.2
315151	1BUGGS 2	17.2
315153	1CLOVER1	27.86
315154	1CLOVER2	27.5
315156	1HALLBR1	0.91
315158	1KERR 1	0.22
315159	1KERR 2	0.91
315160	1KERR 3	0.89
315161	1KERR 4	0.89
315162	1KERR 5	0.89
315163	1KERR 6	0.89
315164	1KERR 7	0.89
315165	1HURT 1	5.15
315166	1HURT 2	5.15
315171	1BREMO 4	13.53
315191	1BEARGRDN G1	2.03
315192	1BEARGRDN G2	2.03
315193	1BEARGRDN S1	4.17
315266	1PLYWOOD A	2.35
920291	AA2-127	0.42
924021	AB2-043 C O1	0.52
924031	AB2-045 C	0.3
924161	AB2-060 C O1	1.49
924301	AB2-077 C O1	0.33
924311	AB2-078 C O1	0.33
924321	AB2-079 C O1	0.33
924401	AB2-089 C	1.61
925611	AC1-036 C	0.16
925661	AC1-042 C	1.59
925781	AC1-054 C O1	4.97
925831	AC1-062	0.05
925991	AC1-075 C	11.92
926021	AC1-080 C	3.98
926271	AC1-105 C O1	14.49
926641	AC1-145 C	1.9
927251	AC1-221 C	11.73
927261	AC1-222 C	10.12
932511	AC2-071 C	0.3
932761	AC2-100 C	26.98

Bus #	Bus	MW Impact
934231	AD1-050 C	3.55
934311	AD1-055 C	7.02
934341	AD1-058 C	29.39
934611	AD1-087 C O1	26.93
934621	AD1-088 C	31.81
934991	AD1-131 C	9.64
935171	AD1-152 C O1	26.76
935221	AD1-157 C	0.26
935231	AD1-160 C	1.55
936261	AD2-033 C	17.8
936331	AD2-043 C	13.11
936361	AD2-046 C O1	8.37
936481	AD2-063 C O1	20.34
937481	AD2-202 C O1	7.42
938371	AE1-056 C	9.12
939181	AE1-148 C O1	8.48
939371	AE1-168 C	20.88
939941	AE1-230 C1	0.72
940241	AE2-006	0.66
940661	AE2-053	3.16
941791	AE2-182 C	5.75
941801	AE2-185 C	4.49
941821	AE2-187 C	4.49
942331	AE2-246	1.39
942451	AE2-258	3.16
942461	AE2-259 C O1	14.35
942671	AE2-283 C	3.95
942711	AE2-287 C O1	8.66
942751	AE2-291 C O1	15.64
942761	AE2-292 C O1	19.47
943051	AE2-328 C	22.49
AC1-131	AC1-131	5.19
BLUEG	BLUEG	6.75
CALDERWOOD	CALDERWOOD	1.59
CANNELTON	CANNELTON	0.47
CATAWBA	CATAWBA	1.7
CBM-N	CBM-N	0.03
CHEOAH	CHEOAH	1.49
CHILHOWEE	CHILHOWEE	0.51
COFFEEN	COFFEEN	0.82
COTTONWOOD	COTTONWOOD	5.18
DUCKCREEK	DUCKCREEK	1.66
EDWARDS	EDWARDS	0.74
ELMERSMITH	ELMERSMITH	0.84
FARMERCITY	FARMERCITY	0.6
G-007A	G-007A	0.3
GIBSON	GIBSON	0.3
HAMLET	HAMLET	3.18
NEWTON	NEWTON	2.12
NYISO	NYISO	0.11
PRAIRIE	PRAIRIE	4.56
SANTEETLA	SANTEETLA	0.44

Bus #	Bus	MW Impact
SMITHLAND	SMITHLAND	0.41
TATANKA	TATANKA	1.01
TILTON	TILTON	0.87
TRIMBLE	TRIMBLE	0.74
TVA	TVA	4.33
UNIONPOWER	UNIONPOWER	2.22
VFT	VFT	0.79

15.6.27 Index 27

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375219	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	392.0	115.01	118.31	DC	12.91

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926051	AC1-083 C O1	19.07
926052	AC1-083 E O1	31.12
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
933941	AD1-017 C	3.81
933942	AD1-017 E	6.22
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940081	AE1-250 C	57.33
940082	AE1-250 E	38.22
941801	AE2-185 C	7.81

Bus #	Bus	MW Impact
941802	AE2-185 E	2.6
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O1	6.22
942752	AE2-291 E O1	4.15
942761	AE2-292 C O1	7.75
942762	AE2-292 E O1	5.16
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

Affected Systems

15.7 Affected Systems

15.7.1 LG&E

LG&E Impacts to be determined during later study phases (as applicable).

15.7.2 MISO

MISO Impacts to be determined during later study phases (as applicable).

15.7.3 TVA

TVA Impacts to be determined during later study phases (as applicable).

15.7.4 Duke Energy Progress

Duke Energy Progress Impacts to be determined during later study phases (as applicable).

15.7.5 NYISO

NYISO Impacts to be determined during later study phases (as applicable).

15.8 Contingency Descriptions

Contingency Name	Contingency Definition
DVP_P1-2: LN 585-A-A	CONTINGENCY 'DVP_P1-2: LN 585-A-A' OPEN BRANCH FROM BUS 314902 TO BUS 941030 CKT 1 /* 8CARSON 500.00 - AE2-094 TAP 500.00 END
AEP_P1-2_#5366-B	CONTINGENCY 'AEP_P1-2_#5366-B' OPEN BRANCH FROM BUS 242549 TO BUS 940080 CKT 1 / 242549 05BANSTR 138 940080 AE1- 250 TAP 138 1 OPEN BRANCH FROM BUS 242549 TO BUS 242632 CKT 1 / 242549 05BANSTR 138 242632 05EDAN 2 138 1 OPEN BRANCH FROM BUS 242549 TO BUS 314668 CKT Z1 / 242549 05BANSTR 138 314668 4BANISTR 138 Z1 END
AEP_SUBT_P1-3_#2109_3SKIMMER 115_2	CONTINGENCY 'AEP_SUBT_P1-3_#2109_3SKIMMER 115_2' OPEN BRANCH FROM BUS 314861 TO BUS 242886 CKT 2 / 314861 3SKIMMER 115 242886 05SKIMMR 69.0 2 END
AEP_P4_#10213_05CLOV4 EQ 999_A	CONTINGENCY 'AEP_P4_#10213_05CLOV4 EQ 999_A' OPEN BRANCH FROM BUS 242560 TO BUS 242607 CKT 1 / 242560 05BONSCK 138 242607 05CLOVRD 138 1 OPEN BRANCH FROM BUS 242560 TO BUS 242840 CKT 1 / 242560 05BONSCK 138 242840 05VINTON 138 1 OPEN BRANCH FROM BUS 242607 TO BUS 243892 CKT 1 / 242607 05CLOVRD 138 243892 05MEADS8 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 939010 CKT 1 / 243892 05MEADS8 138 939010 AE1- 130 TAP 138 1 OPEN BRANCH FROM BUS 242773 TO BUS 242840 CKT 1 / 242773 05ROANO1 138 242840 05VINTON 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 243893 CKT Z1 / 243892 05MEADS8 138 243893 05MEADS 8 24.9 Z1 END

Contingency Name	Contingency Definition
DVP_P4-2: 1332	CONTINGENCY 'DVP_P4-2: 1332' /* ALTAVISTA 138 KV OPEN BUS 242687 /* ISLAND: 05JOHNMT 115.00 OPEN BUS 242741 /* ISLAND: 05OTTER 115.00 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 /* 05OTTER 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 242701 TO BUS 314667 CKT 1 /* 05LEESVI 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314667 TO BUS 314670 CKT 1 /* 4ALTVSTA 138.00 - 2ALTVSTA 69.000 OPEN BUS 314348 /* ISLAND: 2GRETN_1 69.000 OPEN BUS 314670 /* ISLAND: 2ALTVSTA 69.000 OPEN BUS 314680 /* ISLAND: 2CHATHAM 69.000 OPEN BUS 314685 /* ISLAND: 2CHTM TP 69.000 OPEN BUS 314727 /* ISLAND: 2CLIMAX DP 69.000 OPEN BUS 314728 /* ISLAND: 2CLMX TP 69.000 OPEN BUS 314729 /* ISLAND: 2GLADYS 69.000 OPEN BUS 314730 /* ISLAND: 2STONE MIL 69.000 OPEN BUS 314731 /* ISLAND: 2GRETN 69.000 OPEN BUS 314733 /* ISLAND: 2GRNA DP 69.000 OPEN BUS 314735 /* ISLAND: 2ALTAVISTADP69.000 OPEN BUS 314736 /* ISLAND: 2SHKO DP 69.000 OPEN BUS 314738 /* ISLAND: 2MT AIRY 69.000 OPEN BUS 314739 /* ISLAND: 2MT A TP 69.000 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 1 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 2 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BUS 314667 /* 4ALTVSTA 138.00 KV END
DVP_P4-2: 10432	CONTINGENCY 'DVP_P4-2: 10432' /* ALTAVISTA 138 KV OPEN BRANCH FROM BUS 242701 TO BUS 314667 CKT 1 /* 05LEESVI 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 /* 05OTTER 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314667 TO BUS 314670 CKT 1 /* 4ALTVSTA 138.00 - 2ALTVSTA 69.000 OPEN BUS 314348 /* ISLAND: 2GRETN_1 69.000 OPEN BUS 314670 /* ISLAND: 2ALTVSTA 69.000 OPEN BUS 314680 /* ISLAND: 2CHATHAM 69.000 OPEN BUS 314685 /* ISLAND: 2CHTM TP 69.000 OPEN BUS 314727 /* ISLAND: 2CLIMAX DP 69.000 OPEN BUS 314728 /* ISLAND: 2CLMX TP 69.000 OPEN BUS 314729 /* ISLAND: 2GLADYS 69.000 OPEN BUS 314730 /* ISLAND: 2STONE MIL 69.000 OPEN BUS 314731 /* ISLAND: 2GRETN 69.000 OPEN BUS 314733 /* ISLAND: 2GRNA DP 69.000 OPEN BUS 314735 /* ISLAND: 2ALTAVISTADP69.000 OPEN BUS 314736 /* ISLAND: 2SHKO DP 69.000 OPEN BUS 314738 /* ISLAND: 2MT AIRY 69.000 OPEN BUS 314739 /* ISLAND: 2MT A TP 69.000 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 1 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 2 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BUS 314667 /* 4ALTVSTA 138.00 KV END

Contingency Name	Contingency Definition
AEP_P4_#10210_05CLOVRD 138_A2	CONTINGENCY 'AEP_P4_#10210_05CLOVRD 138_A2' OPEN BRANCH FROM BUS 244044 TO BUS 242607 CKT 1 / 244044 05CLOV4 EQ 999 242607 05CLOVRD 138 1 OPEN BRANCH FROM BUS 244044 TO BUS 244041 CKT 1 / 244044 05CLOV4 EQ 999 244041 05CLOV 4 69.0 1 OPEN BRANCH FROM BUS 244044 TO BUS 244043 CKT 1 / 244044 05CLOV4 EQ 999 244043 05CLOV4 34.5 1 OPEN BRANCH FROM BUS 242607 TO BUS 243883 CKT 1 / 242607 05CLOVRD 138 243883 05LAKEFR 138 1 OPEN BRANCH FROM BUS 242607 TO BUS 243892 CKT 1 / 242607 05CLOVRD 138 243892 05MEADS8 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 939010 CKT 1 / 243892 05MEADS8 138 939010 AE1- 130 TAP 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 243893 CKT Z1 / 243892 05MEADS8 138 243893 05MEADS 8 24.9 Z1 END
DVP_P4-2: 511T591	CONTINGENCY 'DVP_P4-2: 511T591' /* RAWLINGS 500 KV OPEN BRANCH FROM BUS 942930 TO BUS 314936 CKT 1 /* AE2-313 TAP 500.00 - 8RAWLINGS 500.00 OPEN BRANCH FROM BUS 314935 TO BUS 314936 CKT 1 /* 8HERITAGE 500.00 - 8RAWLINGS 500.00 END
AEP_P1-2_#5419-A	CONTINGENCY 'AEP_P1-2_#5419-A' OPEN BRANCH FROM BUS 242607 TO BUS 243892 CKT 1 / 242607 05CLOVRD 138 243892 05MEADS8 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 939010 CKT 1 / 243892 05MEADS8 138 939010 AE1- 130 TAP 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 243893 CKT Z1 / 243892 05MEADS8 138 243893 05MEADS 8 24.9 Z1 END
DVP_P1-3: 6SEDGE HILL-TX#2	CONTINGENCY 'DVP_P1-3: 6SEDGE HILL-TX#2' OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 2 /* 3SEDGE HILL 115.00 - 6SEDGE HILL 230.00 END
DVP_P1-3: 6SEDGE HILL-TX#1	CONTINGENCY 'DVP_P1-3: 6SEDGE HILL-TX#1' OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 1 /* 3SEDGE HILL 115.00 - 6SEDGE HILL 230.00 END
AEP_P1-2_#8677	CONTINGENCY 'AEP_P1-2_#8677' OPEN BRANCH FROM BUS 242629 TO BUS 242632 CKT 1 / 242629 05E.MONU 138 242632 05EDAN 2 138 1 OPEN BRANCH FROM BUS 242629 TO BUS 242770 CKT 1 / 242629 05E.MONU 138 242770 05RIGIS 138 1 OPEN BRANCH FROM BUS 242629 TO BUS 243948 CKT 1 / 242629 05E.MONU 138 243948 05BRANTLY 69.0 1 REMOVE SWSHUNT FROM BUS 242629 / 242629 05E.MONU 138 END

Contingency Name	Contingency Definition
AEP_P1-2_#375	CONTINGENCY 'AEP_P1-2_#375' OPEN BRANCH FROM BUS 242687 TO BUS 242734 CKT 1 / 242687 05JOHNMT 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242687 TO BUS 242741 CKT 1 / 242687 05JOHNMT 138 242741 05OTTER 138 1 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 / 242741 05OTTER 138 314667 4ALTVSTA 138 1 END
DVP_P4-2: H1T2068	CONTINGENCY 'DVP_P4-2: H1T2068' /* SEDGE HILL 230 KV OPEN BRANCH FROM BUS 934610 TO BUS 314697 CKT 1 /* AD1-087 TAP 230.00 - 6SEEDGE HILL 230.00 /* CONTINGENCY LINE ADDED FOR AE1 BUILD OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 1 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END
DVP_P1-2: LN 6002_FSA	CONTINGENCY 'DVP_P1-2: LN 6002_FSA' OPEN BRANCH FROM BUS 314935 TO BUS 918500 CKT 1 /* 8HERITAGE 500.00 - AA1-064 TAP 500.00 END
DVP_P1-2: LN 1016-B	CONTINGENCY 'DVP_P1-2: LN 1016-B' OPEN BRANCH FROM BUS 927260 TO BUS 314696 CKT 1 /* AC1-222 TAP 115.00 - 3SEEDGE HILL 115.00 END
DVP_P1-2: LN 31-A	CONTINGENCY 'DVP_P1-2: LN 31-A' OPEN BRANCH FROM BUS 314666 TO BUS 314712 CKT 1 /* 3ALTVSTA 115.00 - 3OTTER R 115.00 OPEN BRANCH FROM BUS 314694 TO BUS 314712 CKT 1 /* 3GRIT 115.00 - 3OTTER R 115.00 OPEN BRANCH FROM BUS 314694 TO BUS 942750 CKT 1 /* 3GRIT 115.00 - AE2-291 TAP 115.00 OPEN BUS 314694 /* ISLAND: 3GRIT 115.00 OPEN BUS 314712 /* ISLAND: 3OTTER R 115.00 END
DVP_P1-2: LN 556	CONTINGENCY 'DVP_P1-2: LN 556' OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 1 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 2 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 3 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314906 TO BUS 314936 CKT 1 /* 8CLOVER 500.00 - 8RAWLINGS 500.00 OPEN BUS 314906 /* ISLAND: 8CLOVER 500.00 OPEN BUS 314915 /* ISLAND: 8CLOVER_STC 500.00 END
DVP_P1-2: LN 296-A	CONTINGENCY 'DVP_P1-2: LN 296-A' OPEN BRANCH FROM BUS 304070 TO BUS 927250 CKT 1 /* 6PERSON230 T230.00 - AC1-221 TAP 230.00 END

Contingency Name	Contingency Definition
DVP_P1-2: LN 570	CONTINGENCY 'DVP_P1-2: LN 570' OPEN BRANCH FROM BUS 304183 TO BUS 918500 CKT 1 /* 8WAKE 500 TT500.00 - AA1-064 TAP 500.00 OPEN BRANCH FROM BUS 314935 TO BUS 918500 CKT 1 /* 8HERITAGE 500.00 - AA1-064 TAP 500.00 OPEN BUS 918500 /* ISLAND: AA1-064 TAP 500.00 END
DVP_P4-2: 556T591	CONTINGENCY 'DVP_P4-2: 556T591' /* RAWLINGS 500 KV OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 1 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 2 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 3 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314906 TO BUS 314936 CKT 1 /* 8CLOVER 500.00 - 8RAWLINGS 500.00 OPEN BUS 314906 /* ISLAND: 8CLOVER 500.00 OPEN BUS 314915 /* ISLAND: 8CLOVER_STC 500.00 OPEN BRANCH FROM BUS 314935 TO BUS 314936 CKT 1 /* 8HERITAGE 500.00 - 8RAWLINGS 500.00 END
AEP_P1-2_#5479	CONTINGENCY 'AEP_P1-2_#5479' OPEN BRANCH FROM BUS 242569 TO BUS 243945 CKT 1 / 242569 05BRUSHT 138 243945 05LYNBROOK 138 1 OPEN BRANCH FROM BUS 242569 TO BUS 242734 CKT 1 / 242569 05BRUSHT 138 242734 05NEWLDN 138 1 END
Base Case	
AEP_SUBT_P1-3_#146_3SKIMMER 115_1	CONTINGENCY 'AEP_SUBT_P1-3_#146_3SKIMMER 115_1' OPEN BRANCH FROM BUS 314861 TO BUS 242886 CKT 1 / 314861 3SKIMMER 115 242886 05SKIMMR 69.0 1 END
AEP_P1-2_#6213	CONTINGENCY 'AEP_P1-2_#6213' OPEN BRANCH FROM BUS 242748 TO BUS 243951 CKT 1 / 242748 05PENHOK 138 243951 05REDWOOD 138 1 OPEN BRANCH FROM BUS 242748 TO BUS 242802 CKT 1 / 242748 05PENHOK 138 242802 05SMITHMTN1 138 1 OPEN BRANCH FROM BUS 243951 TO BUS 242843 CKT 1 / 243951 05REDWOOD 138 242843 05WLAKE 138 1 END
DVP_P4-2: 511T556	CONTINGENCY 'DVP_P4-2: 511T556' /* RAWLINGS 500 KV OPEN BRANCH FROM BUS 942930 TO BUS 314936 CKT 1 /* AE2-313 TAP 500.00 - 8RAWLINGS 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 1 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 2 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 3 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314906 TO BUS 314936 CKT 1 /* 8CLOVER 500.00 - 8RAWLINGS 500.00 OPEN BUS 314906 /* ISLAND: 8CLOVER 500.00 OPEN BUS 314915 /* ISLAND: 8CLOVER_STC 500.00 END

Contingency Name	Contingency Definition
DVP_P4-2: H2T2068	CONTINGENCY 'DVP_P4-2: H2T2068' /* SEDGE HILL 230 KV OPEN BRANCH FROM BUS 934610 TO BUS 314697 CKT 1 /* AD1-087 TAP 230.00 - 6SEEDGE HILL 230.00 /* CONTINGENCY LINE ADDED FOR AE1 BUILD OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 2 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END
DVP_P1-3: 4ALTVSTA-TX#3	CONTINGENCY 'DVP_P1-3: 4ALTVSTA-TX#3' OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 1 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 END
AEP_P4_#10317_05REUSEN 138_D	CONTINGENCY 'AEP_P4_#10317_05REUSEN 138_D' OPEN BRANCH FROM BUS 242561 TO BUS 242641 CKT 1 / 242561 05BOONSBORO 138 242641 05FOREST 138 1 OPEN BRANCH FROM BUS 242561 TO BUS 242765 CKT 1 / 242561 05BOONSBORO 138 242765 05REUSEN 138 1 OPEN BRANCH FROM BUS 242591 TO BUS 242765 CKT 1 / 242591 05CENTRR 138 242765 05REUSEN 138 1 OPEN BRANCH FROM BUS 242641 TO BUS 242734 CKT 1 / 242641 05FOREST 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242719 TO BUS 242765 CKT 1 / 242719 05MONEL 138 242765 05REUSEN 138 1 OPEN BRANCH FROM BUS 242765 TO BUS 242882 CKT 4 / 242765 05REUSEN 138 242882 05REUSENS 69.0 4 OPEN BRANCH FROM BUS 242765 TO BUS 242889 CKT 1 / 242765 05REUSEN 138 242889 05REUSENS 34.5 1 REMOVE SWSHUNT FROM BUS 242765 / 242765 05REUSEN 138 OPEN BRANCH FROM BUS 242860 TO BUS 242882 CKT 1 / 242860 05ABERT 69.0 242882 05REUSENS 69.0 1 OPEN BRANCH FROM BUS 242876 TO BUS 242882 CKT 1 / 242876 05MONROE A 69.0 242882 05REUSENS 69.0 1 OPEN BRANCH FROM BUS 247360 TO BUS 242882 CKT 1 / 247360 05PEAKLANDSS69.0 242882 05REUSENS 69.0 1 REMOVE SWSHUNT FROM BUS 242882 / 242882 05REUSENS 69.0 OPEN BRANCH FROM BUS 247866 TO BUS 242889 CKT 1 / 247866 05GLAMORGNSS34.5 242889 05REUSENS 34.5 1 REMOVE UNIT 1 FROM BUS 242889 / 242889 05REUSENS 34.5 END
AEP_P4_#10294_05NEWLDN 138_D	CONTINGENCY 'AEP_P4_#10294_05NEWLDN 138_D' OPEN BRANCH FROM BUS 242569 TO BUS 242734 CKT 1 / 242569 05BRUSHT 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242641 TO BUS 242734 CKT 1 / 242641 05FOREST 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242687 TO BUS 242734 CKT 1 / 242687 05JOHNMT 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242687 TO BUS 242741 CKT 1 / 242687 05JOHNMT 138 242741 05OTTER 138 1 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 / 242741 05OTTER 138 314667 4ALTVSTA 138 1 END
DVP_P1-3: 4ALTVSTA-TX#4	CONTINGENCY 'DVP_P1-3: 4ALTVSTA-TX#4' OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 2 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 END

Contingency Name	Contingency Definition
DVP_P4-2: 3202	CONTINGENCY 'DVP_P4-2: 3202' /* SEDGE HILL 115 KV OPEN BRANCH FROM BUS 313852 TO BUS 314716 CKT 1 /* 3WELCOTAP 115.00 - 3REEDY C 115.00 OPEN BRANCH FROM BUS 313852 TO BUS 314718 CKT 1 /* 3WELCOTAP 115.00 - 3S BOSTN 115.00 OPEN BRANCH FROM BUS 313852 TO BUS 314724 CKT 1 /* 3WELCOTAP 115.00 - 3WELCO 115.00 OPEN BRANCH FROM BUS 314696 TO BUS 314717 CKT 1 /* 3SEEDGE HILL 115.00 - 3SINAI 115.00 OPEN BRANCH FROM BUS 314717 TO BUS 314718 CKT 1 /* 3SINAI 115.00 - 3S BOSTN 115.00 OPEN BUS 313852 /* ISLAND: 3WELCOTAP 115.00 OPEN BUS 314717 /* ISLAND: 3SINAI 115.00 OPEN BUS 314718 /* ISLAND: 3S BOSTN 115.00 OPEN BUS 314724 /* ISLAND: 3WELCO 115.00 OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 1 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END

Short Circuit

15.9 Short Circuit

The following Breakers are overduty:

None

16 Network Impacts – Secondary Point of Interconnection

The Queue Project AE2-292 was evaluated as a 127.0 MW (Capacity 76.2 MW) injection tapping the Grit DP to Perth 115kV line in the Dominion area. Project AE2-292 was evaluated for compliance with applicable reliability planning criteria (PJM, NERC, NERC Regional Reliability Councils, and Transmission Owners). Project AE2-292 was studied with a commercial probability of 53%. Potential network impacts were as follows:

Summer Peak Load Flow

16.1 Generation Deliverability

(Single or N-1 contingencies for the Capacity portion only of the interconnection)

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375962	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P1-2_#5419-A	single	296.0	99.94	101.76	DC	5.38
8097027	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	DVP_P1-2: LN 1016-B	single	130.47	93.59	124.93	DC	40.89
8097602	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P1-2: LN 563	single	559.3	99.91	100.85	DC	5.27
8097260	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 556	single	224.66	98.59	115.93	DC	38.97
8097261	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 296-A	single	224.66	96.67	114.21	DC	39.4

16.2 Multiple Facility Contingency

(Double Circuit Tower Line, Fault with a Stuck Breaker, and Bus Fault contingencies for the full energy output)

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375246	242701	05LEESVI	AEP	247499	05SMITHMTN 2	AEP	1	AEP_P4_#10294_05NEWLDN 138_D	breaker	284.0	99.76	115.1	DC	43.56
7375462	242734	05NEWLDN	AEP	242569	05BRUSHT	AEP	1	AEP_P4_#10317_05REUSEN 138_D	breaker	267.0	91.96	100.28	DC	22.2
7724102	314688	3CRSTL HILL	DVP	927260	AC1-222 TAP	DVP	1	AEP_P4_#10294_05NEWLDN 138_D	breaker	350.0	82.09	102.17	DC	70.29

16.3 Contribution to Previously Identified Overloads

(This project contributes to the following contingency overloads, i.e. "Network Impacts", identified for earlier generation or transmission interconnection projects in the PJM Queue)

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374825	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	150.66	152.5	DC	12.12
7374826	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P4_#10213_05CLOVR 4 EQ 999_A	breaker	296.0	150.14	151.94	DC	11.83
7375744	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P1-2_#5419-A	single	296.0	106.66	109.05	DC	7.08
7375335	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	392.0	105.44	106.83	DC	12.12
7375336	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P4_#10213_05CLOVR 4 EQ 999_A	breaker	392.0	104.39	105.76	DC	11.83
7375057	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	126.83	128.24	DC	9.2
7375961	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P1-2_#8677	single	296.0	107.8	109.25	DC	4.3
7375602	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	Base Case	single	167.0	153.55	162.97	DC	15.73
7375603	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	AEP_P1-2_#5419-A	single	240.0	127.3	134.27	DC	16.73
7375574	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	Base Case	single	167.0	159.0	168.42	DC	15.73

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC/D C	MW IMPACT
7375577	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	AEP_P1-2_#5419-A	single	245.0	128.46	135.28	DC	16.73
7375132	242802	05SMITHMTN1	AEP	926050	AC1-083 TAP	AEP	1	AEP_P4_#10210_05CLOV RD 138_A2	breaker	296.0	119.32	121.17	DC	12.12
7375133	242802	05SMITHMTN1	AEP	926050	AC1-083 TAP	AEP	1	AEP_P4_#10213_05CLOV 4 EQ 999_A	breaker	296.0	118.0	119.8	DC	11.83
7375630	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	AEP_P1-2_#5366-B	single	277.0	131.85	134.85	DC	8.31
7375631	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	AEP_P1-2_#6213	single	277.0	131.01	133.83	DC	7.8
7375635	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	Base Case	single	277.0	106.36	108.76	DC	6.64
7375714	247499	05SMITHMTN2	AEP	242775	05ROCKCA	AEP	1	AEP_P1-2_#6213	single	277.0	120.32	123.13	DC	7.8
7375715	247499	05SMITHMTN2	AEP	242775	05ROCKCA	AEP	1	AEP_P1-2_#5366-B	single	277.0	119.81	122.81	DC	8.31
8097026	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	DVP_P1-3: 4ALTVSTA-TX#3	single	130.47	120.89	145.16	DC	31.67
8097287	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	1	DVP_P1-3: 4ALTVSTA-TX#4	single	126.52	113.9	137.47	DC	29.82
7375557	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	Base Case	single	167.0	161.76	171.18	DC	15.73
7375561	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	AEP_P1-2_#5419-A	single	245.0	130.29	137.12	DC	16.73
7723876	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P4-2: 556T591	breaker	699.0	116.97	117.9	DC	14.52
7723877	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P4-2: 511T556	breaker	699.0	116.97	117.9	DC	14.52
7723878	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P4-2: 511T591	breaker	699.0	116.91	117.84	DC	14.52
8097583	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P1-2: LN 556	single	571.52	113.27	114.76	DC	8.67
7723891	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P4-2: 511T556	breaker	684.0	115.31	116.26	DC	14.54
7723892	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P4-2: 556T591	breaker	684.0	115.31	116.26	DC	14.54
7723893	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P4-2: 511T591	breaker	684.0	115.25	116.2	DC	14.54
8097600	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P1-2: LN 556	single	559.3	112.21	113.73	DC	8.68
7723922	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	1	DVP_P4-2: H2T2068	breaker	264.5	106.4	120.14	DC	36.34
7723963	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	2	DVP_P4-2: 3202	breaker	279.1	103.75	118.8	DC	42.0
7723964	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	2	DVP_P4-2: H1T2068	breaker	279.1	100.57	113.57	DC	36.25
8097544	314697	6SEEDGE HILL	DVP	927250	AC1-221 TAP	DVP	1	DVP_P1-2: LN 6002_FSA	single	674.92	116.64	118.45	DC	12.16
8097545	314697	6SEEDGE HILL	DVP	927250	AC1-221 TAP	DVP	1	DVP_P1-2: LN 570	single	674.92	116.64	118.45	DC	12.16
8097546	314697	6SEEDGE HILL	DVP	927250	AC1-221 TAP	DVP	1	DVP_P1-2: LN 570_FSA	single	674.92	116.61	118.42	DC	12.16
7374898	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	DVP_P4-2: 10432	breaker	55.0	117.92	144.02	DC	14.35
7374899	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	DVP_P4-2: 1332	breaker	55.0	117.01	143.11	DC	14.35
7374956	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	DVP_P4-2: 10432	breaker	55.0	113.74	138.92	DC	13.85
7374957	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	DVP_P4-2: 1332	breaker	55.0	112.83	138.01	DC	13.85
7375887	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	AEP_SUBT_P1-3_#2109_3SKIMMER 115_2	single	55.0	124.05	132.13	DC	4.44
7375889	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	AEP_P1-2_#375	single	55.0	106.25	113.51	DC	3.99
7375974	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	AEP_SUBT_P1-3_#146_3SKIMMER 115_1	single	55.0	118.51	126.51	DC	4.4

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC D C	MW IMPAC T
7375976	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	AEP_P1-2_#375	single	55.0	102.49	109.5	DC	3.85
7374908	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P4_#10210_05CLOV RD 138_A2	breaker	296.0	139.64	141.48	DC	12.12
7374909	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P4_#10213_05CLOV 4 EQ 999_A	breaker	296.0	138.29	140.09	DC	11.83
8097508	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 556	single	718.0	122.3	124.68	DC	20.56
8097509	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 6002_FSA	single	718.0	118.75	120.44	DC	12.16
8097510	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 570	single	718.0	118.75	120.44	DC	12.16
7375219	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P4_#10210_05CLOV RD 138_A2	breaker	392.0	115.19	116.58	DC	12.12
7375220	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P4_#10213_05CLOV 4 EQ 999_A	breaker	392.0	114.78	116.14	DC	11.83

16.4 Potential Congestion due to Local Energy Deliverability

PJM also studied the delivery of the energy portion of this interconnection request. Any problems identified below are likely to result in operational restrictions to the project under study. The developer can proceed with network upgrades to eliminate the operational restriction at their discretion by submitting a Merchant Transmission Interconnection request.

Note: Only the most severely overloaded conditions are listed below. There is no guarantee of full delivery of energy for this project by fixing only the conditions listed in this section. With a Transmission Interconnection Request, a subsequent analysis will be performed which shall study all overload conditions associated with the overloaded element(s) identified.

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC/D C	MW IMPAC T
7375739	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P1-2_#5419-A	operation	296.0	149.9	151.69	DC	11.8
7375743	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	Base Case	operation	296.0	110.55	111.85	DC	8.51
7376308	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P1-2_#5419-A	operation	392.0	104.26	105.62	DC	11.8
7376320	242561	05BOONSBORO	AEP	242765	05REUSEN	AEP	1	AEP_P1-2_#5479	operation	240.0	91.84	101.25	DC	22.59
7375955	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P1-2_#5419-A	operation	296.0	126.49	127.86	DC	8.97
7376267	242641	05FOREST	AEP	242561	05BOONSBORO	AEP	1	AEP_P1-2_#5479	operation	240.0	97.47	106.88	DC	22.59
7375597	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	Base Case	operation	167.0	185.13	200.83	DC	26.22
7375598	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	AEP_P1-2_#5419-A	operation	240.0	158.46	170.08	DC	27.88
7376122	242701	05LEESVI	AEP	247499	05SMITHMTN 2	AEP	1	AEP_P1-2_#375	operation	284.0	99.51	114.85	DC	43.57
7376255	242720	05MONETA	AEP	939010	AE1-130 TAP	AEP	1	AEP_P1-2_#5366-B	operation	409.0	104.42	107.8	DC	13.85
7376172	242734	05NEWLDN	AEP	242641	05FOREST	AEP	1	AEP_P1-2_#5479	operation	240.0	102.93	112.34	DC	22.59
7375571	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	Base Case	operation	167.0	190.58	206.28	DC	26.22
7375572	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	AEP_P1-2_#5419-A	operation	245.0	158.99	170.36	DC	27.88
7376183	242775	05ROCKCA	AEP	242720	05MONETA	AEP	1	AEP_P1-2_#5366-B	operation	409.0	108.35	111.74	DC	13.85
7376098	242802	05SMITHMTN 1	AEP	926050	AC1-083 TAP	AEP	1	AEP_P1-2_#5419-A	operation	296.0	117.84	119.64	DC	11.8
7375624	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	AEP_P1-2_#5366-B	operation	277.0	175.44	180.44	DC	13.85
7375629	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	Base Case	operation	277.0	135.38	137.18	DC	11.07
7375709	247499	05SMITHMTN 2	AEP	242775	05ROCKCA	AEP	1	AEP_P1-2_#5366-B	operation	277.0	148.99	153.98	DC	13.85
7375719	247499	05SMITHMTN 2	AEP	242775	05ROCKCA	AEP	1	Base Case	operation	277.0	113.26	115.06	DC	11.07
8098174	313802	6PRINCE EDW	DVP	314692	6FARMVIL	DVP	1	DVP_P1-2: LN 556	operation	571.52	90.3	91.17	DC	11.01
8098157	314268	6BRIERY	DVP	313802	6PRINCE EDW	DVP	1	DVP_P1-2: LN 556	operation	571.52	91.37	92.24	DC	11.01
8097021	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	DVP_P1-2: LN 1016-B	operation	130.47	147.45	199.67	DC	68.14
8097028	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	Base Case	operation	127.37	93.07	119.67	DC	33.88

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADIN G %	POST PROJECT LOADIN G %	AC D C	MW IMPAC T
8097286	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	1	DVP_P1-3: 4ALTVSTA-TX#4	operation	126.52	137.37	176.65	DC	49.7
7375555	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	Base Case	operation	167.0	193.33	209.03	DC	26.22
7375556	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	AEP_P1-2_#5419-A	operation	245.0	160.82	172.2	DC	27.88
8097582	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P1-2: LN 556	operation	571.52	140.43	141.56	DC	14.45
8097905	314688	3CRSTL HILL	DVP	927260	AC1-222 TAP	DVP	1	AEP_P1-2_#375	operation	285.76	100.24	124.84	DC	70.29
8097599	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P1-2: LN 556	operation	559.3	138.33	139.49	DC	14.47
8097637	314694	3GRIT	DVP	314712	3OTTER R	DVP	1	DVP_P1-2: LN 1016-B	operation	285.76	101.73	146.17	DC	127.0
8097775	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	1	DVP_P1-3: 6SEEDGE HILL-TX#2	operation	226.73	118.29	136.88	DC	42.12
8097957	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	2	DVP_P1-3: 6SEEDGE HILL-TX#1	operation	256.06	104.41	120.82	DC	42.0
8097543	314697	6SEEDGE HILL	DVP	927250	AC1-221 TAP	DVP	1	DVP_P1-2: LN 556	operation	674.92	142.09	147.15	DC	34.26
8097255	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 1016-B	operation	224.66	122.63	179.16	DC	127.0
8097262	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	Base Case	operation	224.66	84.25	112.4	DC	63.26
8098107	314714	3PERTH	DVP	314688	3CRSTL HILL	DVP	1	AEP_P1-2_#375	operation	285.76	84.4	108.99	DC	70.29
7375888	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	AEP_SUBT_P1-3_#2109_3SKIMMER 115_2	operation	55.0	119.61	125.67	DC	7.4
7375975	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	AEP_SUBT_P1-3_#146_3SKIMMER 115_1	operation	55.0	112.57	118.58	DC	7.34
7375850	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P1-2_#5419-A	operation	296.0	138.11	139.91	DC	11.8
7375854	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	Base Case	operation	296.0	102.97	104.27	DC	8.51
8097507	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 556	operation	718.0	145.47	150.21	DC	34.26
8097515	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	Base Case	operation	542.0	99.76	103.75	DC	21.61
8097624	927260	AC1-222 TAP	DVP	314696	3SEEDGE HILL	DVP	1	DVP_P1-2: LN 31-A	operation	285.76	102.43	146.87	DC	127.0
8097629	927260	AC1-222 TAP	DVP	314696	3SEEDGE HILL	DVP	1	Base Case	operation	285.76	83.18	105.48	DC	63.74
7376003	939010	AE1-130 TAP	AEP	243892	05MEADS8	AEP	1	AEP_P1-2_#5366-B	operation	409.0	120.48	123.87	DC	13.85
7376136	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P1-2_#5419-A	operation	392.0	114.62	115.97	DC	11.8
7376138	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	Base Case	operation	335.0	99.32	100.47	DC	8.51
8097630	942750	AE2-291 TAP	DVP	314694	3GRIT	DVP	1	DVP_P1-2: LN 1016-B	operation	285.76	102.43	146.87	DC	127.0
13903681	942760	AE2-292 TAP	DVP	942750	AE2-291 TAP	DVP	1	DVP_P1-2: LN 1016-B	operation	285.76	66.77	111.21	DC	127.0
8098156	943050	AE2-328 TAP	DVP	314268	6BRIERY	DVP	1	DVP_P1-2: LN 556	operation	571.52	92.04	92.91	DC	11.01

16.5 Flow Gate Details

The following appendices contain additional information about each flowgate presented in the body of the report. For each appendix, a description of the flowgate and its contingency was included for convenience. However, the intent of the appendix section is to provide more information on which projects/generators have contributions to the flowgate in question. Although this information is not used "as is" for cost allocation purposes, it can be used to gage other generators impact. It should be noted the generator contributions presented in the appendices sections are full contributions, whereas in the body of the report, those contributions take into consideration the commercial probability of each project.

16.5.1 Index 1

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375057	242632	05EDAN 2	AEP	242631	05EDAN 1	AEP	Z1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	126.83	128.24	DC	9.2

Bus #	Bus	MW Impact
246843	05SMG1	1.6
246844	05SMG2	4.2
246845	05SMG3	2.47
246846	05SMG4	4.35
246847	05SMG5	1.64
247284	05LEESVG	0.92
315165	1HURT 1	4.13
315166	1HURT 2	4.13
919841	AA2-070	0.8
925661	AC1-042 C	1.7
925662	AC1-042 E	2.77
925991	AC1-075 C	2.48
925992	AC1-075 E	1.4
926021	AC1-080 C	0.83
926022	AC1-080 E	0.47
926051	AC1-083 C O1	11.89
926052	AC1-083 E O1	19.4
926521	AC1-123 C O1	7.63
926522	AC1-123 E O1	3.59
926641	AC1-145 C	2.02
926642	AC1-145 E	3.3
933941	AD1-017 C	2.38
933942	AD1-017 E	3.88
934921	AD1-124 C	0.38
934922	AD1-124 E	0.19
936171	AD2-023 C O1	8.69
936172	AD2-023 E O1	4.72
938451	AE1-064 C	15.29
938452	AE1-064 E	7.84
939011	AE1-130 C O1	12.53
939012	AE1-130 E O1	6.14
939941	AE1-230 C1	0.77
939942	AE1-230 E1	0.51
939943	AE1-230 E2	0.85
940081	AE1-250 C	36.21
940082	AE1-250 E	24.14
941801	AE2-185 C	4.79
941802	AE2-185 E	1.6
941821	AE2-187 C	4.79
941822	AE2-187 E	1.6
942331	AE2-246	1.49
942671	AE2-283 C	4.22

Bus #	Bus	MW Impact
942672	AE2-283 E	2.22
942751	AE2-291 C O2	4.73
942752	AE2-291 E O2	3.15
942761	AE2-292 C O2	5.52
942762	AE2-292 E O2	3.68
BLUEG	BLUEG	2.81
CALDERWOOD	CALDERWOOD	0.08
CANNELTON	CANNELTON	0.15
CBM-N	CBM-N	0.01
CBM-S2	CBM-S2	1.49
CHEOAH	CHEOAH	0.06
CHILHOWEE	CHILHOWEE	0.03
COFFEEN	COFFEEN	0.25
COTTONWOOD	COTTONWOOD	0.44
CPL	CPL	1.18
DUCKCREEK	DUCKCREEK	0.56
EDWARDS	EDWARDS	0.26
ELMERSMITH	ELMERSMITH	0.25
FARMERCITY	FARMERCITY	0.15
G-007A	G-007A	0.17
GIBSON	GIBSON	0.11
NEWTON	NEWTON	0.67
NYISO	NYISO	0.04
PRAIRIE	PRAIRIE	1.07
SANTEETLA	SANTEETLA	0.01
SMITHLAND	SMITHLAND	0.08
TATANKA	TATANKA	0.28
TILTON	TILTON	0.33
TRIMBLE	TRIMBLE	0.31
TVA	TVA	0.44
UNIONPOWER	UNIONPOWER	0.06
VFT	VFT	0.44

16.5.2 Index 2

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097026	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	2	DVP_P1-3: 4ALTVSTA-TX#3	single	130.47	120.89	145.16	DC	31.67

Bus #	Bus	MW Impact
315150	1BUGGS 1	4.41
315151	1BUGGS 2	4.41
315156	1HALLBR1	4.58
315165	1HURT 1	25.99
315166	1HURT 2	25.99
315266	1PLYWOOD A	0.57
924021	AB2-043 C O1	0.12
924161	AB2-060 C O1	0.36
924301	AB2-077 C O1	0.08
924311	AB2-078 C O1	0.08
924321	AB2-079 C O1	0.08
925991	AC1-075 C	13.61
926021	AC1-080 C	4.55
926271	AC1-105 C O1	3.47
927261	AC1-222 C	3.82
934311	AD1-055 C	2.65
936331	AD2-043 C	5.21
936481	AD2-063 C O1	4.59
942451	AE2-258	0.76
942751	AE2-291 C O2	27.76
942761	AE2-292 C O2	31.67
BLUEG	BLUEG	2.01
CALDERWOOD	CALDERWOOD	0.06
CANNELTON	CANNELTON	0.11
CBM-N	CBM-N	0.04
CBM-S2	CBM-S2	0.89
CHEOAH	CHEOAH	0.05
CHILHOWEE	CHILHOWEE	0.02
COFFEEN	COFFEEN	0.18
COTTONWOOD	COTTONWOOD	0.35
CPL	CPL	0.69
DUCKCREEK	DUCKCREEK	0.4
EDWARDS	EDWARDS	0.19
ELMERSMITH	ELMERSMITH	0.18
FARMERCITY	FARMERCITY	0.11
G-007A	G-007A	0.25
GIBSON	GIBSON	0.08
NEWTON	NEWTON	0.48
NYISO	NYISO	0.18
PRAIRIE	PRAIRIE	0.78
SANTEETLA	SANTEETLA	0.01

Bus #	Bus	MW Impact
SMITHLAND	SMITHLAND	0.06
TATANKA	TATANKA	0.2
TILTON	TILTON	0.23
TRIMBLE	TRIMBLE	0.23
TVA	TVA	0.34
UNIONPOWER	UNIONPOWER	0.06
VFT	VFT	0.67

16.5.3 Index 3

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723893	314692	6FARMVIL	DVP	314677	6BUCKING	DVP	1	DVP_P4-2: 511T591	breaker	684.0	115.25	116.2	DC	14.54

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.69
315150	1BUGGS 1	13.28
315151	1BUGGS 2	13.28
315153	1CLOVER1	15.94
315154	1CLOVER2	15.73
315159	1KERR 2	1.04
315266	1PLYWOOD A	1.07
924021	AB2-043 C O1	0.53
924022	AB2-043 E O1	7.09
924161	AB2-060 C O1	1.55
924162	AB2-060 E O1	6.0
924301	AB2-077 C O1	0.33
924302	AB2-077 E O1	1.8
924311	AB2-078 C O1	0.33
924312	AB2-078 E O1	1.8
924321	AB2-079 C O1	0.33
924322	AB2-079 E O1	1.8
924401	AB2-089 C	1.92
924402	AB2-089 E	0.99
925611	AC1-036 C	0.22
925612	AC1-036 E	1.66
925781	AC1-054 C O1	6.08
925782	AC1-054 E O1	2.8
925831	AC1-062	0.09
925991	AC1-075 C	4.97
925992	AC1-075 E	2.82
926021	AC1-080 C	1.66
926022	AC1-080 E	0.94
926271	AC1-105 C O1	6.79
926272	AC1-105 E O1	3.38
927251	AC1-221 C	1.67
927252	AC1-221 E	1.67
927261	AC1-222 C	4.08
927262	AC1-222 E	3.89
932761	AC2-100 C	3.85
932762	AC2-100 E	1.88
934231	AD1-050 C	4.23
934232	AD1-050 E	2.31
934311	AD1-055 C	2.83
934312	AD1-055 E	0.73
934341	AD1-058 C	4.19

Bus #	Bus	MW Impact
934342	AD1-058 E	1.06
934611	AD1-087 C O1	12.08
934612	AD1-087 E O1	5.68
934621	AD1-088 C	29.92
934622	AD1-088 E	14.04
934991	AD1-131 C	1.37
934992	AD1-131 E	0.92
935171	AD1-152 C O1	12.0
935172	AD1-152 E O1	8.0
935221	AD1-157 C	0.47
935222	AD1-157 E	2.59
935231	AD1-160 C	2.85
935232	AD1-160 E	3.93
936261	AD2-033 C	23.78
936262	AD2-033 E	15.85
936331	AD2-043 C	5.29
936332	AD2-043 E	6.26
936361	AD2-046 C O1	9.37
936362	AD2-046 E O1	4.31
936481	AD2-063 C O1	23.85
936482	AD2-063 E O1	15.9
937481	AD2-202 C O1	3.33
937482	AD2-202 E O1	1.68
938371	AE1-056 C	16.75
938372	AE1-056 E	9.15
939181	AE1-148 C O1	9.42
939182	AE1-148 E O1	6.28
939371	AE1-168 C	33.77
939372	AE1-168 E	22.51
940241	AE2-006	0.94
940661	AE2-053	3.5
941791	AE2-182 C	5.41
941792	AE2-182 E	2.55
942451	AE2-258	3.23
942461	AE2-259 C O2	30.48
942462	AE2-259 E O2	20.32
942711	AE2-287 C O2	10.24
942712	AE2-287 E O2	6.82
942751	AE2-291 C O2	6.41
942752	AE2-291 E O2	4.28
942761	AE2-292 C O2	8.72
942762	AE2-292 E O2	5.82
943051	AE2-328 C	34.04
943052	AE2-328 E	15.94
AA2-074	AA2-074	2.39
CARR	CARR	0.25
CBM-S1	CBM-S1	5.45
CBM-S2	CBM-S2	6.69
CBM-W1	CBM-W1	5.11
CBM-W2	CBM-W2	35.13
CIN	CIN	2.33
CPL	CPL	3.52

Bus #	Bus	MW Impact
G-007	G-007	0.82
IPL	IPL	1.45
LGEE	LGEE	0.67
MEC	MEC	5.3
MECS	MECS	2.02
O-066	O-066	5.24
RENSSELAER	RENSSELAER	0.2
WEC	WEC	0.62

16.5.4 Index 4

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097260	314712	3OTTER R	DVP	314666	3ALTVSTA	DVP	1	DVP_P1-2: LN 556	single	224.66	98.59	115.93	DC	38.97

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.11
315150	1BUGGS 1	6.27
315151	1BUGGS 2	6.27
315153	1CLOVER1	4.43
315154	1CLOVER2	4.38
315158	1KERR 1	0.1
315159	1KERR 2	0.41
315160	1KERR 3	0.4
315161	1KERR 4	0.4
315162	1KERR 5	0.4
315163	1KERR 6	0.4
315164	1KERR 7	0.4
315266	1PLYWOOD A	0.8
924021	AB2-043 C O1	0.18
924161	AB2-060 C O1	0.52
924301	AB2-077 C O1	0.12
924311	AB2-078 C O1	0.12
924321	AB2-079 C O1	0.12
924401	AB2-089 C	0.76
925611	AC1-036 C	0.05
925781	AC1-054 C O1	2.42
925831	AC1-062	0.01
925991	AC1-075 C	16.9
926021	AC1-080 C	5.65
926271	AC1-105 C O1	4.86
927261	AC1-222 C	5.05
934231	AD1-050 C	1.67
934311	AD1-055 C	3.51
934611	AD1-087 C O1	4.25
934621	AD1-088 C	5.2
935171	AD1-152 C O1	4.22
935221	AD1-157 C	0.07
935231	AD1-160 C	0.39
936261	AD2-033 C	5.55
936331	AD2-043 C	6.86
936361	AD2-046 C O1	3.57
936481	AD2-063 C O1	6.74
937481	AD2-202 C O1	1.17
938371	AE1-056 C	2.3
939181	AE1-148 C O1	3.56
939371	AE1-168 C	5.82

Bus #	Bus	MW Impact
940241	AE2-006	0.2
940661	AE2-053	1.32
941791	AE2-182 C	0.94
942451	AE2-258	1.1
942461	AE2-259 C O2	3.13
942751	AE2-291 C O2	34.01
942761	AE2-292 C O2	38.97
943051	AE2-328 C	3.83
BLUEG	BLUEG	1.75
CANNELTON	CANNELTON	0.09
CBM-N	CBM-N	0.02
CBM-S2	CBM-S2	1.73
COFFEEN	COFFEEN	0.14
CPL	CPL	1.17
DUCKCREEK	DUCKCREEK	0.33
EDWARDS	EDWARDS	0.15
ELMERSMITH	ELMERSMITH	0.14
FARMERCITY	FARMERCITY	0.07
G-007A	G-007A	0.17
GIBSON	GIBSON	0.06
NEWTON	NEWTON	0.38
NYISO	NYISO	0.09
PRAIRIE	PRAIRIE	0.53
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.15
TILTON	TILTON	0.2
TRIMBLE	TRIMBLE	0.2
TVA	TVA	0.04
VFT	VFT	0.45

16.5.5 Index 5

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375246	242701	05LEESV1	AEP	247499	05SMITHMTN2	AEP	1	AEP_P4_#10294_05NEWLDN138_D	breaker	284.0	99.76	115.1	DC	43.56

Bus #	Bus	MW Impact
247284	05LEESVG	4.36
315156	1HALLBR1	3.79
315165	1HURT 1	21.51
315166	1HURT 2	21.51
925661	AC1-042 C	9.09
925662	AC1-042 E	14.83
925991	AC1-075 C	11.22
925992	AC1-075 E	6.36
926021	AC1-080 C	3.75
926022	AC1-080 E	2.11
926641	AC1-145 C	10.82
926642	AC1-145 E	17.65
927261	AC1-222 C	3.11
927262	AC1-222 E	2.96
934311	AD1-055 C	2.16
934312	AD1-055 E	0.56
936331	AD2-043 C	4.25
936332	AD2-043 E	5.03
939941	AE1-230 C1	4.1
939942	AE1-230 E1	2.73
939943	AE1-230 E2	4.55
941801	AE2-185 C	25.62
941802	AE2-185 E	8.54
941821	AE2-187 C	25.62
941822	AE2-187 E	8.54
942331	AE2-246	7.94
942671	AE2-283 C	22.55
942672	AE2-283 E	11.84
942751	AE2-291 C O2	22.92
942752	AE2-291 E O2	15.28
942761	AE2-292 C O2	26.14
942762	AE2-292 E O2	17.43
BLUEG	BLUEG	1.66
CALDERWOOD	CALDERWOOD	0.09
CANNELTON	CANNELTON	0.09
CBM-N	CBM-N	0.04
CBM-S2	CBM-S2	0.37
CHEOAH	CHEOAH	0.08
CHILHOWEE	CHILHOWEE	0.03
COFFEEN	COFFEEN	0.15
COTTONWOOD	COTTONWOOD	0.41
CPL	CPL	0.36

Bus #	Bus	MW Impact
DUCKCREEK	DUCKCREEK	0.34
EDWARDS	EDWARDS	0.16
ELMERSMITH	ELMERSMITH	0.16
FARMERCITY	FARMERCITY	0.09
G-007A	G-007A	0.22
GIBSON	GIBSON	0.06
NEWTON	NEWTON	0.41
NYISO	NYISO	0.17
PRAIRIE	PRAIRIE	0.7
SANTEETLA	SANTEETLA	0.02
SMITHLAND	SMITHLAND	0.05
TATANKA	TATANKA	0.18
TILTON	TILTON	0.19
TRIMBLE	TRIMBLE	0.19
TVA	TVA	0.37
UNIONPOWER	UNIONPOWER	0.11
VFT	VFT	0.58

16.5.6 Index 6

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CK T ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC/D C	MW IMPACT
7375462	242734	05NEWLDN	AEP	242569	05BRUSH T	AEP	1	AEP_P4_#10317_05REUSE N 138_D	breaker	267.0	91.96	100.28	DC	22.2

Bus #	Bus	MW Impact
247284	05LEESVG	1.09
315156	1HALLBR1	1.91
315165	1HURT 1	10.83
315166	1HURT 2	10.83
925661	AC1-042 C	4.57
925662	AC1-042 E	7.46
925991	AC1-075 C	5.75
925992	AC1-075 E	3.26
926021	AC1-080 C	1.92
926022	AC1-080 E	1.08
926051	AC1-083 C O1	2.25
926052	AC1-083 E O1	3.68
926641	AC1-145 C	5.44
926642	AC1-145 E	8.88
927261	AC1-222 C	1.67
927262	AC1-222 E	1.59
933941	AD1-017 C	0.45
933942	AD1-017 E	0.74
934311	AD1-055 C	1.16
934312	AD1-055 E	0.3
936331	AD2-043 C	2.28
936332	AD2-043 E	2.69
938451	AE1-064 C	4.97
938452	AE1-064 E	2.55
939941	AE1-230 C1	2.06
939942	AE1-230 E1	1.38
939943	AE1-230 E2	2.29
941801	AE2-185 C	12.89
941802	AE2-185 E	4.3
941821	AE2-187 C	12.89
941822	AE2-187 E	4.3
942331	AE2-246	4.0
942671	AE2-283 C	11.35
942672	AE2-283 E	5.96
942751	AE2-291 C O2	11.65
942752	AE2-291 E O2	7.77
942761	AE2-292 C O2	13.32
942762	AE2-292 E O2	8.88
BLUEG	BLUEG	1.06
CANNELTON	CANNELTON	0.05
CARR	CARR	0.02
CBM-S2	CBM-S2	1.0

Bus #	Bus	MW Impact
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	0.01
CPL	CPL	0.67
DUCKCREEK	DUCKCREEK	0.2
EDWARDS	EDWARDS	0.09
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.05
G-007	G-007	0.02
GIBSON	GIBSON	0.04
NEWTON	NEWTON	0.23
O-066	O-066	0.15
PRAIRIE	PRAIRIE	0.33
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.02
TATANKA	TATANKA	0.09
TILTON	TILTON	0.12
TRIMBLE	TRIMBLE	0.12
TVA	TVA	0.03

16.5.7 Index 7

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7724102	314688	3CRSTL HILL	DVP	927260	AC1-222 TAP	DVP	1	AEP_P4_#10294_05NEWLDN 138_D	breaker	350.0	82.09	102.17	DC	70.29

Bus #	Bus	MW Impact
246843	05SMG1	0.89
246844	05SMG2	2.35
246845	05SMG3	1.38
246846	05SMG4	2.43
246847	05SMG5	0.92
247284	05LEESVG	1.21
315156	1HALLBR1	2.39
315165	1HURT 1	13.58
315166	1HURT 2	13.58
919841	AA2-070	0.45
925661	AC1-042 C	4.69
925662	AC1-042 E	7.65
925991	AC1-075 C	23.67
925992	AC1-075 E	13.41
926021	AC1-080 C	7.91
926022	AC1-080 E	4.45
926051	AC1-083 C O1	2.86
926052	AC1-083 E O1	4.67
926521	AC1-123 C O1	4.65
926522	AC1-123 E O1	2.19
926641	AC1-145 C	5.58
926642	AC1-145 E	9.11
933941	AD1-017 C	0.57
933942	AD1-017 E	0.93
936331	AD2-043 C	24.4
936332	AD2-043 E	28.87
938451	AE1-064 C	7.3
938452	AE1-064 E	3.74
939941	AE1-230 C1	2.12
939942	AE1-230 E1	1.41
939943	AE1-230 E2	2.35
941801	AE2-185 C	13.23
941802	AE2-185 E	4.41
941821	AE2-187 C	13.23
941822	AE2-187 E	4.41
942331	AE2-246	4.1
942671	AE2-283 C	11.64
942672	AE2-283 E	6.11
942751	AE2-291 C O2	31.38
942752	AE2-291 E O2	20.92
942761	AE2-292 C O2	42.17

Bus #	Bus	MW Impact
942762	AE2-292 E O2	28.12
CARR	CARR	0.03
CATAWBA	CATAWBA	0.16
CBM-S1	CBM-S1	0.68
CBM-W1	CBM-W1	1.92
CBM-W2	CBM-W2	5.42
CIN	CIN	0.89
G-007	G-007	0.15
HAMLET	HAMLET	0.48
IPL	IPL	0.58
LGEE	LGEE	0.27
MEC	MEC	1.4
MECS	MECS	1.19
O-066	O-066	0.96
RENSSELAER	RENSSELAER	0.03
WEC	WEC	0.23

16.5.8 Index 8

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374825	242549	05BANSTR	AEP	242632	05EDAN 2	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	150.66	152.5	DC	12.12

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926051	AC1-083 C O1	19.07
926052	AC1-083 E O1	31.12
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
933941	AD1-017 C	3.81
933942	AD1-017 E	6.22
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940081	AE1-250 C	57.33
940082	AE1-250 E	38.22
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6

Bus #	Bus	MW Impact
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O2	6.54
942752	AE2-291 E O2	4.36
942761	AE2-292 C O2	7.27
942762	AE2-292 E O2	4.85
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

16.5.9 Index 9

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375335	242550	05BEARSK	AEP	940080	AE1-250 TAP	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	392.0	105.44	106.83	DC	12.12

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926051	AC1-083 C O1	19.07
926052	AC1-083 E O1	31.12
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
933941	AD1-017 C	3.81
933942	AD1-017 E	6.22
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939841	AE1-220 C O1	4.05
939842	AE1-220 E O1	2.02
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940083	AE1-250 EBAT	54.45

Bus #	Bus	MW Impact
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O2	6.54
942752	AE2-291 E O2	4.36
942761	AE2-292 C O2	7.27
942762	AE2-292 E O2	4.85
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

16.5.10 Index 10

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375602	242687	05JOHNMT	AEP	242734	05NEWLDN	AEP	1	Base Case	single	167.0	153.55	162.97	DC	15.73

Bus #	Bus	MW Impact
246843	05SMG1	0.8
246844	05SMG2	2.09
246845	05SMG3	1.23
246846	05SMG4	2.16
246847	05SMG5	0.82
247284	05LEESVG	1.31
315156	1HALLBR1	2.25
315165	1HURT 1	12.78
315166	1HURT 2	12.78
315266	1PLYWOOD A	0.31
919841	AA2-070	0.4
925661	AC1-042 C	5.45
925991	AC1-075 C	6.8
926021	AC1-080 C	2.27
926051	AC1-083 C O1	2.77
926271	AC1-105 C O1	1.87
926641	AC1-145 C	6.49
927261	AC1-222 C	1.98
933941	AD1-017 C	0.55
934311	AD1-055 C	1.37
936331	AD2-043 C	2.69
938451	AE1-064 C	6.11
939941	AE1-230 C1	2.46
940081	AE1-250 C	5.02
941801	AE2-185 C	15.36
941821	AE2-187 C	15.36
942331	AE2-246	4.76
942671	AE2-283 C	13.52
942751	AE2-291 C O2	13.75
942761	AE2-292 C O2	15.73
BLUEG	BLUEG	1.34
CANNELTON	CANNELTON	0.07
CARR	CARR	0.02
CBM-S2	CBM-S2	1.18
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.03
CPL	CPL	0.79
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.05

Bus #	Bus	MW Impact
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.12
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.15
TVA	TVA	0.06

16.5.11 Index 11

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375574	242741	05OTTER	AEP	242687	05JOHNMT	AEP	1	Base Case	single	167.0	159.0	168.42	DC	15.73

Bus #	Bus	MW Impact
246843	05SMG1	0.8
246844	05SMG2	2.09
246845	05SMG3	1.23
246846	05SMG4	2.16
246847	05SMG5	0.82
247284	05LEESVG	1.31
315156	1HALLBR1	2.25
315165	1HURT 1	12.78
315166	1HURT 2	12.78
315266	1PLYWOOD A	0.31
919841	AA2-070	0.4
925661	AC1-042 C	5.45
925991	AC1-075 C	6.8
926021	AC1-080 C	2.27
926051	AC1-083 C O1	2.77
926271	AC1-105 C O1	1.87
926641	AC1-145 C	6.49
927261	AC1-222 C	1.98
933941	AD1-017 C	0.55
934311	AD1-055 C	1.37
936331	AD2-043 C	2.69
938451	AE1-064 C	6.11
939941	AE1-230 C1	2.46
940081	AE1-250 C	5.02
941801	AE2-185 C	15.36
941821	AE2-187 C	15.36
942331	AE2-246	4.76
942671	AE2-283 C	13.52
942751	AE2-291 C O2	13.75
942761	AE2-292 C O2	15.73
BLUEG	BLUEG	1.34
CANNELTON	CANNELTON	0.07
CARR	CARR	0.02
CBM-S2	CBM-S2	1.18
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.03
CPL	CPL	0.79
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.05

Bus #	Bus	MW Impact
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.12
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.15
TVA	TVA	0.06

16.5.12 Index 12

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375132	242802	05SMITHMTN1	AEP	926050	AC1-083 TAP	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	119.32	121.17	DC	12.12

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939841	AE1-220 C O1	4.05
939842	AE1-220 E O1	2.02
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940083	AE1-250 EBAT	54.45
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6

Bus #	Bus	MW Impact
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O2	6.54
942752	AE2-291 E O2	4.36
942761	AE2-292 C O2	7.27
942762	AE2-292 E O2	4.85
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

16.5.13 Index 13

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375630	243892	05MEADS8	AEP	242607	05CLOVRD	AEP	1	AEP_P1-2_#5366-B	single	277.0	131.85	134.85	DC	8.31

Bus #	Bus	MW Impact
242889	05REUSENS	0.05
246843	05SMG1	2.77
246844	05SMG2	7.29
246845	05SMG3	4.28
246846	05SMG4	7.54
246847	05SMG5	2.85
247284	05LEESVG	1.57
315156	1HALLBR1	1.19
315165	1HURT 1	6.76
315166	1HURT 2	6.76
919841	AA2-070	1.39
924571	AB2-109 C	0.03
925661	AC1-042 C	2.81
925991	AC1-075 C	3.59
926021	AC1-080 C	1.2
926051	AC1-083 C O1	12.71
926521	AC1-123 C O1	13.11
926641	AC1-145 C	3.35
933621	AC2-180 C	0.3
933941	AD1-017 C	2.54
934921	AD1-124 C	0.6
935241	AD1-161 C	2.24
938451	AE1-064 C	35.75
939011	AE1-130 C O1	44.09
939941	AE1-230 C1	1.27
940081	AE1-250 C	30.09
941801	AE2-185 C	7.93
941821	AE2-187 C	7.93
942331	AE2-246	2.46
942671	AE2-283 C	6.98
942751	AE2-291 C O2	7.27
942761	AE2-292 C O2	8.31
BLUEG	BLUEG	1.24
CALDERWOOD	CALDERWOOD	0.03
CANNELTON	CANNELTON	0.07
CARR	CARR	0.05
CBM-S2	CBM-S2	0.48
CHEOAH	CHEOAH	0.02
CHILHOWEE	CHILHOWEE	0.01
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.21

Bus #	Bus	MW Impact
CPLE	CPLE	0.34
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.07
GIBSON	GIBSON	0.05
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.49
RENSSELAER	RENSSELAER	0.04
SANTEETLA	SANTEETLA	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.13
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.14
TVA	TVA	0.19
UNIONPOWER	UNIONPOWER	0.04

16.5.14 Index 14

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375714	247499	05SMITHMTN2	AEP	242775	05ROCKCA	AEP	1	AEP_P1-2_#6213	single	277.0	120.32	123.13	DC	7.8

Bus #	Bus	MW Impact
242889	05REUSENS	0.04
246843	05SMG1	2.5
246844	05SMG2	6.59
246845	05SMG3	3.86
246846	05SMG4	6.81
246847	05SMG5	2.58
247284	05LEESVG	1.42
315156	1HALLBR1	1.07
315165	1HURT 1	6.09
315166	1HURT 2	6.09
919841	AA2-070	1.25
924571	AB2-109 C	0.03
925661	AC1-042 C	2.52
925991	AC1-075 C	3.44
926021	AC1-080 C	1.15
926051	AC1-083 C O1	8.46
926521	AC1-123 C O1	11.72
926641	AC1-145 C	3.0
927261	AC1-222 C	1.15
933621	AC2-180 C	0.24
933941	AD1-017 C	1.69
934311	AD1-055 C	0.8
934921	AD1-124 C	0.5
935241	AD1-161 C	1.83
936331	AD2-043 C	1.55
939941	AE1-230 C1	1.14
940081	AE1-250 C	14.73
941801	AE2-185 C	7.11
941821	AE2-187 C	7.11
942331	AE2-246	2.21
942671	AE2-283 C	6.26
942751	AE2-291 C O2	6.75
942761	AE2-292 C O2	7.8
BLUEG	BLUEG	1.57
CANNELTON	CANNELTON	0.07
CARR	CARR	0.05
CBM-S2	CBM-S2	1.78
COFFEEN	COFFEEN	0.12
CPL	CPL	1.14
DUCKCREEK	DUCKCREEK	0.29
EDWARDS	EDWARDS	0.14
ELMERSMITH	ELMERSMITH	0.12

Bus #	Bus	MW Impact
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.06
NEWTON	NEWTON	0.33
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.04
SMITHLAND	SMITHLAND	0.02
TATANKA	TATANKA	0.13
TILTON	TILTON	0.18
TRIMBLE	TRIMBLE	0.18

16.5.15 Index 15

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097287	314666	3ALTVSTA	DVP	314667	4ALTVSTA	DVP	1	DVP_P1-3: 4ALTVSTA-TX#4	single	126.52	113.9	137.47	DC	29.82

Bus #	Bus	MW Impact
315150	1BUGGS 1	4.15
315151	1BUGGS 2	4.15
315156	1HALLBR1	4.31
315165	1HURT 1	24.47
315166	1HURT 2	24.47
315266	1PLYWOOD A	0.54
924021	AB2-043 C O1	0.12
924161	AB2-060 C O1	0.34
924301	AB2-077 C O1	0.08
924311	AB2-078 C O1	0.08
924321	AB2-079 C O1	0.08
925991	AC1-075 C	12.82
926021	AC1-080 C	4.28
926271	AC1-105 C O1	3.27
927261	AC1-222 C	3.59
934311	AD1-055 C	2.5
936331	AD2-043 C	4.9
942451	AE2-258	0.72
942751	AE2-291 C O2	26.13
942761	AE2-292 C O2	29.82
BLUEG	BLUEG	1.89
CALDERWOOD	CALDERWOOD	0.06
CANNELTON	CANNELTON	0.1
CBM-N	CBM-N	0.04
CBM-S2	CBM-S2	0.84
CHEOAH	CHEOAH	0.05
CHILHOWEE	CHILHOWEE	0.02
COFFEEN	COFFEEN	0.17
COTTONWOOD	COTTONWOOD	0.33
CPL	CPL	0.65
DUCKCREEK	DUCKCREEK	0.38
EDWARDS	EDWARDS	0.17
ELMERSMITH	ELMERSMITH	0.17
FARMERCITY	FARMERCITY	0.1
G-007A	G-007A	0.24
GIBSON	GIBSON	0.07
NEWTON	NEWTON	0.45
NYISO	NYISO	0.17
PRAIRIE	PRAIRIE	0.74
SANTEETLA	SANTEETLA	0.01
SMITHLAND	SMITHLAND	0.05

Bus #	Bus	MW Impact
TATANKA	TATANKA	0.19
TILTON	TILTON	0.22
TRIMBLE	TRIMBLE	0.21
TVA	TVA	0.32
UNIONPOWER	UNIONPOWER	0.06
VFT	VFT	0.63

16.5.16 Index 16

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375557	314667	4ALTVSTA	DVP	242741	05OTTER	AEP	1	Base Case	single	167.0	161.76	171.18	DC	15.73

Bus #	Bus	MW Impact
246843	05SMG1	0.8
246844	05SMG2	2.09
246845	05SMG3	1.23
246846	05SMG4	2.16
246847	05SMG5	0.82
247284	05LEESVG	1.31
315156	1HALLBR1	2.25
315165	1HURT 1	12.78
315166	1HURT 2	12.78
315266	1PLYWOOD A	0.31
919841	AA2-070	0.4
925661	AC1-042 C	5.45
925991	AC1-075 C	6.8
926021	AC1-080 C	2.27
926051	AC1-083 C O1	2.77
926271	AC1-105 C O1	1.87
926641	AC1-145 C	6.49
927261	AC1-222 C	1.98
933941	AD1-017 C	0.55
934311	AD1-055 C	1.37
936331	AD2-043 C	2.69
938451	AE1-064 C	6.11
939941	AE1-230 C1	2.46
940081	AE1-250 C	5.02
941801	AE2-185 C	15.36
941821	AE2-187 C	15.36
942331	AE2-246	4.76
942671	AE2-283 C	13.52
942751	AE2-291 C O2	13.75
942761	AE2-292 C O2	15.73
BLUEG	BLUEG	1.34
CANNELTON	CANNELTON	0.07
CARR	CARR	0.02
CBM-S2	CBM-S2	1.18
COFFEEN	COFFEEN	0.11
COTTONWOOD	COTTONWOOD	0.03
CPL	CPL	0.79
DUCKCREEK	DUCKCREEK	0.26
EDWARDS	EDWARDS	0.12
ELMERSMITH	ELMERSMITH	0.11
FARMERCITY	FARMERCITY	0.06
GIBSON	GIBSON	0.05

Bus #	Bus	MW Impact
NEWTON	NEWTON	0.3
PRAIRIE	PRAIRIE	0.43
RENSSELAER	RENSSELAER	0.01
SMITHLAND	SMITHLAND	0.03
TATANKA	TATANKA	0.12
TILTON	TILTON	0.15
TRIMBLE	TRIMBLE	0.15
TVA	TVA	0.06

16.5.17 Index 17

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723878	314677	6BUCKING	DVP	314747	6BREMO	DVP	1	DVP_P4-2: 511T591	breaker	699.0	116.91	117.84	DC	14.52

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.69
315150	1BUGGS 1	13.27
315151	1BUGGS 2	13.27
315153	1CLOVER1	15.93
315154	1CLOVER2	15.72
315159	1KERR 2	1.04
315266	1PLYWOOD A	1.07
924021	AB2-043 C O1	0.53
924022	AB2-043 E O1	7.09
924031	AB2-045 C	1.15
924032	AB2-045 E	4.39
924161	AB2-060 C O1	1.55
924162	AB2-060 E O1	6.0
924301	AB2-077 C O1	0.33
924302	AB2-077 E O1	1.8
924311	AB2-078 C O1	0.33
924312	AB2-078 E O1	1.8
924321	AB2-079 C O1	0.33
924322	AB2-079 E O1	1.8
924401	AB2-089 C	1.92
924402	AB2-089 E	0.99
925611	AC1-036 C	0.22
925612	AC1-036 E	1.66
925781	AC1-054 C O1	6.07
925782	AC1-054 E O1	2.8
925831	AC1-062	0.09
925991	AC1-075 C	4.97
925992	AC1-075 E	2.82
926021	AC1-080 C	1.66
926022	AC1-080 E	0.93
926271	AC1-105 C O1	6.78
926272	AC1-105 E O1	3.38
927251	AC1-221 C	1.67
927252	AC1-221 E	1.67
927261	AC1-222 C	4.08
927262	AC1-222 E	3.88
932511	AC2-071 C	1.13
932512	AC2-071 E	4.67
932761	AC2-100 C	3.84
932762	AC2-100 E	1.88
934231	AD1-050 C	4.23

Bus #	Bus	MW Impact
934232	AD1-050 E	2.31
934311	AD1-055 C	2.83
934312	AD1-055 E	0.73
934341	AD1-058 C	4.18
934342	AD1-058 E	1.06
934611	AD1-087 C O1	12.07
934612	AD1-087 E O1	5.67
934621	AD1-088 C	29.91
934622	AD1-088 E	14.04
934991	AD1-131 C	1.37
934992	AD1-131 E	0.91
935171	AD1-152 C O1	12.0
935172	AD1-152 E O1	8.0
935221	AD1-157 C	0.47
935222	AD1-157 E	2.59
935231	AD1-160 C	2.85
935232	AD1-160 E	3.93
936261	AD2-033 C	23.77
936262	AD2-033 E	15.84
936331	AD2-043 C	5.29
936332	AD2-043 E	6.26
936361	AD2-046 C O1	9.36
936362	AD2-046 E O1	4.31
936481	AD2-063 C O1	23.83
936482	AD2-063 E O1	15.89
937481	AD2-202 C O1	3.32
937482	AD2-202 E O1	1.67
938371	AE1-056 C	16.75
938372	AE1-056 E	9.15
939181	AE1-148 C O1	9.41
939182	AE1-148 E O1	6.27
939371	AE1-168 C	33.76
939372	AE1-168 E	22.5
940241	AE2-006	0.94
940661	AE2-053	3.5
941791	AE2-182 C	5.41
941792	AE2-182 E	2.55
942451	AE2-258	3.22
942461	AE2-259 C O2	30.47
942462	AE2-259 E O2	20.32
942711	AE2-287 C O2	10.23
942712	AE2-287 E O2	6.82
942751	AE2-291 C O2	6.4
942752	AE2-291 E O2	4.27
942761	AE2-292 C O2	8.71
942762	AE2-292 E O2	5.81
943051	AE2-328 C	34.03
943052	AE2-328 E	15.94
AA2-074	AA2-074	2.39
CARR	CARR	0.25
CBM-S1	CBM-S1	5.4
CBM-S2	CBM-S2	6.67

Bus #	Bus	MW Impact
CBM-W1	CBM-W1	5.03
CBM-W2	CBM-W2	34.8
CIN	CIN	2.29
CPL	CPL	3.51
G-007	G-007	0.84
IPL	IPL	1.43
LGEE	LGEE	0.66
MEC	MEC	5.23
MECS	MECS	1.97
O-066	O-066	5.34
RENSSELAER	RENSSELAER	0.2
WEC	WEC	0.61

16.5.18 Index 18

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723922	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	1	DVP_P4-2: H2T2068	breaker	264.5	106.4	120.14	DC	36.34

Bus #	Bus	MW Impact
315150	1BUGGS 1	16.56
315151	1BUGGS 2	16.56
315156	1HALLBR1	1.0
315165	1HURT 1	5.69
315166	1HURT 2	5.69
315266	1PLYWOOD A	2.43
924021	AB2-043 C O1	0.44
924022	AB2-043 E O1	5.94
924161	AB2-060 C O1	1.25
924162	AB2-060 E O1	4.84
924301	AB2-077 C O1	0.29
924302	AB2-077 E O1	1.58
924311	AB2-078 C O1	0.29
924312	AB2-078 E O1	1.58
924321	AB2-079 C O1	0.29
924322	AB2-079 E O1	1.58
924401	AB2-089 C	1.56
924402	AB2-089 E	0.8
925611	AC1-036 C	0.1
925612	AC1-036 E	0.78
925661	AC1-042 C	1.79
925662	AC1-042 E	2.92
925781	AC1-054 C O1	4.84
925782	AC1-054 E O1	2.23
925991	AC1-075 C	12.59
925992	AC1-075 E	7.13
926021	AC1-080 C	4.21
926022	AC1-080 E	2.37
926271	AC1-105 C O1	14.84
926272	AC1-105 E O1	7.39
926641	AC1-145 C	2.13
926642	AC1-145 E	3.48
927261	AC1-222 C	10.59
927262	AC1-222 E	10.08
934231	AD1-050 C	3.43
934232	AD1-050 E	1.88
934311	AD1-055 C	7.35
934312	AD1-055 E	1.9
935222	AD1-157 E	0.63
935231	AD1-160 C	0.69
935232	AD1-160 E	0.95

Bus #	Bus	MW Impact
936261	AD2-033 C	12.4
936262	AD2-033 E	8.26
936331	AD2-043 C	13.72
936332	AD2-043 E	16.24
936361	AD2-046 C O1	7.81
936362	AD2-046 E O1	3.59
936481	AD2-063 C O1	15.84
936482	AD2-063 E O1	10.56
938371	AE1-056 C	4.05
938372	AE1-056 E	2.21
939181	AE1-148 C O1	7.86
939182	AE1-148 E O1	5.24
939371	AE1-168 C	11.58
939372	AE1-168 E	7.72
939941	AE1-230 C1	0.81
939942	AE1-230 E1	0.54
939943	AE1-230 E2	0.48
940241	AE2-006	0.44
940661	AE2-053	2.92
941801	AE2-185 C	5.05
941802	AE2-185 E	1.68
941821	AE2-187 C	5.05
941822	AE2-187 E	1.68
942331	AE2-246	1.57
942451	AE2-258	2.7
942461	AE2-259 C O2	4.29
942462	AE2-259 E O2	2.86
942671	AE2-283 C	4.45
942672	AE2-283 E	2.34
942711	AE2-287 C O2	7.93
942712	AE2-287 E O2	5.28
942751	AE2-291 C O2	15.87
942752	AE2-291 E O2	10.58
942761	AE2-292 C O2	21.81
942762	AE2-292 E O2	14.54
BLUEG	BLUEG	2.18
CALDERWOOD	CALDERWOOD	0.66
CANNELTON	CANNELTON	0.16
CATAWBA	CATAWBA	0.78
CBM-N	CBM-N	0.03
CHEOAH	CHEOAH	0.62
CHILHOWEE	CHILHOWEE	0.21
COFFEEN	COFFEEN	0.29
COTTONWOOD	COTTONWOOD	2.09
DUCKCREEK	DUCKCREEK	0.57
EDWARDS	EDWARDS	0.25
ELMERSMITH	ELMERSMITH	0.3
FARMERCITY	FARMERCITY	0.22
G-007A	G-007A	0.16
GIBSON	GIBSON	0.1
HAMLET	HAMLET	1.48
NEWTON	NEWTON	0.74

Bus #	Bus	MW Impact
NYISO	NYISO	0.14
PRAIRIE	PRAIRIE	1.67
SANTEETLA	SANTEETLA	0.19
SMITHLAND	SMITHLAND	0.16
TATANKA	TATANKA	0.36
TILTON	TILTON	0.29
TRIMBLE	TRIMBLE	0.24
TVA	TVA	1.73
UNIONPOWER	UNIONPOWER	0.93
VFT	VFT	0.43

16.5.19 Index 19

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7723963	314696	3SEEDGE HILL	DVP	314697	6SEEDGE HILL	DVP	2	DVP_P4-2: 3202	breaker	279.1	103.75	118.8	DC	42.0

Bus #	Bus	MW Impact
315150	1BUGGS 1	18.94
315151	1BUGGS 2	18.94
315156	1HALLBR1	1.2
315165	1HURT 1	6.78
315166	1HURT 2	6.78
315266	1PLYWOOD A	2.78
924021	AB2-043 C O1	0.5
924022	AB2-043 E O1	6.68
924161	AB2-060 C O1	1.41
924162	AB2-060 E O1	5.44
924301	AB2-077 C O1	0.33
924302	AB2-077 E O1	1.78
924311	AB2-078 C O1	0.33
924312	AB2-078 E O1	1.78
924321	AB2-079 C O1	0.33
924322	AB2-079 E O1	1.78
924401	AB2-089 C	1.83
924402	AB2-089 E	0.94
925611	AC1-036 C	0.11
925612	AC1-036 E	0.84
925661	AC1-042 C	2.17
925662	AC1-042 E	3.54
925781	AC1-054 C O1	5.69
925782	AC1-054 E O1	2.62
925991	AC1-075 C	14.49
925992	AC1-075 E	8.21
926021	AC1-080 C	4.84
926022	AC1-080 E	2.72
926271	AC1-105 C O1	16.91
926272	AC1-105 E O1	8.42
926641	AC1-145 C	2.58
926642	AC1-145 E	4.21
927261	AC1-222 C	12.1
927262	AC1-222 E	11.52
934231	AD1-050 C	4.03
934232	AD1-050 E	2.2
934311	AD1-055 C	8.4
934312	AD1-055 E	2.17
935222	AD1-157 E	0.61
935231	AD1-160 C	0.67
935232	AD1-160 E	0.92
936261	AD2-033 C	13.5

Bus #	Bus	MW Impact
936262	AD2-033 E	9.0
936331	AD2-043 C	15.68
936332	AD2-043 E	18.56
936361	AD2-046 C O1	9.1
936362	AD2-046 E O1	4.18
936481	AD2-063 C O1	17.58
936482	AD2-063 E O1	11.72
938371	AE1-056 C	3.94
938372	AE1-056 E	2.15
939181	AE1-148 C O1	9.12
939182	AE1-148 E O1	6.08
939371	AE1-168 C	12.01
939372	AE1-168 E	8.01
939941	AE1-230 C1	0.98
939942	AE1-230 E1	0.65
939943	AE1-230 E2	0.58
940241	AE2-006	0.47
940661	AE2-053	3.39
941801	AE2-185 C	6.11
941802	AE2-185 E	2.04
941821	AE2-187 C	6.11
941822	AE2-187 E	2.04
942331	AE2-246	1.89
942451	AE2-258	3.04
942671	AE2-283 C	5.38
942672	AE2-283 E	2.82
942711	AE2-287 C O2	8.86
942712	AE2-287 E O2	5.91
942751	AE2-291 C O2	18.4
942752	AE2-291 E O2	12.26
942761	AE2-292 C O2	25.2
942762	AE2-292 E O2	16.8
CALDERWOOD	CALDERWOOD	0.15
CARR	CARR	0.03
CATAWBA	CATAWBA	0.3
CBM-W1	CBM-W1	0.38
CHEOAH	CHEOAH	0.14
CHILHOWEE	CHILHOWEE	0.05
CIN	CIN	0.21
COTTONWOOD	COTTONWOOD	0.39
FARMERCITY	FARMERCITY	0.0
G-007	G-007	0.12
HAMLET	HAMLET	0.67
IPL	IPL	0.14
LGEE	LGEE	0.07
MEC	MEC	0.07
MECS	MECS	0.37
O-066	O-066	0.73
PRAIRIE	PRAIRIE	0.02
RENSSELAER	RENSSELAER	0.02
SANTEETLA	SANTEETLA	0.04
SMITHLAND	SMITHLAND	0.01

Bus #	Bus	MW Impact
TVA	TVA	0.29
UNIONPOWER	UNIONPOWER	0.23
WEC	WEC	0.05

16.5.20 Index 20

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097546	314697	6SEGE HILL	DVP	927250	AC1-221 TAP	DVP	1	DVP_P1-2: LN 570_FSA	single	674.92	116.61	118.42	DC	12.16

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.21
314704	3LAWRENC	0.09
315102	1BRUNSWICKG1	3.32
315103	1BRUNSWICKG2	3.32
315104	1BRUNSWICKG3	3.32
315105	1BRUNSWICKS1	6.9
315108	1ELIZAR1	0.79
315109	1ELIZAR2	0.77
315110	1ELIZAR3	0.8
315150	1BUGGS 1	9.82
315151	1BUGGS 2	9.82
315153	1CLOVER1	12.46
315154	1CLOVER2	12.3
315158	1KERR 1	0.09
315159	1KERR 2	0.38
315160	1KERR 3	0.38
315161	1KERR 4	0.38
315162	1KERR 5	0.38
315163	1KERR 6	0.38
315164	1KERR 7	0.38
315191	1BEARGRDN G1	1.33
315192	1BEARGRDN G2	1.33
315193	1BEARGRDN S1	2.74
315233	1SURRY 2	6.31
315266	1PLYWOOD A	1.51
916301	Z1-086 C	19.45
920291	AA2-127	0.28
923861	AB2-026 C	0.11
924021	AB2-043 C O1	0.29
924031	AB2-045 C	0.17
924161	AB2-060 C O1	0.84
924301	AB2-077 C O1	0.19
924311	AB2-078 C O1	0.19
924321	AB2-079 C O1	0.19
925611	AC1-036 C	0.09
925831	AC1-062	0.03
925991	AC1-075 C	7.28
926021	AC1-080 C	2.43
926271	AC1-105 C O1	9.33
926751	AC1-161 C O1	10.99
927261	AC1-222 C	6.55

Bus #	Bus	MW Impact
932511	AC2-071 C	0.16
933291	AC2-141 C	10.99
933501	AC2-165 C	3.64
934311	AD1-055 C	4.55
934611	AD1-087 C O1	15.28
934621	AD1-088 C	14.64
935171	AD1-152 C O1	15.18
935221	AD1-157 C	0.14
935231	AD1-160 C	0.83
936261	AD2-033 C	9.82
936331	AD2-043 C	8.48
936361	AD2-046 C O1	3.79
936481	AD2-063 C O1	11.33
937481	AD2-202 C O1	4.21
938371	AE1-056 C	4.87
938491	AE1-068 C O1	30.87
938501	AE1-069 C O1	24.92
938561	AE1-075 C	0.76
939181	AE1-148 C O1	3.91
939371	AE1-168 C	11.32
939411	AE1-173 C	35.72
940241	AE2-006	0.36
940251	AE2-007	57.07
940471	AE2-031 C O2	18.39
940641	AE2-051 C O2	5.47
940661	AE2-053	1.45
941031	AE2-094 C	19.05
941791	AE2-182 C	2.65
942211	AE2-233 C	6.22
942451	AE2-258	1.78
942461	AE2-259 C O2	7.53
942711	AE2-287 C O2	5.61
942751	AE2-291 C O2	8.59
942761	AE2-292 C O2	12.16
942921	AE2-311 C O2	17.86
942931	AE2-313 C	19.03
943051	AE2-328 C	10.81
AC1-131	AC1-131	10.99
BLUEG	BLUEG	17.7
CALDERWOOD	CALDERWOOD	3.8
CANNELTON	CANNELTON	1.22
CATAWBA	CATAWBA	3.83
CBM-N	CBM-N	0.59
CHEOAH	CHEOAH	3.55
CHILHOWEE	CHILHOWEE	1.23
COFFEEN	COFFEEN	2.08
COTTONWOOD	COTTONWOOD	12.54
DUCKCREEK	DUCKCREEK	4.25
EDWARDS	EDWARDS	1.9
ELMERSMITH	ELMERSMITH	2.15
FARMERCITY	FARMERCITY	1.51
G-007A	G-007A	2.65

Bus #	Bus	MW Impact
GIBSON	GIBSON	0.77
HAMLET	HAMLET	7.29
NEWTON	NEWTON	5.41
NYISO	NYISO	2.54
PRAIRIE	PRAIRIE	11.42
SANTEETLA	SANTEETLA	1.06
SMITHLAND	SMITHLAND	1.02
TATANKA	TATANKA	2.55
TILTON	TILTON	2.24
TRIMBLE	TRIMBLE	1.94
TVA	TVA	10.54
UNIONPOWER	UNIONPOWER	5.28
VFT	VFT	7.06

16.5.21 Index 21

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374898	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	1	DVP_P4-2: 10432	breaker	55.0	117.92	144.02	DC	14.35

Bus #	Bus	MW Impact
315156	1HALLBR1	1.24
315165	1HURT 1	7.05
315166	1HURT 2	7.05
925991	AC1-075 C	3.71
925992	AC1-075 E	2.1
926021	AC1-080 C	1.24
926022	AC1-080 E	0.7
942751	AE2-291 C O2	7.54
942752	AE2-291 E O2	5.03
942761	AE2-292 C O2	8.61
942762	AE2-292 E O2	5.74
BLUEG	BLUEG	0.58
CALDERWOOD	CALDERWOOD	0.01
CANNELTON	CANNELTON	0.03
CBM-N	CBM-N	0.0
CBM-S2	CBM-S2	0.35
CHEOAH	CHEOAH	0.0
CHILHOWEE	CHILHOWEE	0.0
COFFEEN	COFFEEN	0.05
COTTONWOOD	COTTONWOOD	0.07
CPL	CPL	0.25
DUCKCREEK	DUCKCREEK	0.11
EDWARDS	EDWARDS	0.05
ELMERSMITH	ELMERSMITH	0.05
FARMERCITY	FARMERCITY	0.03
G-007A	G-007A	0.04
GIBSON	GIBSON	0.02
NEWTON	NEWTON	0.13
NYISO	NYISO	0.01
PRAIRIE	PRAIRIE	0.21
SANTEETLA	SANTEETLA	0.0
SMITHLAND	SMITHLAND	0.01
TATANKA	TATANKA	0.06
TILTON	TILTON	0.07
TRIMBLE	TRIMBLE	0.06
TVA	TVA	0.07
UNIONPOWER	UNIONPOWER	0.0
VFT	VFT	0.11

16.5.22 Index 22

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374957	314861	3SKIMMER	DVP	242886	05SKIMMR	AEP	2	DVP_P4-2: 1332	breaker	55.0	112.83	138.01	DC	13.85

Bus #	Bus	MW Impact
315156	1HALLBR1	1.2
315165	1HURT 1	6.8
315166	1HURT 2	6.8
925991	AC1-075 C	3.58
925992	AC1-075 E	2.03
926021	AC1-080 C	1.2
926022	AC1-080 E	0.67
942751	AE2-291 C O2	7.28
942752	AE2-291 E O2	4.85
942761	AE2-292 C O2	8.31
942762	AE2-292 E O2	5.54
BLUEG	BLUEG	0.56
CALDERWOOD	CALDERWOOD	0.01
CANNELTON	CANNELTON	0.03
CBM-N	CBM-N	0.0
CBM-S2	CBM-S2	0.34
CHEOAH	CHEOAH	0.0
CHILHOWEE	CHILHOWEE	0.0
COFFEEN	COFFEEN	0.05
COTTONWOOD	COTTONWOOD	0.07
CPL	CPL	0.24
DUCKCREEK	DUCKCREEK	0.11
EDWARDS	EDWARDS	0.05
ELMERSMITH	ELMERSMITH	0.05
FARMERCITY	FARMERCITY	0.03
G-007A	G-007A	0.04
GIBSON	GIBSON	0.02
NEWTON	NEWTON	0.13
NYISO	NYISO	0.01
PRAIRIE	PRAIRIE	0.2
SANTEETLA	SANTEETLA	0.0
SMITHLAND	SMITHLAND	0.01
TATANKA	TATANKA	0.05
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.06
TVA	TVA	0.07
UNIONPOWER	UNIONPOWER	0.0
VFT	VFT	0.1

16.5.23 Index 23

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7374908	926050	AC1-083 TAP	AEP	242550	05BEARSK	AEP	1	AEP_P4_#10210_05CLOVRD 138_A2	breaker	296.0	139.64	141.48	DC	12.12

Bus #	Bus	MW Impact
246843	05SMG1	2.65
246844	05SMG2	6.98
246845	05SMG3	4.09
246846	05SMG4	7.21
246847	05SMG5	2.73
247284	05LEESVG	1.52
315156	1HALLBR1	1.16
315165	1HURT 1	6.6
315166	1HURT 2	6.6
919841	AA2-070	1.33
924572	AB2-109 E	0.76
925661	AC1-042 C	2.77
925662	AC1-042 E	4.52
925991	AC1-075 C	2.96
925992	AC1-075 E	1.68
926021	AC1-080 C	0.99
926022	AC1-080 E	0.56
926051	AC1-083 C O1	19.07
926052	AC1-083 E O1	31.12
926521	AC1-123 C O1	12.93
926522	AC1-123 E O1	6.08
926641	AC1-145 C	3.3
926642	AC1-145 E	5.38
933621	AC2-180 C	0.37
933622	AC2-180 E	0.73
933941	AD1-017 C	3.81
933942	AD1-017 E	6.22
934921	AD1-124 C	0.7
934922	AD1-124 E	0.35
935241	AD1-161 C	2.76
935242	AD1-161 E	2.27
938451	AE1-064 C	25.38
938452	AE1-064 E	13.01
939011	AE1-130 C O1	20.81
939012	AE1-130 E O1	10.2
939841	AE1-220 C O1	4.05
939842	AE1-220 E O1	2.02
939941	AE1-230 C1	1.25
939942	AE1-230 E1	0.83
939943	AE1-230 E2	1.39
940083	AE1-250 EBAT	54.45

Bus #	Bus	MW Impact
941801	AE2-185 C	7.81
941802	AE2-185 E	2.6
941821	AE2-187 C	7.81
941822	AE2-187 E	2.6
942331	AE2-246	2.42
942671	AE2-283 C	6.87
942672	AE2-283 E	3.61
942751	AE2-291 C O2	6.54
942752	AE2-291 E O2	4.36
942761	AE2-292 C O2	7.27
942762	AE2-292 E O2	4.85
BLUEG	BLUEG	0.31
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.09
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.23
NEWTON	NEWTON	0.22
O-066	O-066	0.7
PRAIRIE	PRAIRIE	0.66
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

16.5.24 Index 24

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
8097508	927250	AC1-221 TAP	DVP	304070	6PERSON230 T	CPL	1	DVP_P1-2: LN 556	single	718.0	122.3	124.68	DC	20.56

Bus #	Bus	MW Impact
314429	3JTRSVLE	0.4
314704	3LAWRENC	0.14
315150	1BUGGS 1	17.2
315151	1BUGGS 2	17.2
315153	1CLOVER1	27.86
315154	1CLOVER2	27.5
315156	1HALLBR1	0.91
315158	1KERR 1	0.22
315159	1KERR 2	0.91
315160	1KERR 3	0.89
315161	1KERR 4	0.89
315162	1KERR 5	0.89
315163	1KERR 6	0.89
315164	1KERR 7	0.89
315165	1HURT 1	5.15
315166	1HURT 2	5.15
315171	1BREMO 4	13.53
315191	1BEARGRDN G1	2.03
315192	1BEARGRDN G2	2.03
315193	1BEARGRDN S1	4.17
315266	1PLYWOOD A	2.35
920291	AA2-127	0.42
924021	AB2-043 C O1	0.52
924031	AB2-045 C	0.3
924161	AB2-060 C O1	1.49
924301	AB2-077 C O1	0.33
924311	AB2-078 C O1	0.33
924321	AB2-079 C O1	0.33
924401	AB2-089 C	1.61
925611	AC1-036 C	0.16
925661	AC1-042 C	1.59
925781	AC1-054 C O1	4.97
925831	AC1-062	0.05
925991	AC1-075 C	11.92
926021	AC1-080 C	3.98
926271	AC1-105 C O1	14.49
926641	AC1-145 C	1.9
927251	AC1-221 C	11.73
927261	AC1-222 C	10.12
932511	AC2-071 C	0.3
932761	AC2-100 C	26.98

Bus #	Bus	MW Impact
934231	AD1-050 C	3.55
934311	AD1-055 C	7.02
934341	AD1-058 C	29.39
934611	AD1-087 C O1	26.93
934621	AD1-088 C	31.81
934991	AD1-131 C	9.64
935171	AD1-152 C O1	26.76
935221	AD1-157 C	0.26
935231	AD1-160 C	1.55
936261	AD2-033 C	17.8
936331	AD2-043 C	13.11
936361	AD2-046 C O1	8.37
936481	AD2-063 C O1	20.34
937481	AD2-202 C O1	7.42
938371	AE1-056 C	9.12
939181	AE1-148 C O1	8.48
939371	AE1-168 C	20.88
939941	AE1-230 C1	0.72
940241	AE2-006	0.66
940661	AE2-053	3.15
941791	AE2-182 C	5.75
941801	AE2-185 C	4.49
941821	AE2-187 C	4.49
942331	AE2-246	1.39
942451	AE2-258	3.16
942461	AE2-259 C O2	14.35
942671	AE2-283 C	3.95
942711	AE2-287 C O2	8.85
942751	AE2-291 C O2	14.91
942761	AE2-292 C O2	20.56
943051	AE2-328 C	22.49
AC1-131	AC1-131	5.19
BLUEG	BLUEG	6.75
CALDERWOOD	CALDERWOOD	1.59
CANNELTON	CANNELTON	0.47
CATAWBA	CATAWBA	1.7
CBM-N	CBM-N	0.03
CHEOAH	CHEOAH	1.49
CHILHOWEE	CHILHOWEE	0.51
COFFEEN	COFFEEN	0.82
COTTONWOOD	COTTONWOOD	5.18
DUCKCREEK	DUCKCREEK	1.66
EDWARDS	EDWARDS	0.74
ELMERSMITH	ELMERSMITH	0.84
FARMERCITY	FARMERCITY	0.6
G-007A	G-007A	0.3
GIBSON	GIBSON	0.3
HAMLET	HAMLET	3.18
NEWTON	NEWTON	2.12
NYISO	NYISO	0.11
PRAIRIE	PRAIRIE	4.55
SANTEETLA	SANTEETLA	0.44

Bus #	Bus	MW Impact
SMITHLAND	SMITHLAND	0.41
TATANKA	TATANKA	1.01
TILTON	TILTON	0.86
TRIMBLE	TRIMBLE	0.74
TVA	TVA	4.33
UNIONPOWER	UNIONPOWER	2.22
VFT	VFT	0.79

16.5.25 Index 25

ID	FROM BUS#	FROM BUS	FROM BUS AREA	TO BUS#	TO BUS	TO BUS AREA	CKT ID	CONT NAME	Type	Rating MVA	PRE PROJECT LOADING %	POST PROJECT LOADING %	AC DC	MW IMPACT
7375220	940080	AE1-250 TAP	AEP	242549	05BANSTR	AEP	1	AEP_P4_#10213_05CLOV4 EQ 999_A	breaker	392.0	114.78	116.14	DC	11.83

Bus #	Bus	MW Impact
246843	05SMG1	2.63
246844	05SMG2	6.94
246845	05SMG3	4.07
246846	05SMG4	7.17
246847	05SMG5	2.71
247284	05LEESVG	1.5
315156	1HALLBR1	1.14
315165	1HURT 1	6.46
315166	1HURT 2	6.46
919841	AA2-070	1.32
924572	AB2-109 E	0.7
925661	AC1-042 C	2.71
925662	AC1-042 E	4.43
925991	AC1-075 C	2.88
925992	AC1-075 E	1.63
926021	AC1-080 C	0.96
926022	AC1-080 E	0.54
926051	AC1-083 C O1	19.02
926052	AC1-083 E O1	31.02
926521	AC1-123 C O1	12.77
926522	AC1-123 E O1	6.01
926641	AC1-145 C	3.23
926642	AC1-145 E	5.27
933621	AC2-180 C	0.35
933622	AC2-180 E	0.69
933941	AD1-017 C	3.8
933942	AD1-017 E	6.21
934921	AD1-124 C	0.67
934922	AD1-124 E	0.33
935241	AD1-161 C	2.62
935242	AD1-161 E	2.15
938451	AE1-064 C	25.22
938452	AE1-064 E	12.93
939011	AE1-130 C O1	20.68
939012	AE1-130 E O1	10.13
939941	AE1-230 C1	1.22
939942	AE1-230 E1	0.82
939943	AE1-230 E2	1.36
940081	AE1-250 C	57.24
940082	AE1-250 E	38.16
941801	AE2-185 C	7.65

Bus #	Bus	MW Impact
941802	AE2-185 E	2.55
941821	AE2-187 C	7.65
941822	AE2-187 E	2.55
942331	AE2-246	2.37
942671	AE2-283 C	6.73
942672	AE2-283 E	3.54
942751	AE2-291 C O2	6.39
942752	AE2-291 E O2	4.26
942761	AE2-292 C O2	7.1
942762	AE2-292 E O2	4.73
BLUEG	BLUEG	0.27
CALDERWOOD	CALDERWOOD	0.4
CANNELTON	CANNELTON	0.05
CARR	CARR	0.03
CATAWBA	CATAWBA	0.59
CHEOAH	CHEOAH	0.38
CHILHOWEE	CHILHOWEE	0.13
COFFEEN	COFFEEN	0.09
COTTONWOOD	COTTONWOOD	1.18
DUCKCREEK	DUCKCREEK	0.15
EDWARDS	EDWARDS	0.06
ELMERSMITH	ELMERSMITH	0.09
FARMERCITY	FARMERCITY	0.08
G-007	G-007	0.11
GIBSON	GIBSON	0.02
HAMLET	HAMLET	1.24
NEWTON	NEWTON	0.21
O-066	O-066	0.71
PRAIRIE	PRAIRIE	0.65
RENSSELAER	RENSSELAER	0.03
SANTEETLA	SANTEETLA	0.11
SMITHLAND	SMITHLAND	0.07
TATANKA	TATANKA	0.12
TILTON	TILTON	0.06
TRIMBLE	TRIMBLE	0.03
TVA	TVA	0.95
UNIONPOWER	UNIONPOWER	0.58

Affected Systems

16.6 Affected Systems

16.6.1 LG&E

LG&E Impacts to be determined during later study phases (as applicable).

16.6.2 MISO

MISO Impacts to be determined during later study phases (as applicable).

16.6.3 TVA

TVA Impacts to be determined during later study phases (as applicable).

16.6.4 Duke Energy Progress

Duke Energy Progress Impacts to be determined during later study phases (as applicable).

16.6.5 NYISO

NYISO Impacts to be determined during later study phases (as applicable).

16.7 Contingency Descriptions

Contingency Name	Contingency Definition
AEP_P1-2_#5366-B	CONTINGENCY 'AEP_P1-2_#5366-B' OPEN BRANCH FROM BUS 242549 TO BUS 940080 CKT 1 / 242549 05BANSTR 138 940080 AE1-250 TAP 138 1 OPEN BRANCH FROM BUS 242549 TO BUS 242632 CKT 1 / 242549 05BANSTR 138 242632 05EDAN 2 138 1 OPEN BRANCH FROM BUS 242549 TO BUS 314668 CKT Z1 / 242549 05BANSTR 138 314668 4BANISTR 138 Z1 END
DVP_P1-2: LN 563	CONTINGENCY 'DVP_P1-2: LN 563' OPEN BRANCH FROM BUS 314902 TO BUS 314914 CKT 1 /* 8CARSON 500.00 - 8MDLTHAN 500.00 END
AEP_P4_#10213_05CLOV4 EQ 999_A	CONTINGENCY 'AEP_P4_#10213_05CLOV4 EQ 999_A' OPEN BRANCH FROM BUS 242560 TO BUS 242607 CKT 1 / 242560 05BONSCK 138 242607 05CLOVRD 138 1 OPEN BRANCH FROM BUS 242560 TO BUS 242840 CKT 1 / 242560 05BONSCK 138 242840 05VINTON 138 1 OPEN BRANCH FROM BUS 242607 TO BUS 243892 CKT 1 / 242607 05CLOVRD 138 243892 05MEADS8 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 939010 CKT 1 / 243892 05MEADS8 138 939010 AE1-130 TAP 138 1 OPEN BRANCH FROM BUS 242773 TO BUS 242840 CKT 1 / 242773 05ROANO1 138 242840 05VINTON 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 243893 CKT Z1 / 243892 05MEADS8 138 243893 05MEADS 8 24.9 Z1 END
DVP_P4-2: 1332	CONTINGENCY 'DVP_P4-2: 1332' /* ALTAVISTA 138 KV OPEN BUS 242687 /* ISLAND: 05JOHNMT 115.00 OPEN BUS 242741 /* ISLAND: 05OTTER 115.00 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 /* 05OTTER 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 242701 TO BUS 314667 CKT 1 /* 05LEESVI 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314667 TO BUS 314670 CKT 1 /* 4ALTVSTA 138.00 - 2ALTVSTA 69.000 OPEN BUS 314348 /* ISLAND: 2GRETN_1 69.000 OPEN BUS 314670 /* ISLAND: 2ALTVSTA 69.000 OPEN BUS 314680 /* ISLAND: 2CHATHAM 69.000 OPEN BUS 314685 /* ISLAND: 2CHTM TP 69.000 OPEN BUS 314727 /* ISLAND: 2CLIMAX DP 69.000 OPEN BUS 314728 /* ISLAND: 2CLMX TP 69.000 OPEN BUS 314729 /* ISLAND: 2GLADYS 69.000 OPEN BUS 314730 /* ISLAND: 2STONE MIL 69.000 OPEN BUS 314731 /* ISLAND: 2GRETN 69.000 OPEN BUS 314733 /* ISLAND: 2GRNA DP 69.000 OPEN BUS 314735 /* ISLAND: 2ALTAVISTADP 69.000 OPEN BUS 314736 /* ISLAND: 2SHKO DP 69.000 OPEN BUS 314738 /* ISLAND: 2MT AIRY 69.000 OPEN BUS 314739 /* ISLAND: 2MT A TP 69.000 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 1 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 2 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BUS 314667 /* 4ALTVSTA 138.00 KV END

Contingency Name	Contingency Definition
DVP_P4-2: 10432	CONTINGENCY 'DVP_P4-2: 10432' /* ALTAVISTA 138 KV OPEN BRANCH FROM BUS 242701 TO BUS 314667 CKT 1 /* 05LEESVI 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 /* 05OTTER 138.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314667 TO BUS 314670 CKT 1 /* 4ALTVSTA 138.00 - 2ALTVSTA 69.000 OPEN BUS 314348 /* ISLAND: 2GRETN_1 69.000 OPEN BUS 314670 /* ISLAND: 2ALTVSTA 69.000 OPEN BUS 314680 /* ISLAND: 2CHATHAM 69.000 OPEN BUS 314685 /* ISLAND: 2CHTM TP 69.000 OPEN BUS 314727 /* ISLAND: 2CLIMAX DP 69.000 OPEN BUS 314728 /* ISLAND: 2CLMX TP 69.000 OPEN BUS 314729 /* ISLAND: 2GLADYS 69.000 OPEN BUS 314730 /* ISLAND: 2STONE MIL 69.000 OPEN BUS 314731 /* ISLAND: 2GRETN 69.000 OPEN BUS 314733 /* ISLAND: 2GRNA DP 69.000 OPEN BUS 314735 /* ISLAND: 2ALTAVISTADP69.000 OPEN BUS 314736 /* ISLAND: 2SHKO DP 69.000 OPEN BUS 314738 /* ISLAND: 2MT AIRY 69.000 OPEN BUS 314739 /* ISLAND: 2MT A TP 69.000 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 1 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 2 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 OPEN BUS 314667 /* 4ALTVSTA 138.00 KV END
AEP_P4_#10210_05CLOVRD 138_A2	CONTINGENCY 'AEP_P4_#10210_05CLOVRD 138_A2' OPEN BRANCH FROM BUS 244044 TO BUS 242607 CKT 1 / 244044 05CLOV4 EQ 999 242607 05CLOVRD 138 1 OPEN BRANCH FROM BUS 244044 TO BUS 244041 CKT 1 / 244044 05CLOV4 EQ 999 244041 05CLOV 4 69.0 1 OPEN BRANCH FROM BUS 244044 TO BUS 244043 CKT 1 / 244044 05CLOV4 EQ 999 244043 05CLOV4 34.5 1 OPEN BRANCH FROM BUS 242607 TO BUS 243883 CKT 1 / 242607 05CLOVRD 138 243883 05LAKEFR 138 1 OPEN BRANCH FROM BUS 242607 TO BUS 243892 CKT 1 / 242607 05CLOVRD 138 243892 05MEADS8 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 939010 CKT 1 / 243892 05MEADS8 138 939010 AE1- 130 TAP 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 243893 CKT Z1 / 243892 05MEADS8 138 243893 05MEADS 8 24.9 Z1 END
DVP_P4-2: 511T591	CONTINGENCY 'DVP_P4-2: 511T591' /* RAWLINGS 500 KV OPEN BRANCH FROM BUS 940470 TO BUS 314936 CKT 1 /* AE2-031 TAP 500.00 - 8RAWLINGS 500.00 OPEN BRANCH FROM BUS 314935 TO BUS 314936 CKT 1 /* 8HERITAGE 500.00 - 8RAWLINGS 500.00 END
DVP_P1-2: LN 570_FSA	CONTINGENCY 'DVP_P1-2: LN 570_FSA' OPEN BRANCH FROM BUS 304183 TO BUS 918500 CKT 1 /* 8WAKE 500 TT500.00 - AA1-064 TAP 500.00 END

Contingency Name	Contingency Definition
AEP_P1-2_#5419-A	CONTINGENCY 'AEP_P1-2_#5419-A' OPEN BRANCH FROM BUS 242607 TO BUS 243892 CKT 1 / 242607 05CLOVRD 138 243892 05MEADS8 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 939010 CKT 1 / 243892 05MEADS8 138 939010 AE1- 130 TAP 138 1 OPEN BRANCH FROM BUS 243892 TO BUS 243893 CKT Z1 / 243892 05MEADS8 138 243893 05MEADS 8 24.9 Z1 END
DVP_P1-3: 6SEEDGE HILL-TX#2	CONTINGENCY 'DVP_P1-3: 6SEEDGE HILL-TX#2' OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 2 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END
DVP_P1-3: 6SEEDGE HILL-TX#1	CONTINGENCY 'DVP_P1-3: 6SEEDGE HILL-TX#1' OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 1 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END
AEP_P1-2_#8677	CONTINGENCY 'AEP_P1-2_#8677' OPEN BRANCH FROM BUS 242629 TO BUS 242632 CKT 1 / 242629 05E.MONU 138 242632 05EDAN 2 138 1 OPEN BRANCH FROM BUS 242629 TO BUS 242770 CKT 1 / 242629 05E.MONU 138 242770 05RIGIS 138 1 OPEN BRANCH FROM BUS 242629 TO BUS 243948 CKT 1 / 242629 05E.MONU 138 243948 05BRANTLY 69.0 1 REMOVE SWSHUNT FROM BUS 242629 / 242629 05E.MONU 138 END
AEP_SUBT_P1-3_#2109_3SKIMMER 115_2	CONTINGENCY 'AEP_SUBT_P1-3_#2109_3SKIMMER 115_2' OPEN BRANCH FROM BUS 314861 TO BUS 242886 CKT 2 / 314861 3SKIMMER 115 242886 05SKIMMR 69.0 2 END
DVP_P4-2: H1T2068	CONTINGENCY 'DVP_P4-2: H1T2068' /* SEDGE HILL 230 KV OPEN BRANCH FROM BUS 934610 TO BUS 314697 CKT 1 /* AD1-087 TAP 230.00 - 6SEEDGE HILL 230.00 /* CONTINGENCY LINE ADDED FOR AE1 BUILD OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 1 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END
DVP_P1-2: LN 6002_FSA	CONTINGENCY 'DVP_P1-2: LN 6002_FSA' OPEN BRANCH FROM BUS 314935 TO BUS 918500 CKT 1 /* 8HERITAGE 500.00 - AA1-064 TAP 500.00 END
DVP_P1-2: LN 1016-B	CONTINGENCY 'DVP_P1-2: LN 1016-B' OPEN BRANCH FROM BUS 927260 TO BUS 314696 CKT 1 /* AC1-222 TAP 115.00 - 3SEEDGE HILL 115.00 END

Contingency Name	Contingency Definition
DVP_P1-2: LN 31-A	CONTINGENCY 'DVP_P1-2: LN 31-A' OPEN BRANCH FROM BUS 314666 TO BUS 314712 CKT 1 /* 3ALTVSTA 115.00 - 3OTTER R 115.00 OPEN BRANCH FROM BUS 314694 TO BUS 314712 CKT 1 /* 3GRIT 115.00 - 3OTTER R 115.00 OPEN BRANCH FROM BUS 314694 TO BUS 942750 CKT 1 /* 3GRIT 115.00 - AE2-291 TAP 115.00 OPEN BUS 314694 /* ISLAND: 3GRIT 115.00 OPEN BUS 314712 /* ISLAND: 3OTTER R 115.00 END
DVP_P1-2: LN 556	CONTINGENCY 'DVP_P1-2: LN 556' OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 1 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 2 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 3 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314906 TO BUS 314936 CKT 1 /* 8CLOVER 500.00 - 8RAWLINGS 500.00 OPEN BUS 314906 /* ISLAND: 8CLOVER 500.00 OPEN BUS 314915 /* ISLAND: 8CLOVER_STC 500.00 END
DVP_P1-2: LN 296-A	CONTINGENCY 'DVP_P1-2: LN 296-A' OPEN BRANCH FROM BUS 304070 TO BUS 927250 CKT 1 /* 6PERSON230 T230.00 - AC1-221 TAP 230.00 END
DVP_P1-2: LN 570	CONTINGENCY 'DVP_P1-2: LN 570' OPEN BRANCH FROM BUS 304183 TO BUS 918500 CKT 1 /* 8WAKE 500 TT500.00 - AA1-064 TAP 500.00 OPEN BRANCH FROM BUS 314935 TO BUS 918500 CKT 1 /* 8HERITAGE 500.00 - AA1-064 TAP 500.00 OPEN BUS 918500 /* ISLAND: AA1-064 TAP 500.00 END
DVP_P4-2: 556T591	CONTINGENCY 'DVP_P4-2: 556T591' /* RAWLINGS 500 KV OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 1 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 2 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 3 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314906 TO BUS 314936 CKT 1 /* 8CLOVER 500.00 - 8RAWLINGS 500.00 OPEN BUS 314906 /* ISLAND: 8CLOVER 500.00 OPEN BUS 314915 /* ISLAND: 8CLOVER_STC 500.00 OPEN BRANCH FROM BUS 314935 TO BUS 314936 CKT 1 /* 8HERITAGE 500.00 - 8RAWLINGS 500.00 END
AEP_P1-2_#5479	CONTINGENCY 'AEP_P1-2_#5479' OPEN BRANCH FROM BUS 242569 TO BUS 243945 CKT 1 / 242569 05BRUSHT 138 243945 05LYNBROOK 138 1 OPEN BRANCH FROM BUS 242569 TO BUS 242734 CKT 1 / 242569 05BRUSHT 138 242734 05NEWLDN 138 1 END
Base Case	

Contingency Name	Contingency Definition
AEP_SUBT_P1-3_#146_3SKIMMER 115_1	CONTINGENCY 'AEP_SUBT_P1-3_#146_3SKIMMER 115_1' OPEN BRANCH FROM BUS 314861 TO BUS 242886 CKT 1 / 314861 3SKIMMER 115 242886 05SKIMMR 69.0 1 END
AEP_P1-2_#375	CONTINGENCY 'AEP_P1-2_#375' OPEN BRANCH FROM BUS 242687 TO BUS 242734 CKT 1 / 242687 05JOHNMT 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242687 TO BUS 242741 CKT 1 / 242687 05JOHNMT 138 242741 05OTTER 138 1 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 / 242741 05OTTER 138 314667 4ALTVSTA 138 1 END
AEP_P1-2_#6213	CONTINGENCY 'AEP_P1-2_#6213' OPEN BRANCH FROM BUS 242748 TO BUS 243951 CKT 1 / 242748 05PENHOK 138 243951 05REDWOOD 138 1 OPEN BRANCH FROM BUS 242748 TO BUS 242802 CKT 1 / 242748 05PENHOK 138 242802 05SMITHMTN1 138 1 OPEN BRANCH FROM BUS 243951 TO BUS 242843 CKT 1 / 243951 05REDWOOD 138 242843 05WLAKE 138 1 END
DVP_P4-2: 511T556	CONTINGENCY 'DVP_P4-2: 511T556' /* RAWLINGS 500 KV OPEN BRANCH FROM BUS 940470 TO BUS 314936 CKT 1 /* AE2-031 TAP 500.00 - 8RAWLINGS 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 1 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 2 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314686 TO BUS 314906 CKT 3 /* 6CLOVER 230.00 - 8CLOVER 500.00 OPEN BRANCH FROM BUS 314906 TO BUS 314936 CKT 1 /* 8CLOVER 500.00 - 8RAWLINGS 500.00 OPEN BUS 314906 /* ISLAND: 8CLOVER 500.00 OPEN BUS 314915 /* ISLAND: 8CLOVER_STC 500.00 END
DVP_P4-2: H2T2068	CONTINGENCY 'DVP_P4-2: H2T2068' /* SEDGE HILL 230 KV OPEN BRANCH FROM BUS 934610 TO BUS 314697 CKT 1 /* AD1-087 TAP 230.00 - 6SEEDGE HILL 230.00 /* CONTINGENCY LINE ADDED FOR AE1 BUILD OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 2 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END
DVP_P1-3: 4ALTVSTA-TX#3	CONTINGENCY 'DVP_P1-3: 4ALTVSTA-TX#3' OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 1 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 END

Contingency Name	Contingency Definition
AEP_P4_#10317_05REUSEN 138_D	CONTINGENCY 'AEP_P4_#10317_05REUSEN 138_D' OPEN BRANCH FROM BUS 242561 TO BUS 242641 CKT 1 / 242561 05BOONSBORO 138 242641 05FOREST 138 1 OPEN BRANCH FROM BUS 242561 TO BUS 242765 CKT 1 / 242561 05BOONSBORO 138 242765 05REUSEN 138 1 OPEN BRANCH FROM BUS 242591 TO BUS 242765 CKT 1 / 242591 05CENTRR 138 242765 05REUSEN 138 1 OPEN BRANCH FROM BUS 242641 TO BUS 242734 CKT 1 / 242641 05FOREST 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242719 TO BUS 242765 CKT 1 / 242719 05MONEL 138 242765 05REUSEN 138 1 OPEN BRANCH FROM BUS 242765 TO BUS 242882 CKT 4 / 242765 05REUSEN 138 242882 05REUSENS 69.0 4 OPEN BRANCH FROM BUS 242765 TO BUS 242889 CKT 1 / 242765 05REUSEN 138 242889 05REUSENS 34.5 1 REMOVE SWSHUNT FROM BUS 242765 / 242765 05REUSEN 138 OPEN BRANCH FROM BUS 242860 TO BUS 242882 CKT 1 / 242860 05ABERT 69.0 242882 05REUSENS 69.0 1 OPEN BRANCH FROM BUS 242876 TO BUS 242882 CKT 1 / 242876 05MONROE A 69.0 242882 05REUSENS 69.0 1 OPEN BRANCH FROM BUS 247360 TO BUS 242882 CKT 1 / 247360 05PEAKLANDSS69.0 242882 05REUSENS 69.0 1 REMOVE SWSHUNT FROM BUS 242882 / 242882 05REUSENS 69.0 OPEN BRANCH FROM BUS 247866 TO BUS 242889 CKT 1 / 247866 05GLAMORGNSS34.5 242889 05REUSENS 34.5 1 REMOVE UNIT 1 FROM BUS 242889 / 242889 05REUSENS 34.5 END
AEP_P4_#10294_05NEWLDN 138_D	CONTINGENCY 'AEP_P4_#10294_05NEWLDN 138_D' OPEN BRANCH FROM BUS 242569 TO BUS 242734 CKT 1 / 242569 05BRUSHT 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242641 TO BUS 242734 CKT 1 / 242641 05FOREST 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242687 TO BUS 242734 CKT 1 / 242687 05JOHNMT 138 242734 05NEWLDN 138 1 OPEN BRANCH FROM BUS 242687 TO BUS 242741 CKT 1 / 242687 05JOHNMT 138 242741 05OTTER 138 1 OPEN BRANCH FROM BUS 242741 TO BUS 314667 CKT 1 / 242741 05OTTER 138 314667 4ALTVSTA 138 1 END
DVP_P1-3: 4ALTVSTA-TX#4	CONTINGENCY 'DVP_P1-3: 4ALTVSTA-TX#4' OPEN BRANCH FROM BUS 314666 TO BUS 314667 CKT 2 /* 3ALTVSTA 115.00 - 4ALTVSTA 138.00 END

Contingency Name	Contingency Definition
DVP_P4-2: 3202	CONTINGENCY 'DVP_P4-2: 3202' /* SEDGE HILL 115 KV OPEN BRANCH FROM BUS 313852 TO BUS 314716 CKT 1 /* 3WELCOTAP 115.00 - 3REEDY C 115.00 OPEN BRANCH FROM BUS 313852 TO BUS 314718 CKT 1 /* 3WELCOTAP 115.00 - 3S BOSTN 115.00 OPEN BRANCH FROM BUS 313852 TO BUS 314724 CKT 1 /* 3WELCOTAP 115.00 - 3WELCO 115.00 OPEN BRANCH FROM BUS 314696 TO BUS 314717 CKT 1 /* 3SEEDGE HILL 115.00 - 3SINAI 115.00 OPEN BRANCH FROM BUS 314717 TO BUS 314718 CKT 1 /* 3SINAI 115.00 - 3S BOSTN 115.00 OPEN BUS 313852 /* ISLAND: 3WELCOTAP 115.00 OPEN BUS 314717 /* ISLAND: 3SINAI 115.00 OPEN BUS 314718 /* ISLAND: 3S BOSTN 115.00 OPEN BUS 314724 /* ISLAND: 3WELCO 115.00 OPEN BRANCH FROM BUS 314696 TO BUS 314697 CKT 1 /* 3SEEDGE HILL 115.00 - 6SEEDGE HILL 230.00 END

Short Circuit

16.8 Short Circuit

The following Breakers are overduty:

None

17 Attachment 1: One Line Diagram